

SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA

237  
A



FROM: TLMA/Transportation Dept. SUBMITTAL DATE: June 2, 2003

**SUBJECT:** Notice of Completion - Construction of interim loop and traffic signal improvements, Interstate 10 at Ramon Road, Thousand Palms area


**RECOMMENDED MOTION:** That the Board execute and file the attached "Notice of Completion"

**BACKGROUND:**

By Minute Order 3.30 of January 15, 2002, the Board entered into an agreement with E. L. Yeager Construction Company for the construction of an interim on-ramp loop and ramp terminal traffic signal improvements at the Interstate 10 and Ramon Road interchange in the Thousand Palms area of Riverside County. The authorized amount of the contract was \$493,506.70. The total amended contract amount (including Change Orders and quantity adjustments) is \$498,928.40, which is 1.1% more than the originally authorized amount.

This work was completed in conformance with the plans and specifications on September 19, 2002. The work was inspected by the Construction Engineering Section of the Transportation Department.

(Continued on page 2)...

  
George A. Johnson  
Director of Transportation

HMS:js  
Attachment: Notice of Completion

**FINANCIAL DATA:**

CURRENT YEAR COST: \$498,928.40  
NET COUNTY COST: \$ N/A

ANNUAL COST: \$ 0  
IN CURRENT BUDGET: YES  
BUDGET ADJUSTMENT: YES/ NO/ X

SOURCE OF FUNDS: Caltrans, CVAG, Agua Caliente Band of Cahuilla Indians, Combined Improvement Fund

**C.E.O. RECOMMENDATION: APPROVE**

County Executive Officer Signature



Department Recommendation:  Policy  Consent  
Per Executive Office:  Policy  Consent

Prev. Agn. ref. 1/15/02 (3.30)

Dist. 4 AGENDA NO.

3.48

June 2, 2003

Construction of interim loop and traffic signal improvements, Interstate 10 at Ramon Road, Thousand Palms area

W.O. B1-0632

**Budget**

Original Contract Amount		\$493,506.70	
Tot. Chg Orders Authorized - 1	1.75%	\$8,623.60	
Est. Pending Change Orders	1.48%	\$7,285.02	
Amended Contract Amount			<b>\$509,415.32</b>
* Quantity Adjustments	-1.64%		(\$8,089.10)
+ CCO FA Adjustments	-0.49%		(\$2,397.82)
<b>Total Amended Contract</b>	<b>101.10%</b>		<b>\$498,928.40</b>

**Expenditures**

Total Progress Payments #1-6		\$488,763.64	
Estimated Pending Payments		\$10,164.76	
Total Expenditures			<b>\$498,928.40</b>

**(Over)\Under Contract** \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate therefor. If the total pay quantity of any item of work required under the contact varies from the Engineers Estimate therefor by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, therefor, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<p><b>When recorded, return to:</b></p> <p><b>After Recording, deliver to:</b>  <b>Clerk of Board of Supervisors</b></p>
<p><b>Notice of Completion</b></p>
<p><b>(Civil Code § 3093 - Public Works)</b></p>

**(For Recorder's use)**

To be recorded with County Recorder within 10 days after completion. No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Interim Loop Ramp and Traffic Signal Improvements at Interstate 10 and Ramon Road

**Date of Completion:** Date of this notice

**Nature of owner:** County

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** E. L. Yeager Construction Company

**Street or legal description of site:** Interstate 10 at Ramon Road, Thousand Palms area

Dated: \_\_\_\_\_

Owner: County of Riverside  
(Name of Public Entity)

By: \_\_\_\_\_  
Chairman, Board of Supervisors

STATE OF CALIFORNIA )

ss

COUNTY OF RIVERSIDE )

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on \_\_\_\_\_ (Date)

