

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



FROM: TLMA – Transportation Dept.

SUBMITTAL DATE:
December 11, 2006

SUBJECT: Notice of Completion – Construct concrete sidewalk, driveway approaches, curb and gutter and concrete ramp on the East side of Grant Street from Barker Lane to Harlow Avenue, in the Home Gardens area of Riverside County.

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion"

BACKGROUND: By Minute Order 3.25 of October 4, 2005, the Board entered into an agreement with Elite Bobcat Service, Inc. in Corona, CA for the Construction of concrete sidewalk, driveway approaches, curb and gutter and concrete ramp on the East side of Grant Street from Barker Lane to Harlow Avenue, in the Home Gardens area of Riverside County. The authorized amount of the contract was \$85,890.00. The total amended contract amount (including quantity adjustments) is \$91,250.00, which is 6.2% more than the originally authorized amount.

This work was completed in conformance with the plans and specifications on February 9, 2006. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order B5-0634.

Continued on Page 2...

Departmental Concurrence

George A. Johnson
George A. Johnson
Director of Transportation

HS:lr
Attachments: Notice of Completion

FINANCIAL DATA	Current F.Y. Total Cost:	\$91,250.00	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0.00	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0.00	For Fiscal Year:	2006/2007

SOURCE OF FUNDS: SB821, Gas Tax	Positions To Be Deleted Per A-30	<input type="checkbox"/>
	Requires 4/5 Vote	<input type="checkbox"/>

C.E.O. RECOMMENDATION: APPROVE

County Executive Office Signature *Rud Granda*

- Policy Policy
- Consent Consent
- Dept't Recomm.:
- Per Exec. Ofc.:

Stamp: DEC 13 11:31
Stamp: COUNTY OF RIVERSIDE

Prev. Agn. Ref.: 10/4/05 (3.25) | District: 2 | Agenda Number:

3.52

Budget

Original Contract Amount			\$85,890.00
Tot. Chg Orders Authorized -	0	9.9%	\$8,500.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$94,390.00
* Quantity Adjustments		-3.7%	(\$3,140.00)
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		106.2%	\$91,250.00

Expenditures

Total Progress Payments -	2		\$91,250.00
Estimated Pending Payments			\$0.00
Total Expenditures			\$91,250.00

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate therefor. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate therefor by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, therefor, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<p>When recorded, return to:</p> <p>After Recording, deliver to: Clerk of Board of Supervisors</p>
<p>Notice of Completion</p>
<p>(Civil Code § 3093 - Public Works)</p>

(For Recorder's use)

To be recorded with County Recorder within 10 days after completion.
 No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Construct concrete sidewalk, driveway approaches, curb and gutter and concrete ramp on the East side of Grant Street from Barker Lane to Harlow Avenue, in the Home Gardens area of Riverside County.

Date of Completion: Date of this notice

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Elite Bobcat Service, Inc.

Street or legal description of site: Grant Street

Dated: _____

Owner: County of Riverside
 (Name of Public Entity)

By: _____
 Chairman, Board of Supervisors

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on _____ (Date)

GRANT STREET

(CONCRETE SIDEWALK, CURB RAMP AND DRIVEWAY APPROACH)
PROJECTS

