

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

738A



FROM: TLMA – Transportation Dept.

SUBMITTAL DATE:

SUBJECT: Notice of Completion – Construction of Traffic Signal and Lighting, Knabe Road at Claystone Avenue, Temescal Canyon area and Newport Road at Menifee Lakes Drive/Calle Pompeii, Menifee area

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion"

BACKGROUND: By Minute Order 3.69 of July 11, 2006, the Board entered into an agreement with DBX, INC. of Temecula for the construction of traffic signal, lighting, and associated improvements at Knabe Road at Claystone Avenue, Temescal Canyon area and Newport Road at Menifee Lakes Drive/Calle Pompeii, Menifee area of Riverside County. The authorized amount of the contract was \$476,820.00. The total amended contract amount (including quantity adjustments) is \$459,994.80, which is 3.5% less than the originally authorized amount.

This work was completed in conformance with the plans and specifications on February 1, 2007. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order B6-0458 and B6-0462.

Continued on Page 2...

Departmental Concurrence

HS:tn

Attachments: Notice of Completion

George A. Johnson
Director of Transportation

FINANCIAL DATA	Current F.Y. Total Cost:	\$459,994.80	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0.00	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0.00	For Fiscal Year:	2006/2007

SOURCE OF FUNDS:	Positions To Be Deleted Per A-30	<input type="checkbox"/>
	Requires 4/5 Vote	<input type="checkbox"/>

C.E.O. RECOMMENDATION: APPROVE

County Executive Office Signature

- Policy
- Consent
- Dept't Recomm.:
- Per Exec. Ofc.:

Prev. Agn. Ref.: 7/11/06 (3.69)

District: 1, 3

Agenda Number:

3.28

Budget

Original Contract Amount			\$476,820.00
Tot. Chg Orders Authorized -	0	0.0%	\$0.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$476,820.00
* Quantity Adjustments		-3.5%	(\$16,825.20)
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		96.5%	\$459,994.80


Expenditures

Total Progress Payments -	4		\$459,994.80
Estimated Pending Payments			\$0.00
Total Expenditures			\$459,994.80

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate therefor. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate therefor by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, therefor, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."



PROJECT LOCATION

LOCATION MAP

T.4S., R.6W., SEC. 27
2005 THOMAS BROS. MAP PG. 804, C3

