

879

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



**FROM:** TLMA – Transportation Dept.

**SUBMITTAL DATE:**  
May 25, 2007


**SUBJECT:** Notice of Completion – Storm Damage Repairs, Reconstruction of Ten Specific Segments of Rancho California Road, East of Deluz Road, Temecula area

**RECOMMENDED MOTION:** That the Board execute and file the attached "Notice of Completion"

**BACKGROUND:** By Minute Order 3.45 of January 23, 2007, the Board entered into an agreement with Grand Pacific Contractors of Mira Loma, CA for the Reconstruction of Ten Specific Segments of Rancho California Road, East of Deluz Road, Temecula area of Riverside County. The authorized amount of the contract was \$790,279.60. The total amended contract amount (including quantity adjustments) is \$777,395.79, which is 1.6% less than the originally authorized amount.

This work was completed in conformance with the plans and specifications on April 30, 2007. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order 4505120111.

Continued on Page 2...

  
George A. Johnson  
Director of Transportation


HS:tn  
Attachments: Notice of Completion

<b>FINANCIAL DATA</b>	Current F.Y. Total Cost:	\$777,395.79	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0.00	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0.00	For Fiscal Year:	2006/2007

<b>SOURCE OF FUNDS:</b> FHWA (Storm Damage Funds), State Office of Emergency Services, and Proposition 42	Positions To Be Deleted Per A-30	<input type="checkbox"/>
	Requires 4/5 Vote	<input type="checkbox"/>

**C.E.O. RECOMMENDATION:**

APPROVE

BY:   
Tina Grande

County Executive Office Signature

- Dept' Recomm.:  Policy
- Per Exec. Ofc.:  Policy
- Consent
- Consent

Prev. Agn. Ref.: 1/23/2007 (3.45) | District: 1 | Agenda Number:

3.66

The Honorable Board of Supervisors  
 RE: Notice of Completion Storm Damage Repairs, Reconstruction of Rancho California Road

Page 2 of 2

**Budget**

Original Contract Amount			\$790,279.60
Tot. Chg Orders Authorized -	0	0.0%	\$0.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$790,279.60
* Quantity Adjustments		-1.6%	(\$12,883.81)
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		98.4%	\$777,395.79

**Expenditures**

Total Progress Payments -	1		\$718,176.29
Estimated Pending Payments	2 - Final		\$59,219.50
Total Expenditures			\$777,395.79

**(Over)\Under Contract Amount** \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<p><b>When recorded, return to:</b></p> <p><b>After Recording, deliver to:</b>  <b>Clerk of Board of Supervisors</b></p>
<p><b>Notice of Completion</b></p>
<p><b>(Civil Code § 3093 - Public Works)</b></p>

**(For Recorder's use)**

To be recorded with County Recorder within 10 days after completion.  
 No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Reconstruction of Ten Specific Segments of Rancho California Road, East of Deluz Road in the Temecula area.

**Date of Completion:** Date of this notice

**Nature of owner:** County of Riverside, public entity

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** Grand Pacific Contractors, Mira Loma, CA

**Street or legal description of site:** Rancho California Road, Temecula area

Dated: \_\_\_\_\_

Owner: County of Riverside  
 (Name of Public Entity)

By: \_\_\_\_\_  
 Chairman, Board of Supervisors

**STATE OF CALIFORNIA )**

ss

**COUNTY OF RIVERSIDE )**

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.



Executed at Riverside, California on \_\_\_\_\_ (Date)

# COUNTY OF RIVERSIDE

## RANCHO CALIFORNIA ROAD

RECONSTRUCTION OF STORM DAMAGED  
ROAD SEGMENTS

VARIOUS LOCATIONS  
WORK ORDER NO. 4505120111  
FEDERAL ER # 4210 (003)



VICINITY MAP

PROJECT LOCATION  
RANCHO CALIFORNIA ROAD

TOWNSHIP 43 S., RANGE 3 W., SECTIONS 4, 5, 3 & 10

VICINITY MAP

NOT TO SCALE