

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

609 A



FROM: TLMA - Transportation Department

SUBMITTAL DATE:

SUBJECT: Notice of Completion - Columbia Street, Girard Street and Wood Road

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion"

BACKGROUND: By Minute Order 3.28 of 6/19/07, the Board entered into an agreement with Elite Bobcat Services, Inc. of Corona, CA for the construction of sidewalk and associated improvements, Whittier Avenue and East side of Girard Street and Stetson Avenue, Hemet and the construction of asphalt concrete walkway West side of Wood Road, Woodcrest Area.

The original contract bid amount was \$275,880.00. Part of the original authorization also approved a change order amount of \$75,000.00, for an actual authorization contract amount of \$350,880.00. The total cost of the contract work was \$317,566.95 or 9.5% below the authorized

Juan C. Perez
Deputy Director of Transportation

George A. Johnson
Director of Transportation

dj
(Continued On Attached Page)

FINANCIAL DATA	Current F.Y. Total Cost:	\$ 317,566.95	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2007/2008
SOURCE OF FUNDS: SB821 (25%), Measure A/Western (75%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

BY: Tina Grande
Tina Grande

County Executive Office Signature

Policy
 Consent
 Dept't Recomm.:
 Policy
 Consent
 Per Exec. Ofc.:

Prev. Agn. Ref. 6/19/2007 (3.28)

District: 1,3

Agenda Number:

3.44

contract amount.

This work was completed in conformance with the plans and specifications on November 6, 2007. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order B6-0470, B6-0471, B6-0469.

Budget

Original Contract Amount			\$275,880.00
Tot. Chg Orders Authorized -	1	27.2%	\$75,000.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$350,880.00
* Quantity Adjustments		12.1%	\$33,313.05
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		90.5%	<u>\$317,566.95</u>

Expenditures

Total Progress Payments -	2		\$251,203.20
Estimated Pending Payments	3 Final		<u>\$66,363.75</u>
Total Expenditures			<u>\$317,566.95</u>

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

When recorded, return to: After Recording, deliver to: Clerk of Board of Supervisors
Notice of Completion
(Civil Code § 3093 - Public Works)

(For Recorder's use)

To be recorded with County Recorder within 10 days after completion.
 No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Construction of Sidewalk East Side of Columbia Street, East Side of Girard Street and Construction of Asphalt Concrete Walkway West Side of Wood Road

Date of Completion: Date of this notice

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Elite Bobcat Services, Inc., Corona, CA

Street or legal description of site: Columbia Street, Girard Street, & Wood Road

Dated: _____

Owner: County of Riverside
 (Name of Public Entity)

By: _____
 Chairman, Board of Supervisors

STATE OF CALIFORNIA)

ss


COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.


Executed at Riverside, California on _____ (Date)

C O U N T Y O F R I V E R S I D E


COLUMBIA STREET WHITTIER AVENUE TO 335' NORTHERLY SIDEWALK PROJECT



NOT TO SCALE
PROJECT LENGTH
= 0.06 MI.
TOWNSHIP 5S
RANGE 1W,
SEC. 14 AND 13
VICINITY MAP





**PROJECT
LOCATION**



COUNTY OF RIVERSIDE


VICINITY MAP



NO SCALE

PROJECT LENGTH = 0.07 MI.
TSSR1W SECTION 23

VICINITY MAP



**PROJECT
LOCATION**

**PROJECT LENGTH
= 1 MI.
TOWNSHIP 3S
RANGE 4W,
SEC. 18 AND 19**