

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



252

**FROM:** Waste Management Department

**SUBMITTAL DATE:**  
February 27, 2008


**SUBJECT:** Closure Construction at the Edom Hill Sanitary Landfill – Notice of Completion

**RECOMMENDED MOTION:** That the Board of Supervisors:

1. Accept the Closure Construction at the Edom Hill Sanitary Landfill project by Papich Construction Company, Inc., and authorize the Chairman to execute the attached Notice of Completion; and
2. Direct the County Clerk to file the executed Notice of Completion.

**BACKGROUND:** On January 23, 2007, the Board awarded Papich Construction Company, Inc., the contract to perform the Closure Construction at the Edom Hill Sanitary Landfill. Work was completed on the project on February 8, 2008. The Waste Management Department has accepted the work and recommends filing a Notice of Completion. The contract amount, with change orders, was \$6,805,081.66 and the final total cost of the project is \$6,841,506.91, less than 1% more than the contract amount. The additional \$36,425.26 spent on the project resulted from final quantity measurements. (continued)

KJ/JMS:jms  
PD#63483

  
\_\_\_\_\_  
Hans Kernkamp, General Manager-Chief Engineer


<b>FINANCIAL DATA</b>	Current F.Y. Total Cost:	\$ 5,427,825.61	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ NA	For Fiscal Year:	FY2007/08


<b>SOURCE OF FUNDS:</b> Closure/Post-closure Escrow Funds	<b>Positions To Be Deleted Per A-30</b>	<input type="checkbox"/>
	<b>Requires 4/5 Vote</b>	<input type="checkbox"/>

**C.E.O. RECOMMENDATION:**

**APPROVE**

**County Executive Office Signature**

BY:   
Alex Gann

FORM APPROVED COUNTY COUNSEL  
BY:   
NEAL R. KIPNIS  
DATE: 2/27/08  
Department Concurrence

Policy  Policy  
Consent  Consent

Dep't Recomm.:  
Per Exec. Ofc.:

Prev. Agn. Ref.: 11/7/06 (12.1); 1/23/07 (12.1); 5/22/07 (12.1); 7/17/07 (12.1); 10/30/07 (12.1)	District: 4	Agenda Number:
--	-------------	----------------

**12.2**

Pursuant to the contract documents and in accordance with California State law, the Department has agreed to reduce the retention funds being held in an escrow account from 10 percent to 5 percent of the total final cost of the project. In accordance with the escrow agreement with the contractor, as approved by the Board on May 22, 2007, the General Manager-Chief Engineer will release these funds to the contractor.

