

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

309A



**FROM:** TLMA - Transportation Department

**SUBMITTAL DATE:**  
March 3, 2008

**SUBJECT:** Notice of Completion - Cherry Valley Resurfacing.

**RECOMMENDED MOTION:** That the Board execute and file the attached "Notice of Completion"

**BACKGROUND:** By Minute Order 3.71 of September 18, 2007, the Board entered into an agreement with Silvia Construction, Inc. of Rancho Cucamonga, CA for the resurfacing of various streets in the Cherry Valley area of Riverside County. The authorized amount of the contract was \$674,803.00. The total amended contract amount (including quantity adjustments) is \$677,155.99 which is 0.3% more than the originally authorized amount.

Departmental Concurrence

**Juan G. Perez**  
Deputy Director of Transportation

George A. Johnson  
Director of Transportation

tn  
(Continued On Attached Page)

<b>FINANCIAL DATA</b>	Current F.Y. Total Cost:	\$ 677,155.99	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2007/2008
<b>SOURCE OF FUNDS:</b> Proposition 42 (98.2%), City of Beaumont (1.8%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

**C.E.O. RECOMMENDATION:**

APPROVE

BY:   
Alex Gann

County Executive Office Signature

Policy  
 Consent  
 Dept't Recomm.:  
 Policy  
 Consent  
 Per Exec. Ofc.:

Prev. Agn. Ref. 9/18/2007 (3.71)

District: 5

Agenda Number:

3.37

This work was completed in conformance with the plans and specifications on December 3, 2007. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order X-0603.

**Budget**

Original Contract Amount		\$674,803.00
Tot. Chg Orders Authorized -	0.6%	\$4,140.00
Est. Pending Change Orders	0.0%	\$0.00
Amended Contract Amount		\$678,943.00
* Quantity Adjustments	-0.3%	(\$1,787.01)
+ CCO FA Adjustments	0.0%	\$0.00
Total Amended Contract Amount	100.3%	\$677,155.99

**Expenditures**

Total Progress Payments -	3	\$677,155.99
Estimated Pending Payments		
Total Expenditures		\$677,155.99

**(Over)\Under Contract Amount** \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<b>When recorded, return to:</b>  <b>After Recording, deliver to:</b> <b>Clerk of Board of Supervisors</b>
<b>Notice of Completion</b>
<b>(Civil Code § 3093 - Public Works)</b>

**(For Recorder's use)**

To be recorded with County Recorder within 10 days after completion.  
 No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Cherry Valley Resurfacing

**Date of Completion:** Date of this notice

**Nature of owner:** County of Riverside, public entity

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** Silvia Construction, Inc., Rancho Cucamonga, CA

**Street or legal description of site:** Various Streets in the Cherry Valley Area

Dated: \_\_\_\_\_

Owner: County of Riverside  
 (Name of Public Entity)

By: \_\_\_\_\_  
 Chairman, Board of Supervisors

**STATE OF CALIFORNIA )**

ss



**COUNTY OF RIVERSIDE )**

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on \_\_\_\_\_ (Date)

\_\_\_\_\_

# CHERRY VALLEY AREA RESURFACING PROJECT



1/8" SCALE  
PROJECT LENGTH = 3.78 MI.  
T2SR1E SECTION 25 & 28  
**VICINITY MAP**