

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

621A



FROM: TLMA - Transportation Department

SUBMITTAL DATE:

SUBJECT: Notice of Completion - Ramon Road Reconstruction and Widening

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion"

BACKGROUND: By Minute Order 3.34 of July 3, 2007, the Board entered into an agreement with Granite Construction Company of Watsonville, CA for the roadway reconstruction and widening on the North side of Ramon Road, from Bob Hope Drive to Los Alamos Road in the Rancho Mirage area of Riverside County.

The authorized amount of the contract was \$2,560,926.00. The total amended contract amount (including quantity adjustments) is \$2,499,362.01 which is 2.4% less than the originally authorized amount

Juan C. Perez
Director of Transportation

Departmental Concurrence

dj
(Continued On Attached Page)

FINANCIAL DATA	Current F.Y. Total Cost:	\$ 2,499,362	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2007/2008
SOURCE OF FUNDS: Transportation Uniform Mitigation Fee (Coachella Valley) (79%), DIF Road, Bridges and Major Improvements Fund for the Coachella Western Area (Fund 30508) (21%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

BY:

Tina Grande

County Executive Office Signature

Policy

Consent

Dept't Recomm.:
Per Exec. Ofc.:

Prev. Agn. Ref. 7/3/07 (3.34)

District: 4

Agenda Number:

This work was completed in conformance with the plans and specifications on December 29, 2007. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order A4-0748.

Budget

Original Contract Amount		\$2,560,926.00
Tot. Chg Orders Authorized -	1.0%	\$25,819.00
Est. Pending Change Orders	-7.2%	(\$184,123.52)
Amended Contract Amount		\$2,402,621.48
* Quantity Adjustments	3.8%	\$96,740.53
+ CCO FA Adjustments	0.0%	\$0.00
Total Amended Contract Amount	97.6%	<u>\$2,499,362.01</u>

Expenditures

Total Progress Payments -	5	\$2,271,020.91
Estimated Pending Payments	6F	<u>\$228,341.10</u>
Total Expenditures		<u>\$2,499,362.01</u>

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

When recorded, return to: After Recording, deliver to: Clerk of Board of Supervisors
Notice of Completion
(Civil Code § 3093 - Public Works)

(For Recorder's use)

To be recorded with County Recorder within 10 days after completion.
 No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Ramon Road Reconstruction and Widening

Date of Completion: Date of this notice

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Granite Construction Company

Street or legal description of site: Ramon Road, Los Alamos Road to Bob Hope Drive

Dated: _____

Owner: County of Riverside
 (Name of Public Entity)

By: _____
 Chairman, Board of Supervisors

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on _____ (Date)

