

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

818



FROM: TLMA - Transportation Department


SUBMITTAL DATE:
September 29, 2008

SUBJECT: Notice of Completion - Rubidoux Area Resurfacing & Pico Sidewalk Construction

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion"

BACKGROUND: By Minute Order 3.50 of March 11, 2008, the Board entered into an agreement with Calmex Engineering, Inc. of Bloomington, CA for the resurfacing of various roads and construction of sidewalk on Pico Avenue, Juan Diaz Westerly in the Rubidoux area of Riverside County. The authorized amount of the contract was \$1,339,014.00. The total amended contract amount (including quantity adjustments) is \$1,279,072.26, which is 4.5% less than the originally authorized amount.

Departmental Concurrence



Juan C. Perez
Director of Transportation


dj
(Continued On Attached Page)

FINANCIAL DATA	Current F.Y. Total Cost:	\$ 1,279,072	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2008/2009
SOURCE OF FUNDS: Proposition 42 (91.0%), Measure A/ Western (6.5%), Misc-Rubidoux Community Services District (2.5%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

BY:


Tina Grande

County Executive Office Signature

Policy Policy

Consent Consent

Dept't Recomm.:
Per Exec. Ofc.:

Prev. Agn. Ref. 3/11/2008 (3.50)

District: 2

Agenda Number:

3.59

The Honorable Board of Supervisors
 RE: Notice of Completion - Rubidoux Area Resurfacing & Pico Sidewalk Construction

September 29, 2008
 Page 2 of 2

This work was completed in conformance with the plans and specifications on June 3, 2008. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order X0409 & B7-0771.

Budget

Original Contract Amount			\$1,339,014.00
Tot. Chg Orders Authorized -	1	1.1%	\$14,344.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$1,353,358.00
* Quantity Adjustments		-5.5%	(\$74,285.74)
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		95.5%	\$1,279,072.26

Expenditures

Total Progress Payments -	3		\$1,257,727.66
Estimated Pending Payments	4F		\$21,344.60
Total Expenditures			\$1,279,072.26

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<p>When recorded, return to:</p> <p>After Recording, deliver to: Clerk of Board of Supervisors</p>
<p>Notice of Completion</p>
<p>(Civil Code § 3093 - Public Works)</p>

(For Recorder's use)

To be recorded with County Recorder within 10 days after completion.
 No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Resurfacing Various Roads & Sidewalk Construction on Pico Ave., Avenue Juan Diaz Westerly

Date of Completion: Date of this notice

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Calmex Engineering, Inc.

Street or legal description of site: Various Roads & Pico Avenue, Avenue Juan Diaz, Rubidoux Area

Dated: _____

Owner: County of Riverside
 (Name of Public Entity)

By: _____
 Chairman, Board of Supervisors

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on _____ (Date)

COUNTY OF RIVERSIDE

PICO AVENUE

SIDEWALK IMPROVEMENT PROJECT

