

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

125 A



**FROM:** TLMA - Transportation Department

**SUBMITTAL DATE:**  
November 04, 2008

**SUBJECT:** Notice of Completion - Camino Campanero and Bubbling Wells Road Sidewalk Project

**RECOMMENDED MOTION:** That the Board execute and file the attached "Notice of Completion."

**BACKGROUND:** By Minute Order 3.45 of May 20, 2008, the Board entered into an agreement with Belaire-West Landscape, Inc. of Buena Park, CA for the construction of sidewalk and associated improvements on Camino Campanero and Bubbling Wells Road in the Desert Hot Springs area of Riverside County. The authorized amount of the contract was \$68,960. The total amended contract amount (including quantity adjustments) is \$72,358.05, which is 4.9% more than the originally authorized amount.

Departmental Concurrence

Juan C. Perez  
Director of Transportation

dj  
(Continued On Attached Page)

<b>FINANCIAL DATA</b>	Current F.Y. Total Cost:	\$ 72,358	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2008/2009
<b>SOURCE OF FUNDS:</b> SB 821 (39%), Measure A (61%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

**C.E.O. RECOMMENDATION:**

**APPROVE**

BY:   
Tina Grande

County Executive Office Signature

Policy  Policy

Consent  Consent

Dept's Recomm.:  
Per Exec. Ofc.:

Prev. Agn. Ref. 5/20/08, Item 3.45 | District: 5 | Agenda Number:

**3.41**

This work was completed in conformance with the plans and specifications on September 5, 2008. The work was inspected by the Construction Engineering Section of the Transportation Department. Work Order B7-0748 & B7-0749.

**Budget**

Original Contract Amount			\$68,960.00
Tot. Chg Orders Authorized -	1	5.1%	\$3,500.00
Est. Pending Change Orders		0.0%	\$0.00
Amended Contract Amount			\$72,460.00
* Quantity Adjustments		-0.1%	(\$101.95)
+ CCO FA Adjustments		0.0%	\$0.00
Total Amended Contract Amount		104.9%	\$72,358.05

**Expenditures**

Total Progress Payments -	1		\$58,858.05
Estimated Pending Payments	2F		\$13,500.00
Total Expenditures			\$72,358.05

**(Over)\Under Contract Amount** \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

<p><b>When recorded, return to:</b></p> <p><b>After Recording, deliver to:</b>  <b>Clerk of Board of Supervisors</b></p>
<p><b>Notice of Completion</b></p>
<p><b>(Civil Code § 3093 - Public Works)</b></p>

**(For Recorder's use)**

To be recorded with County Recorder within 10 days after completion.  
 No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Camino Campanero & Bubbling Wells Road Sidewalk Construction and Associated Improvements

**Date of Completion:** Date of this notice

**Nature of owner:** County of Riverside, public entity

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** Belaire-West Landscape, Inc.

**Street or legal description of site:** Camino Campanero & Bubbling Wells Road

Dated: \_\_\_\_\_

Owner: County of Riverside  
 (Name of Public Entity)

By: \_\_\_\_\_  
 Chairman, Board of Supervisors

STATE OF CALIFORNIA )

ss

COUNTY OF RIVERSIDE )

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on \_\_\_\_\_ (Date)

Camino Campenero Sidewalk Project  
Contract CCO History

Contract No. 08-04-007  
 Work Order No. B7-0748 & B7-0749  
 Contract Amount \$68,960.00

Single Maximum CCO \$6,896.00  
 Maximum CCO's \$6,896.00  
 Tip Budget N/A

Tip Comments:  
No Change

---

CCO No.	Amount This CCO	Authority	Cumulative CCO's	% Original Authorized	Cumulative CCO %	Classification
1	\$3,500.00	Trans. Director	\$3,500.00	5.08%	5.08%	Extra

\$3,500.00

5.08%

New Authorized Contract Total	\$72,460.00
Total CCO Dollars To Date	\$3,500.00
Total % Increased by CCO's	5.08%