

SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA

310



FROM: TLMA - Transportation Department

SUBMITTAL DATE:
March 31, 2011

SUBJECT: Notice of Completion - Emergency Storm Damage Repair, Mockingbird Canyon Road, Mockingbird Canyon Area

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion".

BACKGROUND: By Minute Order 3.80 of January 11, 2011, the Board ratified the emergency contract that was entered into by the Director of Transportation on December 29, 2010 with Match Corporation of San Bernardino, California, to provide emergency storm repair work on Mockingbird Canyon Road, southerly of Van Buren Boulevard. The originally authorized amount of the contract was \$330,000.

Juan C. Perez
Director of Transportation

dj
(Continued On Attached Page)

FINANCIAL DATA	Current F.Y. Total Cost:	\$400,077	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2010/2011
SOURCE OF FUNDS: Gas Tax (100%)				Positions To Be Deleted Per A-30 <input type="checkbox"/>
				Requires 4/5 Vote <input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

BY:
Tina Grande

County Executive Office Signature

Dep't Recomm.: ☐ Policy ☒ Policy
Per Exec. Ofc.: ☐ Consent ☒ Consent

Prev. Agn. Ref. 1/11/11; Item 3.80 | District: 1 | Agenda Number:

ATTACHMENTS FILED
WITH THE CLERK OF THE BOARD

The Honorable Board of Supervisors

RE: Notice of Completion - Emergency Storm Damage Repair, Mockingbird Canyon Road,
Mockingbird Canyon Area

March 31, 2011

Page 2 of 2

The work originally consisted of performing repairs at 4 locations adjacent to Mockingbird Canyon Road. After the contract was started, other portions of the road were found to be in distress and required repairs. The additional locations, the need to hydro seed the disturbed areas and disposal of exposed and damaged water pipe increased the estimated amount of the contract to \$70,000 over the originally authorized contract amount.

The road began to fail on December 23, after several days of prolonged rain. The immediate mobilization by County forces and Matich to place K-rail that same day to protect traffic averted potential disaster as the road continued to fail that same evening and more sections of the road collapsed into the adjacent channel. The road was opened up to traffic after three weeks of closure.

The total amended contract is \$400,077 which is 21.2% more than the originally authorized amount.

This work was completed at the direction of the Department on January 14, 2011, and was inspected by the Construction Engineering Section of the Transportation Department. Work Order 45111101.

This project is being submitted for storm damage reimbursement through the Federal government and we expect to eventually recover most of this cost.

Budget

Original Contract Amount		\$330,000.00
Tot. Chg Orders Authorized -	0.0%	\$0.00
Est. Pending Change Orders	0.0%	\$0.00
Amended Contract Amount		\$330,000.00
* Quantity Adjustments	21.2%	\$70,076.96
+ CCO FA Adjustments	0.0%	\$0.00
Total Amended Contract Amount	121.2%	\$400,076.96

Expenditures

Total Progress Payments -	\$400,076.96
Estimated Pending Payments	
Total Expenditures	\$400,076.96

(Over)\Under Contract Amount	\$0.00
------------------------------	--------

PLEASE COMPLETE THIS INFORMATION
RECORDING REQUESTED BY:

**KECIA HARPER-IHEM, CLERK OF THE BOARD
RIVERSIDE CO. CLERK OF THE BOARD
4080 LEMON STREET, 1ST FLOOR CAC
P O BOX 1147 – RIVERSIDE, CA 92502
MAIL STOP # 1010**

AND WHEN RECORDED MAIL TO:

RETURN TO: STOP #1010
RIVERSIDE COUNTY CLERK OF THE BOARD
P. O. BOX 1147 – RIVERSIDE, CA 92502

THIS SPACE FOR RECORDERS USE ONLY

NOTICE OF COMPLETION

To be recorded with County Recorder
within 10 days after completion.
No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Emergency Storm Damage Repair

Date of Completion: Date of this notice

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Matich Corporation

Street or legal description of site: Mockingbird Canyon Road

Dated: _____

Owner: County of Riverside
(Name of Public Entity)

By: _____
Chairman, Board of Supervisors

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on _____ (Date)

_____, Chairman of the Board of Supervisors

PROJECT: Mockingbird Canyon Road Storm Damage Repairs
County Project No.: 45-111101
Contract No. 16-12-008

Contractor: Match Corporation
Address: P.O. Box 50000
City, State, Zip: San Bernardino, CA 92412



Estimate No. 2 FINAL
From: January 14, 2011
To: February 25, 2011

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Change Authorized Amount	Total Authorized Quantity	Total Authorized Amount	This Estimate Quantity	Amount	Previous Quantity	Total Estimate To Date Quantity	Amount	% Auth.
1	Emergency Road Repairs and Rip Rap Protection	FA	330,000	1.00	330,000.00			330,000.00	330,000.00	37,076.96	37,076.96	363,000.00	400,076.96	400,076.96	121%
PROJECT TOTAL					330,000.00		0.00		330,000.00		37,076.96			400,076.96	

Made by Tran Nguyen
Checked by [Signature]
OK Const. Supv. [Signature]

Working Days: 30
Days Added: 0
Subtotal: 30
Days Used: 15
% Time Elapsed: 50%

Start Date: 12-23-10
End Date: 1-14-11
% \$ Complete: 121%
Original Contract: \$330,000.00
Amended Contract: \$330,000.00

TOTAL VALUE OF WORK TO DATE: \$400,076.96
LESS RETENTION: 0% 0.00
TOTAL DUE TO DATE: \$400,076.96
LESS PREVIOUSLY INVOICED: 363,000.00
LESS LABOR NON COMPLIANCE: 0.00
TOTAL DUE THIS PAYMENT: \$37,076.96

This Estimate Approved Juan Perez, Director of Transportation Date: 2/15/11 for: \$37,076.96

PAYMENT APPROVAL

Fund 20000
Dept ID 31205
Account 527980
Project 24511101E

Activity ID 28500

[Signature] Match Corporation
Date: 2/15/11

Resource Type CNT
Signature [Signature]
Date 2/15/11

Quantities on This Estimate Approved

County of Riverside

Department of Transportation

Emergency Storm Damage Repair Work

**Mockingbird Canyon Road
Southerly of Van Buren Boulevard**

Project No. 45-111101

Vicinity Map

