

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

440A



**FROM:** TLMA - Transportation Department

**SUBMITTAL DATE:**  
July 14, 2011

**SUBJECT:** Notice of Completion - Paving on the entry drive to the Lake Skinner Recreation Area and Warren Road

**RECOMMENDED MOTION:** That the Board execute and file the attached "Notice of Completion".

**BACKGROUND:** By Minute Order 3.50 of May 3, 2011, the Board entered into a contract with Manhole Adjusting, Inc., of Pico Rivera, California, for pavement rehabilitation of the Lake Skinner Recreation Area Entry drive in the Temecula area of Riverside County. The originally authorized amount of the contract was \$213,713.

Juan C. Perez  
Director of Transportation

dj  
(Continued On Attached Page)

<b>FINANCIAL DATA</b>	<b>Current F.Y. Total Cost:</b>	\$219,798	<b>In Current Year Budget:</b>	Yes
	<b>Current F.Y. Net County Cost:</b>	\$ 0	<b>Budget Adjustment:</b>	No
	<b>Annual Net County Cost:</b>	\$ 0	<b>For Fiscal Year:</b>	2011/2012

<b>SOURCE OF FUNDS:</b> County Parks District (86.8%), Gas Tax (13.2%)	<b>Positions To Be Deleted Per A-30</b>	<input type="checkbox"/>
There are no general funds used in this project	<b>Requires 4/5 Vote</b>	<input type="checkbox"/>

**C.E.O. RECOMMENDATION:** APPROVE

BY:   
Tina Grande

**County Executive Office Signature**

- Dept't Recomm.:  Consent  Policy
- Per Exec. Ofc.:  Consent  Policy

**Prev. Agn. Ref.** 5/3/11, Item 3.50 | **District:** 3 | **Agenda Number:**

3.79

The Honorable Board of Supervisors

RE: Notice of Completion - Paving on the entry drive to the Lake Skinner Recreation Area and Warren Road

July 14, 2011

Page 2 of 2

The total amended contract is \$219,798 which is 2.8% more than the originally authorized amount.

This work was completed at the direction of the Department on June 7, 2011, and was inspected by the Construction Engineering Section of the Transportation Department. Work Order C1-0619.

### **Budget**

Original Contract Amount		\$213,713.00
Tot. Chg Orders Authorized -	0.0%	\$0.00
Est. Pending Change Orders	0.0%	\$0.00
Amended Contract Amount		\$213,713.00
* Quantity Adjustments	2.8%	\$6,085.34
+ CCO FA Adjustments	0.0%	\$0.00
Total Amended Contract Amount	102.8%	<u>\$219,798.34</u>

### **Expenditures**

Total Progress Payments -		\$0.00
Estimated Pending Payments		<u>\$219,798.34</u>
Total Expenditures		<u>\$219,798.34</u>

**(Over)\Under Contract Amount** \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

PLEASE COMPLETE THIS INFORMATION  
RECORDING REQUESTED BY:

**KECIA HARPER-IHEM, CLERK OF THE BOARD  
RIVERSIDE CO. CLERK OF THE BOARD  
4080 LEMON STREET, 1<sup>ST</sup> FLOOR CAC  
P O BOX 1147 – RIVERSIDE, CA 92502  
MAIL STOP # 1010**

AND WHEN RECORDED MAIL TO:  
**RETURN TO: STOP #1010**  
RIVERSIDE COUNTY CLERK OF THE BOARD  
P. O. BOX 1147 – RIVERSIDE, CA 92502

THIS SPACE FOR RECORDERS USE ONLY

**NOTICE OF COMPLETION**

To be recorded with County Recorder  
within 10 days after completion.  
No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Entry Drive Paving Rehabilitation

**Date of Completion:** Date of this notice

**Nature of owner:** County of Riverside, public entity

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** Manhole Adjusting, Inc.

**Street or legal description of site:** Lake Skinner Recreation Area Entry Drive and Warren Road

Dated: \_\_\_\_\_

Owner: County of Riverside  
(Name of Public Entity)

By: \_\_\_\_\_  
Chairman, Board of Supervisors

STATE OF CALIFORNIA )

ss

COUNTY OF RIVERSIDE )

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on \_\_\_\_\_ (Date)

\_\_\_\_\_, Chairman of the Board of Supervisors



Contractor: Manhole Adjusting, Inc.  
 9500 Beverly Road  
 Pico Rivers, CA 90690-2135

Estimate No. 1 Final  
 From: May 18, 2011  
 To: June 7, 2011

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Change Authorized Amount	Total Authorized Quantity	Total Authorized Amount	This Estimate Quantity	This Estimate Amount	Previous Quantity	Previous Amount	Total Estimate To Date Quantity	Total Estimate To Date Amount	% Auth.
					213,713.00		0.00		213,713.00		219,798.34				219,798.34	
<b>PROJECT TOTAL</b>																

Made by: Iral Nguyen  
 Checked by: [Signature]  
 OK Const. Supv. [Signature]

Working Days: 20  
 Days Added: 0  
 Subtotal: 20  
 Days Used: 12  
 % Time Elapsed: 60%

Start Date: 5-16-11  
 End Date: 6-7-11  
 % \$ Complete: 103%  
 Original Contract: \$213,713.00  
 Amended Contract: \$213,713.00

TOTAL VALUE OF WORK TO DATE: \$219,798.34  
 LESS RETENTION: 10% 21,979.83  
 TOTAL DUE TO DATE: \$197,818.51  
 LESS PREVIOUSLY INVOICED: 0.00  
 LESS LABOR NON COMPLIANCE: 0.00  
 TOTAL DUE THIS PAYMENT: \$197,818.51

This Estimate Approved \_\_\_\_\_ for \_\_\_\_\_  
 Juan C. Perez, Director of Transportation


Received by Accounts Payable: \_\_\_\_\_  
 By: \_\_\_\_\_

This Estimate Approved \_\_\_\_\_ for \_\_\_\_\_  
 Date: \_\_\_\_\_

**PAYMENT APPROVAL**

Fund 20080  
 Dept ID 31305  
 Account 524460  
 Project Z-CI-0619E  
 Activity ID Z3500  
 Resource Type CNT  
 Signature [Signature]  
 Date 6/24/11

Quantities on This Estimate Approved \_\_\_\_\_  
 Manhole Adjusting, Inc.  
 Date: 6-9-11



Contractor: Manhole Adjusting, Inc.  
 Address: 8500 Beverly Road  
 City, State, Zip: Pico Rivera, CA 90660-2135

Estimate No. 1 Final  
 From: May 16, 2011  
 To: June 7, 2011

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Change Authorized Amount	Total Authorized Quantity	Total Authorized Amount	This Estimate Quantity	This Estimate Amount	Previous Quantity	Total Quantity	Total Estimate To Date Amount	% Auth.
1	DUST ABATEMENT	LS	1	475.00	475.00			1.00	475.00	1.00	475.00		1.00	475.00	100%
2	WATER POLLUTION CONTROL	LS	1	800.00	800.00			1.00	800.00	1.00	800.00		1.00	800.00	100%
3	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	5,200.00	5,200.00			1.00	5,200.00	1.00	5,200.00		1.00	5,200.00	100%
4	SEAL RANDOM CRACKS	LS	1	6,300.00	6,300.00			1.00	6,300.00	1.00	6,300.00		1.00	6,300.00	100%
5	SLURRY SEAL (TYPE 1)	SY	12,300	1.44	17,712.00			12,300.00	17,712.00	12,625.00	18,180.00		12,625.00	18,180.00	103%
6	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	12,300	9.50	116,850.00			12,300.00	116,850.00	12,625.00	119,937.50		12,625.00	119,937.50	103%
7	ROADWAY SIGNS (2-POST)	LS	1	900.00	900.00			1.00	900.00	1.00	900.00		1.00	900.00	100%
8	PAVEMENT MARKERS (NON-REFLECTIVE-TYPE AY)	LS	1	600.00	600.00			1.00	600.00	1.00	600.00		1.00	600.00	100%
9	THERMOPLASTIC TRAFFIC STRIPES AND PAVEMENT MARKINGS	LS	1	5,280.00	5,280.00			1.00	5,280.00	1.00	5,280.00		1.00	5,280.00	100%
10	DUST ABATEMENT	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
11	WATER POLLUTION CONTROL	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
12	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
13	SEAL RANDOM CRACKS	LS	1	3,000.00	3,000.00			1.00	3,000.00	1.00	3,000.00		1.00	3,000.00	100%
14	SLURRY SEAL (TYPE 1)	SY	5,400	1.44	7,776.00			5,400.00	7,776.00	5,700.00	8,208.00		5,700.00	8,208.00	106%
15	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	5,400	5.20	28,080.00			5,400.00	28,080.00	5,700.00	29,640.00		5,700.00	29,640.00	106%
16	DUST ABATEMENT	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
17	WATER POLLUTION CONTROL	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
18	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	1.00	1.00			1.00	1.00	1.00	1.00		1.00	1.00	100%
19	SEAL RANDOM CRACKS	LS	1	3,000.00	3,000.00			1.00	3,000.00	1.00	3,000.00		1,000	3,000.00	100%
20	SLURRY SEAL (TYPE 1)	SY	2,475	1.44	3,564.00			2,475.00	3,564.00	2,556.00	3,680.64		2,556.00	3,680.64	103%
21	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	2,475	5.20	12,870.00			2,475.00	12,870.00	2,556.00	13,291.20		2,556.00	13,291.20	103%
22	THERMOPLASTIC TRAFFIC STRIPES AND PAVEMENT MARKINGS	LS	1	1,300.00	1,300.00			1.00	1,300.00	1.00	1,300.00		1,000	1,300.00	100%

County of Riverside

Department of Transportation

Emergency Storm Damage Repair Work

La Sierra Avenue  
approximately 700 feet northerly of Lake Knoll Parkway

Project No. 45-111102

Vicinity Map

