

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



637A

**FROM:** TLMA – Transportation Department

**SUBMITTAL DATE:**  
March 6, 2014

**SUBJECT:** Notice of Completion and Contract Change Order No. 6 Revised (2) between the County of Riverside and Griffith Company for the Replacement of Van Buren Boulevard Bridge over Santa Ana River, Riverside Area. 2nd/2nd District. [\$27,240,970]; Federal Funds 67.9%, State Funds 0.6%, Local Funds 31.5%

**RECOMMENDED MOTION:** That the Board of Supervisors:

1. Execute and file the attached "Notice of Completion;" and
2. Retract the original Contract Change Order No. 6 (Item 3-16 of 11/22/11); and
3. Execute and authorize the Transportation Department to issue Contract Change Order No. 6 Revised (2) with Griffith Company.

Departmental Concurrence

Patricia Romo  
Assistant Director of Transportation

Juan C. Perez  
Director of Transportation and Land Management

| FINANCIAL DATA                                                                                                                                                                                                                                                                                                                                        | Current Fiscal Year: | Next Fiscal Year: | Total Cost:   | Ongoing Cost: | POLICY/CONSENT<br>(Per Exec. Office)                                        |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-------------------|---------------|---------------|-----------------------------------------------------------------------------|
| COST                                                                                                                                                                                                                                                                                                                                                  | \$ 0.00              | \$ 0.00           | \$ 27,240,970 | \$ 0.00       | Consent <input type="checkbox"/> Policy <input checked="" type="checkbox"/> |
| NET COUNTY COST                                                                                                                                                                                                                                                                                                                                       | \$ 0.00              | \$ 0.00           | \$ 0.00       | \$ 0.00       |                                                                             |
| <b>SOURCE OF FUNDS:</b> Seismic Safety Retrofit [Federal] (67.9%), Proposition 111 [Gas Tax] (0.5%), Proposition 1B - Seismic Bridge Funds (8.0%), Seismic Safety Retrofit [State] (0.6%), Measure A/Western (6.6%), TUMF Regional System [RCTC] (12.2%), Jurupa Community Services District (4.2%). There are no General Funds used in this project. |                      |                   |               |               | Budget Adjustment: No                                                       |
|                                                                                                                                                                                                                                                                                                                                                       |                      |                   |               |               | For Fiscal Year: 2013-2014                                                  |

**C.E.O. RECOMMENDATION:**

APPROVE

BY:

Tina Grande

County Executive Office Signature

**MINUTES OF THE BOARD OF SUPERVISORS**

Positions Added  
 Change Order

A-30  
 4/5 Vote

Prev. Agn. Ref.: 5/19/09, Item 3-38;  
11/22/11, Item 3-16; 1/31/12, Item 3-23; 7/3/12,  
Item 3-36; 7/17/12, Item 3-51

District: 2/2

Agenda Number:

3-22

**SUBMITTAL TO THE BOARD OF SUPERVISORS, COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

**FORM 11:** Notice of Completion and Contract Change Order No. 6 Revised (2) - between the County of Riverside and Griffith Company for the replacement of Van Buren Boulevard Bridge over Santa Ana River, Riverside Area. 2nd/2nd District. [\$27,240,970]; Federal Funds 67.9%, Local Funds 32.1%

**DATE:** March 6, 2014

**PAGE:** 2 of 4

**BACKGROUND:****Summary**

On May 19, 2009 (Agenda Item 3-38), the Board of Supervisors (Board) entered into an agreement with Griffith Company of Santa Ana, CA for the bridge replacement and the approach roadway improvements on Van Buren Boulevard at the Santa Ana River.

The originally authorized amount of the contract was \$22,875,873. The total amended contract is \$27,240,970, which is 19.6% more than the originally authorized amount. The increase in the original contract price was the result of 37 contract change orders and bid quantity adjustments. Contract Change Order No. 6 Revised (2) is discussed in detail below and the previously executed change orders are more fully discussed in the attached Change Order Report.

This work was completed at the direction of the Transportation Department on September 20, 2013, Work Order B0-0801.

On November 22, 2011, the Board executed Contract Change Order No. 6 in the amount of \$237,366.61 in response to claims submitted by the contractor regarding the installation of the Cast-in-Drilled-Hole pile shafts for Phase 1 of the project. The amount was disputed by the contractor and the change order was not accepted or signed by the contractor since there was still an additional phase of the project to construct that the contractor was concerned about. After the completion of Phase 2 of the project, the County of Riverside (County) and the contractor each performed extensive evaluations of the conditions that led up to the claim, what it took to perform the work, and what the plans indicated. As a result of those evaluations and subsequent negotiation with the contractor, Contract Change Order No. 6 Revised (2) is being presented for approval.

This Contract Change Order 6 Revised (2) substitutes and deletes the original Contract Change Order No. 6. The change order became necessary because the pay lengths of the Cast In-Place Drilled Hole (CIDH) piles, as determined by the exploratory boring at each shaft location, needed to be adjusted to the actual elevations and conditions of the bedrock as encountered when the full diameter pile shafts were drilled. The uneven surface of the weathered bedrock below the sandy river bottom encountered during the drilling for the CIDHs required additional depth and effort in order to seat the steel pile casing into the bedrock and create a seal around the shaft to prevent water entry and dirt cave-ins during the concrete placement and to obtain a solid foundation for the bridge. The partial interface between the drilling rig bit and the bedrock caused additional hardships for the contractor, resulting in slower drilling, binding of the rig, and drifting of the shaft due to the sloped interface between the river alluvium and the bedrock surface. Additionally, many of the exploratory borings (8" diameter, 4" core) performed at the design phase, pre-construction, indicated the top of bedrock at a much higher elevation than was encountered with the full diameter drilling (102") by the contractor when construction commenced, some due to a fractured area of the bedrock surface and/or large boulders thought to be bedrock from the exploratory boring analysis. The average additional drilling into the bedrock from first contact to seating was 4.5 feet, and two shafts exceeded ten feet.

The contractor had filed an Initial Notice of Potential Claim for an amount in excess of \$1,100,000 prior to the issuance of the original Contract Change Order No. 6 for the first half of the bridge construction. After completion of the second half of the bridge, the claim was amended to be in excess of \$2,500,000 for the pile subcontractor, plus an unspecified amount for the prime contractor for time-related overhead and other issues related to the construction of the Cast-in-Drilled-Hole piles for both phases of the bridge construction.

**SUBMITTAL TO THE BOARD OF SUPERVISORS, COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

**FORM 11:** Notice of Completion and Contract Change Order No. 6 Revised (2) - between the County of Riverside and Griffith Company for the replacement of Van Buren Boulevard Bridge over Santa Ana River, Riverside Area. 2nd/2nd District. [\$27,240,970]; Federal Funds 67.9%, Local Funds 32.1%

**DATE:** March 6, 2014

**PAGE:** 3 of 4

During the construction of the second half of the bridge, the Transportation Department engaged the services of a qualified geotechnical engineer to monitor the drilling and evaluate the contractor's work and efforts to obtain a pile shaft suitable to support the new structures. After extensive negotiations with the contractor and evaluations of the conditions surrounding the installation of the CIDH piles by both County engineers and our consultants, the County reached a settlement of \$1,984,500 for the work required to place the CIDH piles for the Van Buren Bridges. The change order amount of \$1,215,363.10 reflects the reduction in the line item for the portion of the pile shafts that were compensated under the "force account" basis within this claim, the amount previously paid by Contract Change Order 6 approved on November 22, 2011, and for a contract extension of 69 days for the time impact incurred during drilling the pile shafts. The prime contractor agreed to be compensated for time-related overhead costs (TRO) for only 50 of the 69 days at an amount of \$4,000 per day as part of the settlement of this issue. The \$4,000 per day TRO amount for this project had been previously determined as reasonable and supported by the contractor's documentation for other work that caused delays on this project. This contract change order provides compensation to the contractor for all the disputed work associated with the construction of CIDHs, decreasing the quantity of the CIDH piling line item to reflect the actual quantity installed at contract item price, deleting Contract Change Order 6, and additional compensation for substantial delays incurred during construction of CIDHs.

Other significant change orders that have been previously approved for this project include:

- The construction of improvements between the northern terminus of the Van Buren Bridge and Clay Street in order to provide the ultimate road section fronting the newly built animal shelter (\$421,842)
- The modification of the storm drain system between Clay Street and the Van Buren bridges to accommodate the future Clay Street Grade Separation Project. Constructing the improvements as part of this project will minimize future inconvenience to the public along Van Buren Boulevard (\$232,403).
- The extension of a Jurupa Community Services District (JCSD) sewer force main to avoid future disturbance of roadway (\$472,729, funded entirely by JCSD).
- The discovery of the original Van Buren Bridge concrete deck buried in the river bottom. This required a modification to the falsework design (\$480,000).

Other contract change orders are described in the attached Change Order Report.

**Impact on Residents and Businesses**

The improvements to the Van Buren Bridge crossing over the Santa Ana River has improved daily operation for current and future traffic volumes, facilitated the movement of heavy commuter traffic through the region and provided a more reliable wet weather crossing of the river. The improvements consisted of removing and replacing the existing northbound and southbound bridges to accommodate increased river flows and a total of two lanes of traffic in each direction, sidewalks, and safety lighting on the bridge and north side of the river. The City of Riverside intends to follow with another project to provide pedestrian access on the south side of the river and tie into their existing improvements at Jurupa Road.

**SUBMITTAL TO THE BOARD OF SUPERVISORS, COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

**FORM 11:** Notice of Completion and Contract Change Order No. 6 Revised (2) - between the County of Riverside and Griffith Company for the replacement of Van Buren Boulevard Bridge over Santa Ana River, Riverside Area. 2nd/2nd District. [\$27,240,970]; Federal Funds 67.9%, Local Funds 32.1%

**DATE:** March 6, 2014

**PAGE:** 4 of 4

**SUPPLEMENTAL:****Additional Fiscal Information****Budget**

|                                 |                        |
|---------------------------------|------------------------|
| Original Contract Amount        | \$22,875,573.70        |
| Total Change Orders Authorized  | 19.6% \$4,476,230.33   |
| Estimated Pending Change Orders | 0.0% \$0.00            |
| Amended Contract Amount         | \$27,351,804.03        |
| * Quantity Adjustments          | -0.5% (\$110,834.07)   |
| + CCO FA Adjustments            | 0.0% \$0.00            |
| Total Amended Contract Amount   | 119.1% \$27,240,969.96 |

**Expenditures**

|                            |                 |
|----------------------------|-----------------|
| Total Progress Payments    | \$27,240,969.96 |
| Estimated Pending Payments | \$0.00          |
| Total Expenditures         | \$27,240,969.96 |

|                              |        |
|------------------------------|--------|
| (Over)/Under Contract Amount | \$0.00 |
|------------------------------|--------|

+ Change orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

\* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineer's Estimate by 25% or less, payment will be made for the quantity of work of said item performed at the contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

The construction of Van Buren Boulevard Bridge over the Santa Ana River was funded with \$18,496,619 Seismic Safety Retrofit funds; \$136,205 Proposition 111 funds; \$2,179,278 Proposition 1B funds; \$163,446 Seismic Safety Retrofit funds; \$1,797,904 Measure A/Western funds; \$3,323,398 TUMF Regional System funds; \$1,144,121 funds Jurupa Community Services District funds.

**Contract History and Price Reasonableness**

N/A

**ATTACHMENTS:**

- A. Notice of Completion
- B. Contract Change Order No. 6 Revised (2)
- C. Change Order Report

**Attachment C**  
**CHANGE ORDER REPORT**  
**(Van Buren Bridge Improvements Project)**

| <b>Change Order #</b> | <b>Contract Amount</b>                       | <b>Percent</b> | <b>Description</b>                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------------------|----------------------------------------------|----------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                       | Original Contract Amount<br>\$ 22,875,573.70 |                |                                                                                                                                                                                                                                                                                                                                                                                                     |
| 1, 1S1                | \$112,000.00                                 | .49%           | Compensation to the contractor for a required Asbestos survey, relocate existing gate and fence at the City of Riverside (City) Sewer Treatment Facility, revisions to the Van Buren Bridge electrical system to conform with recent State of California and City Standard Specifications, and modifications to the bridge concrete barrier rail for the installation of the rain cross light poles |
| 2                     | \$49,957.00                                  | .22%           | Installation of one (1) additional metal beam guard rail (MBGR) crash absorption assembly, replacement of several substandard MBGRs at many locations throughout the project site (which were damaged between the time the project went out to bid and the issuance of the Notice to Proceed), and the installation of one additional concrete K-rail crash cushion assembly for public safety      |
| 3, 3S1                | \$75,000.00                                  | .33%           | Compensation to the contractor to furnish, install, and maintain bird protection measures to prevent migratory mud swallows from nesting beneath the existing bridge, which would suspend construction operations                                                                                                                                                                                   |
| 4                     | \$57,633.61                                  | .25%           | Required bridge design modifications to the girder flares and transverse soffit were required. These changes required field changes and increased the amount of steel and concrete required to construct these critical bridge elements.                                                                                                                                                            |
| 5, 5S1                | \$54,490.94                                  | .24%           | Furnishing and placement of additional reinforcing steel for five (5) Cast in Drilled Hole (CIDH) concrete piles for the bridge foundation system caused by the revision in the depth of the piles. As indicated on the approved plans, made by a varying depth of competent bed rock.                                                                                                              |
| 6, 6 Rev 2            | \$1,452,730.00                               | 6.35%          | Lengths of the (CIDH) piles, as determined by the exploratory borings, needed to be adjusted to the actual elevations of the bedrock as found when the full diameter borings were drilled.                                                                                                                                                                                                          |
| 7                     | \$86,856.00                                  | .38%           | Americans with Disabilities Act (ADA) compliance for pedestrian walkways for both the northbound and southbound bridges                                                                                                                                                                                                                                                                             |
| 8, 8S1, 8S2, 8S3      | \$421,841.69                                 | 1.85%          | Construction of the ultimate improvements north of Van Buren Boulevard bridges to Clay Street in accordance with the City/County of Riverside Animal Shelter plans                                                                                                                                                                                                                                  |

**Attachment C**  
**CHANGE ORDER REPORT**  
**(Van Buren Bridge Improvements Project)**

|                         |              |       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------------------------|--------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 9, 9S1                  | \$150,258.40 | .66%  | Revisions and changes were made to the landscape irrigation and planting plan sheets 71 through 79 and adding of sheets 74A and 79A. These changes were recommended by Riverside County's landscape district and the City to be consistent with adjacent landscaping recently planted in the vicinity of the Project.                                                                                                                                                                                                                                       |
| 10, 10S1, 10S2,<br>10S3 | \$232,402.74 | 1.01% | Construction of the modified drainage system to accommodate the anticipated increased storm drainage from the future Clay Street Grade Separation Project. Constructing these improvements during this project will eliminate the removal and repair of the new AC pavement installed on this project, minimizing future inconvenience to the traveling public, and reduce the cost of the Clay Street Project.                                                                                                                                             |
| 11, 11S1                | \$11,515.04  | .05%  | Temporary power for the street lights on the new southbound bridge and the installation of two additional street lights southerly of the bridge for public safety; replacement of several 16 each #5 pull boxes with 16 each #3 1/2-ton traffic-rated pull boxes; credit for the deletion of 12 each street lights as requested by City, (since the 12 street lights will be installed on a future City project); temporary power for the street lights on the new northbound bridge, including the replacement of damaged temporary power due to vandalism |
| 12, 12S1, 12S2,<br>12S3 | \$472,728.67 | 2.06% | The extension of a sewer force main at the request of the Jurupa Community Services District (JCSD) to avoid future disruption of the roadway. This change order was funded entirely by JCSD.                                                                                                                                                                                                                                                                                                                                                               |
| 13                      | \$55,217.24  | .24%  | Construction of concrete pads in lieu of driving piles for erecting the falsework for Van Buren Boulevard southbound bridge. This additional work included the redesign of the bridge falsework plans. This change was caused by the differing bedrock elevations at this location.                                                                                                                                                                                                                                                                         |
| 14                      | \$200,000.00 | .87%  | Time-Related Overhead (TRO) and time extension for delay in project completion caused by the redesign to VBS Abutment No. 7 and extra work occurring during installation of CIDH piling                                                                                                                                                                                                                                                                                                                                                                     |
| 15                      | \$480,000.00 | 2.10% | Compensation to the contractor for the additional costs to modify the northbound bridge falsework during construction due to encountering the original concrete bridge superstructure buried in the river bottom below the proposed bridge                                                                                                                                                                                                                                                                                                                  |
| 16, 16S1                | \$125,750.00 | .55%  | Additional insurance costs associated with delays in the construction schedule                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

**Attachment C**  
**CHANGE ORDER REPORT**  
**(Van Buren Bridge Improvements Project)**

|                                           |                  |        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------------------------------------------|------------------|--------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 17                                        | \$94,050.52      | .41%   | Extension of the temporary storm drain system, removal of two (2) drop inlets and one (1) drainage structure not indicated on the plans, reconstruction of concrete approach slab for the northbound bridge, construction of two (2) catch basins in lieu of two (2) drop inlets, bid quantity item adjustment to remove concrete, the providing of a qualified SWPPP Practitioner (QSP) for the project as required by the new General Construction Permit, removal of asbestos containing material and lead containing paint from the existing bridge per the environmental report                                                                                             |
| 18, 18S1                                  | \$158,784.90     | .70%   | Compliance with the permit requirements of the California Regional Water Quality Control Board, the Army Corps of Engineers, the Department of Fish and Game, and the Department of Fish and Wildlife to re-vegetate the Santa Ana River bottom within construction area limits                                                                                                                                                                                                                                                                                                                                                                                                  |
| 19                                        | \$124,319.42     | .54%   | Alteration of the top Retaining Wall No. 84, installation of an overside drain, removal and disposal of unforeseen partial concrete encasement of an existing storm drain system, construction of widened dirt embankment for transformer vault installation, the clearing of mud and debris on the bike trail and repairing of the eroded slope, furnish and installation of trash baskets at storm drain outlets at various locations, construction of graded dirt pedestrian walkway, increase/decrease of contract items, adjustment of electrical vault to finish pavement grade, concrete barrier form adjustments; and furnish and installation of "Sidewalk Closed" sign |
| 20                                        | \$60,694.16      | .27%   | Transportation of City supplied Raincross Street Lights from the City yard to the project site, furnish and install signal advance detection loops and conduit, fill electrical pull boxes with concrete to deter vandalism, replace conduit, place rock boulders, remove and dispose of damaged City of Riverside Monument sign and colored stamped concrete, install dowels, install flexible object markers, remove and replace portion of damaged PCC overside median drain, install weep hole drainage system, backfill/grade spoil piles, install irrigation sleeve under bike trail, furnish and install double swing pipe gate at end of driveway                        |
| Quantity Adjustments                      | (\$110,834.07)   | (0.5%) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| Change Order Total and New Contract Total | \$ 27,240,969.96 | 19.57% |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|                                           |                  |        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

## **Attachment A**

## **Notice of Completion**

| <b>PROJECT: Van Buren Bridge Street and Bridge improvements</b><br>County Project No.: BN-0801, BRLSZD - \$856 (124)<br>Contract No.: 08-04-011             |                  |       |          |            |                          |                            |                         |                        |                   |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-------|----------|------------|--------------------------|----------------------------|-------------------------|------------------------|-------------------|
| Contractor: Griffith Company<br>Address: 12200 Bloomfield Avenue<br>City, State, Zip: Santa Fe Springs, CA 90670-0160                                       |                  |       |          |            |                          |                            |                         |                        |                   |
| Item No.                                                                                                                                                    | Item Description | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized Quantity | Total Authorized Amount | This Estimate Quantity | Previous Quantity |
| <b>PROJECT TOTAL</b>                                                                                                                                        |                  |       |          |            |                          |                            |                         |                        |                   |
| Made by: <u>Gabriel Munoz</u><br>Checked by <u>JAY Z - 14-14</u><br>OK Const Supv. <u>HJM - 2/10/14</u>                                                     |                  |       |          |            |                          |                            |                         |                        |                   |
| Working Days: 650<br>Days Added: 295<br>Subtotal: 945<br>Days Used: 945<br>% Time Elapsed: 100%                                                             |                  |       |          |            |                          |                            |                         |                        |                   |
| Start Date: 9-18-09<br>End Date: 9-20-13<br>% \$ Complete: 100%<br>Original Contract: \$22,875,573.70<br>Amended Contract: \$27,351,804.03                  |                  |       |          |            |                          |                            |                         |                        |                   |
| TOTAL VALUE OF WORK TO DATE:<br>LESS RETENTION:<br>TOTAL DUE TO DATE:<br>LESS PREVIOUSLY INVOICED:<br>LESS LABOR NON COMPLIANCE:<br>TOTAL DUE THIS PAYMENT: |                  |       |          |            |                          |                            |                         |                        |                   |
| Received by Accounts Payable: _____<br>By: _____                                                                                                            |                  |       |          |            |                          |                            |                         |                        |                   |
| This Estimate Approved <u>Juan C. Perez, Director of Transportation and Land Management</u> Date: <u>_____</u> for: <u>_____</u>                            |                  |       |          |            |                          |                            |                         |                        |                   |
| Quantities on This Estimate Approved <u>Griffith Company</u> Date: <u>_____</u>                                                                             |                  |       |          |            |                          |                            |                         |                        |                   |

|  |  |  |  |  |  |  |  |  |  | Estimate No. <u>53 Final</u> | From: <u>January 26, 2014</u> |               |
|--|--|--|--|--|--|--|--|--|--|------------------------------|-------------------------------|---------------|
|  |  |  |  |  |  |  |  |  |  | To: <u>February 25, 2014</u> |                               |               |
|  |  |  |  |  |  |  |  |  |  | Total Estimate To Date       | Quantity                      | Amount        |
|  |  |  |  |  |  |  |  |  |  | Previous Quantity            |                               | % Auth        |
|  |  |  |  |  |  |  |  |  |  | 1,227,849.12                 |                               | 27,240,969.96 |

This Estimate Approved Juan C. Perez, Director of Transportation and Land Management Date: \_\_\_\_\_ for: \_\_\_\_\_

Quantities on This Estimate Approved Griffith Company Date: \_\_\_\_\_

PLEASE COMPLETE THIS INFORMATION  
RECORDING REQUESTED BY:

**KECIA HARPER-IHEM, CLERK OF THE BOARD**  
**RIVERSIDE CO. CLERK OF THE BOARD**  
4080 LEMON STREET, 1<sup>ST</sup> FLOOR CAC  
P O BOX 1147 – RIVERSIDE, CA 92502

**MAIL STOP # 1010**

AND WHEN RECORDED MAIL TO:

**RETURN TO: STOP #1010**  
**RIVERSIDE COUNTY CLERK OF THE BOARD**  
**P. O. BOX 1147 – RIVERSIDE, CA 92502**

**THIS SPACE FOR RECORDERS USE ONLY**

---

**NOTICE OF COMPLETION**

---

To be recorded with County Recorder  
within 10 days after completion.  
No recording fee.

**Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:**

**Project title or description of work:** Van Buren Bridge Project

**Date of Completion:** Date of this notice

**Nature of owner:** County of Riverside, public entity

**Interest or estate of owner:** Public Roadway

**Address of owner:** 4080 Lemon Street, 8th Floor, Riverside, CA 92501

**Name of contractor:** Griffith Company

**Street or legal description of site:** Van Buren Bridge over the Santa Ana River

Dated: \_\_\_\_\_

Owner: \_\_\_\_\_  
County of Riverside  
(Name of Public Entity)


By: \_\_\_\_\_  
Chairman, Board of Supervisors

**STATE OF CALIFORNIA )**  
ss  
**COUNTY OF RIVERSIDE )**

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on \_\_\_\_\_ (Date)

\_\_\_\_\_, Chairman of the Board of Supervisors



## VICINITY MAP

BRIDGE AND STREET IMPROVEMENTS ON  
VAN BUREN BOULEVARD  
IN RIVERSIDE COUNTY

**PROJECT: Van Buren Bridge Street and Bridge Improvements**  
**County Project No.: B0-0801, BRL-SZD - 5956 (124)**

Estimate No.  
From:  
To:

53 Final  
January 26, 2014  
February 25, 2014

**Construction Funds Distribution:**

|                                                                                             | <b>This Estimate<br/>Cost</b> | <b>Previous<br/>Cost</b>      | <b>Todate<br/>Cost</b>        |
|---------------------------------------------------------------------------------------------|-------------------------------|-------------------------------|-------------------------------|
| Participating Contract Items                                                                | \$1,388,838.52                | \$21,283,737.82               | \$22,672,576.34               |
| Non-Participating Contract Items                                                            | -\$160,989.40                 | \$3,538,545.52                | \$3,377,556.12                |
| Non-Participating Alternate 'A'<br>Jurupa Community Service District, Recycling Water Lines | \$0.00                        | \$308,901.00                  | \$308,901.00                  |
| Non-Participating Alternate 'B'<br>Jurupa Community Service District, Sewer Lines           | \$0.00                        | \$881,936.50                  | \$881,936.50                  |
| <b>Total =</b>                                                                              | <b><u>\$1,227,849.12</u></b>  | <b><u>\$26,013,120.84</u></b> | <b><u>\$27,240,969.96</u></b> |

**Notes:**

1. Contract Item 79 to 110 were separated 78% to Participating and 22% to Non-Participating (except items 79, 80, 96, 103(P-S-F) to 107(F))
2. This worksheet is made for Billing Division use only.
3. Contract Change Orders Cost Breakdown is included in the "Participating Contract Items" = **\$4,949,340.95**

| Item No. | Item Description                                     | Contractor:              |           |            | Address:                 |            |                           | Estimate No.           |                   |                        | From:      |      |
|----------|------------------------------------------------------|--------------------------|-----------|------------|--------------------------|------------|---------------------------|------------------------|-------------------|------------------------|------------|------|
|          |                                                      | Original Contract Amount | Quantity  | Unit Price | Change Authorized Amount | Quantity   | Total Authorized Quantity | This Estimate Quantity | Previous Quantity | Total Estimate To Date | Amount     | To:  |
| 1        | Resident Engineers Office                            | LS 75,000                | 1.00      | 75,000.00  |                          | 75,000.00  | 75,000.00                 | 75,000.00              | 75,000.00         | 75,000.00              | 75,000.00  | 100% |
| 2        | Progress Schedule (Critical Path/METHOD)             | LS 1                     | 25,000.00 |            | 25,000.00                | 1.00       | 25,000.00                 | 1.00                   | 1.00              | 1.00                   | 25,000.00  | 100% |
| 3        | Prepare Storm Water Pollution Prevention Plan        | LS 1                     | 3,000.00  |            | 3,000.00                 | 1.00       | 3,000.00                  | 1.00                   | 1.00              | 1.00                   | 3,000.00   | 100% |
| 4        | Water Pollution Control                              | LS 40,000                | 1.00      | 40,000.00  |                          | 40,000.00  | 40,000.00                 | 40,000.00              | 40,000.00         | 40,000.00              | 40,000.00  | 100% |
| 5        | Construction Site Management                         | LS 35,000                | 1.00      | 35,000.00  |                          | 35,000.00  | 35,000.00                 | 35,000.00              | 35,000.00         | 35,000.00              | 35,000.00  | 100% |
| 6        | Traffic Control System                               | LS 250,000               | 1.00      | 250,000.00 |                          | 250,000.00 | 250,000.00                | 249,916.57             | 249,916.57        | 249,916.57             | 249,916.57 | 100% |
| 7        | Develop Water Supply                                 | LS 1                     | 10,000.00 |            | 10,000.00                | 1.00       | 10,000.00                 | 1.00                   | 1.00              | 1.00                   | 10,000.00  | 100% |
| 8        | Obligate Surfacing                                   | SQFT 8,412               | 1.30      | 10,935.60  |                          | 8,412.00   | 10,935.60                 | 10,111.00              | 10,111.00         | 10,111.00              | 13,144.30  | 120% |
| 9        | Abandon Pipeline                                     | LS 1                     | 7,000.00  |            | 7,000.00                 | 1.00       | 7,000.00                  | 1.00                   | 1.00              | 1.00                   | 7,000.00   | 100% |
| 10       | Abandon Inlet                                        | LS 1                     | 2,000.00  |            | 2,000.00                 | 1.00       | 2,000.00                  | 1.00                   | 1.00              | 1.00                   | 2,000.00   | 100% |
| 11       | Remove Pipe                                          | LF 432                   | 36.00     |            | 15,552.00                |            | 432.00                    | 15,552.00              | 432.00            | 432.00                 | 15,552.00  | 100% |
| 12       | Remove Metal Beam Guard Railling                     | LF 490                   | 8.00      |            | 3,920.00                 |            | 480.00                    | 3,920.00               | 490.00            | 490.00                 | 3,920.00   | 100% |
| 13       | Remove Concrete Barrier [K-Rail]                     | LS 1                     | 4,500.00  |            | 4,500.00                 | 1.00       | 4,500.00                  | 1.00                   | 1.00              | 1.00                   | 4,500.00   | 100% |
| 14       | Remove Traffic Stripe and Pavement Marking           | SQFT 7,920               | 0.65      | 5,148.00   |                          | 7,920.00   | 5,148.00                  | 5,798.00               | 5,798.00          | 5,798.00               | 3,769.35   | 73%  |
| 15       | Remove Concrete & CCO 17                             | CY 519                   | 50.00     |            | 25,950.00                | 184.00     | 9,200.00                  | 703.00                 | 35,150.00         | 703.00                 | 35,150.00  | 100% |
| 16       | Clearing and Grubbing                                | LS 1                     | 80,000.00 |            | 80,000.00                | 1.00       | 80,000.00                 | 1.00                   | 1.00              | 1.00                   | 80,000.00  | 100% |
| 17       | Roadside Clearing                                    | LS 1                     | 60,000.00 |            | 60,000.00                | 1.00       | 60,000.00                 | 1.00                   | 1.00              | 1.00                   | 60,000.00  | 100% |
| 18       | Roadway Excavation                                   | CY 6,496                 | 15.00     |            | 97,440.00                |            | 6,496.00                  | 97,440.00              | 7,033.00          | 7,033.00               | 105,495.00 | 108% |
| 19       | Imported Borrow                                      | CY 71,890                | 5.00      |            | 359,450.00               |            | 71,890.00                 | 359,450.00             | 68,612.00         | 68,612.00              | 343,050.00 | 95%  |
| 20       | Hot Asphalt Mix                                      | TON 8,472                | 71.00     |            | 601,512.00               |            | 8,472.00                  | 601,512.00             | 9,766.51          | 9,766.51               | 683,429.31 | 115% |
| 21       | Finishing Roadway                                    | LS 1                     | 25,000.00 |            | 25,000.00                | 1.00       | 25,000.00                 | 1.00                   | 1.00              | 1.00                   | 25,000.00  | 100% |
| 22       | Class 2 Aggregate Base                               | CY 8,559                 | 24.00     |            | 205,656.00               |            | 8,569.00                  | 205,656.00             | 7,319.00          | 7,319.00               | 175,656.00 | 85%  |
| 23       | Decomposed Granite                                   | CY 52                    | 75.00     |            | 3,900.00                 |            | 52.00                     | 3,900.00               | 49.00             | 49.00                  | 3,675.00   | 94%  |
| 24       | Place Asphalt Concrete Dike (CRS 212) (6")           | LF 2,933                 | 4.25      |            | 12,465.25                |            | 2,933.00                  | 12,465.25              | 1,363.00          | 1,363.00               | 5,792.75   | 46%  |
| 25       | Minor Concrete (Misc. Construction) [Concrete Swale] | SQFT 3,882               | 6.00      |            | 23,292.00                |            | 3,382.00                  | 23,292.00              | 4,482.00          | 4,482.00               | 26,892.00  | 115% |
| 26       | Minor Concrete (Curb and Gutter) (CRS 201)           | LF 2,221                 | 16.50     |            | 36,646.50                |            | 2,197.00                  | 36,646.50              | 2,197.00          | 2,197.00               | 36,290.50  | 99%  |



| Item No. | Item Description                                                 | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized Quantity | Amount | Total Authorized Quantity | Unit       | % Auth       |                        |                       |
|----------|------------------------------------------------------------------|-------|----------|------------|--------------------------|----------------------------|--------|---------------------------|------------|--------------|------------------------|-----------------------|
|          |                                                                  |       |          |            |                          |                            |        |                           |            | Estimate No. | From: January 26, 2014 | To: February 25, 2014 |
| 27       | Minor Concrete (Type D/Type II Curb) (CRS 204/City 200)          | LF    | 2,635    | 13.50      | 35,572.50                |                            |        | 2,635.00                  | 35,572.50  | 2,443.00     | 2,443.00               | 32,980.50 93%         |
| 28       | Minor Concrete (Stamped Concrete)                                | SQFT  | 6,181    | 9.00       | 55,629.00                |                            |        | 6,181.00                  | 55,629.00  | 7,726.25     | 7,726.25               | 69,536.25 125%        |
| 29       | Metal Beam Guard Railings                                        | LF    | 619      | 26.00      | 16,094.00                |                            |        | 619.00                    | 16,094.00  | 586.00       | 586.00                 | 15,236.00 95%         |
| 30       | Minor Concrete (Sidewalk)                                        | SQFT  | 1,391    | 5.15       | 7,163.65                 |                            |        | 1,391.00                  | 7,163.65   | 33.00        | 33.00                  | 169.55 2%             |
| 31       | Terminal System (Type SRT)                                       | EA    | 4        | 2,700.00   | 10,800.00                |                            |        | 4.00                      | 10,800.00  | 4.00         | 4.00                   | 10,800.00 100%        |
| 32       | Terminal System (Structure Approach)                             | EA    | 5        | 3,050.00   | 15,250.00                |                            |        | 5.00                      | 15,250.00  | 5.00         | 5.00                   | 15,250.00 100%        |
| 33       | Terminal System (Connection to Wall)                             | EA    | 1        | 500.00     | 500.00                   |                            |        | 1.00                      | 500.00     | 1.00         | 1.00                   | 500.00 100%           |
| 34       | 12" Reinforced Concrete Pipe                                     | LF    | 402      | 87.00      | 34,974.00                |                            |        | 402.00                    | 34,974.00  | 422.00       | 422.00                 | 36,714.00 105%        |
| 35       | 18" Reinforced Concrete Pipe                                     | LF    | 1,434    | 76.00      | 108,984.00               |                            |        | 1,434.00                  | 108,984.00 | 1,434.50     | 1,434.50               | 108,022.00 100%       |
| 36       | 30" Reinforced Concrete Pipe & CCO 10                            | LF    | 73       | 128.00     | 9,344.00                 |                            |        | -73.00                    | -9,344.00  | 250.00       | 250.00                 | N/A 102%              |
| 37       | 24" Reinforced Concrete Pipe                                     | LF    | 246      | 130.00     | 31,980.00                |                            |        | 246.00                    | 31,980.00  | 250.00       | 250.00                 | 32,500.00 102%        |
| 37A      | 36" Reinforced Concrete Pipe & CCO 10                            | LF    | 58       | 200.00     | 11,600.00                |                            |        | -58.00                    | -11,600.00 | 2,600.00     | 2,600.00               | 2,600.00 100%         |
| 38       | 12" Concrete Flared End Section                                  | EA    | 2        | 1,300.00   | 2,600.00                 |                            |        | 2,00                      | 2,600.00   | 2,00         | 2,00                   | 2,600.00 100%         |
| 39       | 18" Concrete Flared End Section                                  | EA    | 3        | 1,350.00   | 4,050.00                 |                            |        | 3.00                      | 4,050.00   | 3.00         | 3.00                   | 4,050.00 100%         |
| 40       | 36" Concrete Flared End Section & CCO 10                         | EA    | 1        | 1,950.00   | 1,950.00                 |                            |        | -1.00                     | -1,950.00  | 12.00        | 12.00                  | N/A 100%              |
| 41       | Minor Concrete [Manhole No. 11 & CCO 10]                         | EA    | 13       | 4,600.00   | 59,880.00                |                            |        | -1.00                     | -4,600.00  | 55,200.00    | 55,200.00              | 55,200.00 100%        |
| 42       | Minor Concrete [Manhole No. 2]                                   | EA    | 4        | 5,600.00   | 22,400.00                |                            |        | 4.00                      | 22,400.00  | 3.00         | 3.00                   | 16,800.00 75%         |
| 43       | Minor Concrete [Manhole No. 3]                                   | EA    | 3        | 5,900.00   | 17,700.00                |                            |        | 3.00                      | 17,700.00  | 3.00         | 3.00                   | 17,700.00 100%        |
| 44       | Minor Concrete [Drop Inlet - Type G3, CTSP D73] & CCO 10, CCO 17 | EA    | 9        | 2,400.00   | 21,600.00                |                            |        | -3.00                     | -7,200.00  | 6.00         | 6.00                   | 14,400.00 100%        |
| 45       | Drainage Inlet [Type OCPI] & CCO 10                              | EA    | 2        | 2,300.00   | 4,600.00                 |                            |        | -1.00                     | -2,300.00  | 1.00         | 1.00                   | 2,300.00 100%         |
| 46       | Rock Slope Protection (1/2 Ton, Method B)                        | CY    | 235      | 46.00      | 10,810.00                |                            |        | 235.00                    | 10,810.00  | 185.00       | 185.00                 | 8,510.00 79%          |
| 47       | Rock Slope Protection (Light, Method B)                          | CY    | 1,050    | 46.00      | 48,300.00                |                            |        | 1,050.00                  | 48,300.00  | 1,184.00     | 1,184.00               | 54,464.00 113%        |
| 48       | Rock Slope Protection (Backing No. 2, Light, Method B)           | CY    | 10       | 46.00      | 460.00                   |                            |        | 10.00                     | 460.00     | 7.00         | 7.00                   | 322.00 70%            |
| 49       | Rock Slope Protection Fabric                                     | SQYD  | 2,140    | 4.25       | 9,095.00                 |                            |        | 2,140.00                  | 9,095.00   | 1,586.00     | 1,586.00               | 6,740.50 74%          |
| 50       | Temporary Fence (Type ESA)                                       | LF    | 4,406    | 6.00       | 26,436.00                |                            |        | 4,406.00                  | 26,436.00  | 3,320.00     | 3,320.00               | 19,920.00 75%         |
| 51       | Steel Fencing                                                    | LF    | 1,293    | 110.00     | 142,230.00               |                            |        | 110.00                    | 142,230.00 | 1,366.00     | 1,366.00               | 150,260.00 106%       |

| Contractor: Griffith Company<br>Address: 12200 Bloomfield Avenue<br>City, State, Zip: Santa Fe Springs, CA 90670-0150 |                                                                   |      |         |            |            |            |                          |                            |            | Estimate No. \$3 Final<br>From: January 26, 2014<br>To: February 25, 2014 |           |                   |                        |        |        |
|-----------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------|------|---------|------------|------------|------------|--------------------------|----------------------------|------------|---------------------------------------------------------------------------|-----------|-------------------|------------------------|--------|--------|
| Item No.                                                                                                              | Item Description                                                  |      |         | Units      | Quantity   | Unit Price | Original Contract Amount | Change Authorized Quantity | Amount     | Total Authorized Quantity                                                 | Amount    | Previous Quantity | Total Estimate To Date | Amount | % Auth |
| 52                                                                                                                    | Chain Link Fence [Type CL-8, BW Extension Arm]                    | LF   | 1,480   | 23.75      | 35,150.00  |            | 1,480.00                 | 35,150.00                  |            | 1,235.00                                                                  | 1,235.00  |                   | 29,331.25              | 83%    |        |
| 53                                                                                                                    | Remove Fence                                                      | LF   | 1,554   | 7.00       | 10,878.00  |            | 1,554.00                 | 10,878.00                  |            | 1,775.00                                                                  | 1,775.00  |                   | 12,425.00              | 114%   |        |
| 54                                                                                                                    | Install 15' Gate                                                  | EA   | 1       | 2,500.00   | 2,500.00   |            | 1.00                     | 2,500.00                   |            | 1.00                                                                      | 1.00      |                   | 2,500.00               | 100%   |        |
| 55                                                                                                                    | Install 25' Gate                                                  | EA   | 1       | 2,800.00   | 2,800.00   |            | 1.00                     | 2,800.00                   |            | 1.00                                                                      | 1.00      |                   | 2,800.00               | 100%   |        |
| 56                                                                                                                    | Paint Traffic Stripe (2-Coat)                                     | LF   | 26,655  | 0.40       | 10,662.00  |            | 26,655.00                | 10,662.00                  |            | 32,667.00                                                                 | 32,667.00 |                   | 13,066.80              | 123%   |        |
| 57                                                                                                                    | Thermoplastic Pavement Marking & CCO 19                           | SQFT | 627     | 4.75       | 2,978.25   | 726.00     | 3,448.50                 | 1,353.00                   | 6,426.75   | 1,353.00                                                                  | 1,353.00  |                   | 6,426.75               | 100%   |        |
| 58                                                                                                                    | Pavement Marker (Reflective) & CCO 19                             | EA   | 242     | 5.50       | 1,331.00   | 280.00     | 1,540.00                 | 522.00                     | 2,871.00   | 522.00                                                                    | 522.00    |                   | 2,871.00               | 100%   |        |
| 59                                                                                                                    | Roadside Sign - One Post & CCO 19                                 | EA   | 5       | 275.00     | 1,375.00   | 10.00      | 2,750.00                 | 15.00                      | 4,125.00   | 15.00                                                                     | 15.00     |                   | 4,125.00               | 100%   |        |
| 60                                                                                                                    | Install Sign (Strap Saddle Bracket Method) & CCO 19               | EA   | 30      | 125.00     | 3,750.00   | -10.00     | -1,250.00                | 20.00                      | 2,500.00   | 20.00                                                                     | 20.00     |                   | 2,500.00               | 100%   |        |
| 61                                                                                                                    | Relocate Roadside Sign                                            | EA   | 15      | 250.00     | 3,750.00   |            | 15.00                    | 3,750.00                   |            | 12.00                                                                     | 12.00     |                   | 3,000.00               | 80%    |        |
| 62                                                                                                                    | Temporary Flared End Section                                      | EA   | 4       | 2,000.00   | 8,000.00   |            | 4.00                     | 8,000.00                   |            | 4.00                                                                      | 4.00      |                   | 8,000.00               | 100%   |        |
| 63                                                                                                                    | Temporary Drop Inlets                                             | EA   | 7       | 2,250.00   | 15,750.00  |            | 7.00                     | 15,750.00                  |            | 4.00                                                                      | 4.00      |                   | 9,000.00               | 57%    |        |
| 64                                                                                                                    | Temporary Plastic Pipe                                            | LF   | 818     | 17.00      | 13,906.00  |            | 818.00                   | 13,906.00                  |            | 940.00                                                                    | 940.00    |                   | 15,986.00              | 115%   |        |
| 65                                                                                                                    | Reconstruct Monument Sign (Riverside)                             | LS   | 1       | 7,700.00   | 7,700.00   |            | 1.00                     | 7,700.00                   |            | 1.00                                                                      | 1.00      |                   | 7,700.00               | 100%   |        |
| 66                                                                                                                    | Reconstruct Monument Sign (Jurupa Valley)                         | LS   | 1       | 11,200.00  | 11,200.00  |            | 1.00                     | 11,200.00                  |            | 1.00                                                                      | 1.00      |                   | 11,200.00              | 100%   |        |
| 67                                                                                                                    | Highway Planting                                                  | LS   | 1       | 135,000.00 | 135,000.00 |            | 1.00                     | 135,000.00                 |            | 0.98                                                                      | 0.98      |                   | 132,300.00             | 98%    |        |
| 68                                                                                                                    | Irrigation System                                                 | LS   | 1       | 167,000.00 | 167,000.00 |            | 1.00                     | 167,000.00                 |            | 0.98                                                                      | 0.98      |                   | 163,660.00             | 98%    |        |
| 69                                                                                                                    | Electric Service Irrigation & CCO SS1                             | LS   | 6,000   | 1.00       | 6,000.00   | -6,000.00  | -6,000.00                |                            |            |                                                                           |           |                   | N/A                    |        |        |
| 70                                                                                                                    | Erosion Control (Type D)                                          | SQYD | 16,921  | 1.15       | 19,459.15  |            | 16,921.00                | 19,459.15                  |            | 14,257.00                                                                 | 14,257.00 |                   | 16,395.55              | 84%    |        |
| 71                                                                                                                    | Street and Bridge Lighting (Arterial Highway) (CRS 1001) & CCO 11 | LS   | 200,000 | 1.00       | 200,000.00 | -30,522.32 | -30,522.32               |                            | 169,477.68 | 169,477.68                                                                |           | 169,477.68        | 100%                   |        |        |
| 72                                                                                                                    | Modify Signal (Clay Street)                                       | LS   | 1       | 15,000.00  | 15,000.00  |            | 1.00                     | 15,000.00                  |            | 1.00                                                                      | 1.00      |                   | 15,000.00              | 100%   |        |
| 73                                                                                                                    | Detector Loop (Replacement @ Jurupa Ave)                          | LS   | 1       | 1,800.00   | 1,800.00   |            | 1.00                     | 1,800.00                   |            | 1.00                                                                      | 1.00      |                   | 1,800.00               | 100%   |        |
| 74                                                                                                                    | Stage Construction Traffic Signal                                 | LS   | 1       | 25,000.00  | 25,000.00  |            | 1.00                     | 25,000.00                  |            | 1.00                                                                      | 1.00      |                   | 25,000.00              | 100%   |        |
| 75                                                                                                                    | Cold Plane Asphalt Concrete Pavement                              | SQYD | 2,716   | 2.80       | 7,604.80   |            | 2,716.00                 | 7,604.80                   |            | 2,312.00                                                                  | 2,312.00  |                   | 6,473.60               | 65%    |        |
| 76                                                                                                                    | Temporary Retaining Wall                                          | LS   | 1       | 250,000.00 | 250,000.00 |            | 1.00                     | 250,000.00                 |            | 1.00                                                                      | 1.00      |                   | 250,000.00             | 100%   |        |
| 77                                                                                                                    | Dust Abatement                                                    | LS   | 50,000  | 1.00       | 50,000.00  |            | 50,000.00                | 50,000.00                  |            | 50,000.00                                                                 | 50,000.00 |                   | 50,000.00              | 100%   |        |

## PROGRESS ESTIMATE RECORD - COUNTY OF RIVERSIDE

SHEET 4 of 12  
Processed Construction Inspection 2/14/2014

| Item No. | Item Description                                       | Units | Quantity  | Unit Price | Original Contract Amount | Charge Authorized Amount | Total Authorized Quantity | This Estimate Quantity | Previous Quantity | Total Estimate To Date Amount | % Auth.      |            |      |
|----------|--------------------------------------------------------|-------|-----------|------------|--------------------------|--------------------------|---------------------------|------------------------|-------------------|-------------------------------|--------------|------------|------|
|          |                                                        |       |           |            |                          |                          |                           |                        |                   |                               |              |            |      |
| 78       | Course of Construction Insurance & CCO 16 & CCO 16S1   | LS    | 330,000   | 1.00       | 330,000.00               | 125,750.00               | 125,750.00                | 455,750.00             | 455,750.00        | 455,750.00                    | 100%         |            |      |
| 79       | Bridge Removal [Southbound Structure]                  | LS    | 1         | 250,000.00 | 250,000.00               |                          | 1.00                      | 250,000.00             | 1.00              | 250,000.00                    | 100%         |            |      |
| 80       | Bridge Removal [Northbound Structure]                  | LS    | 1         | 300,000.00 | 300,000.00               |                          | 1.00                      | 300,000.00             | 1.00              | 300,000.00                    | 100%         |            |      |
| 81       | Structure Excavation (Bridge)                          | CY    | 735       | 22.00      | 16,170.00                | 735.00                   | 16,170.00                 | 735.00                 | 735.00            | 16,170.00                     | 100%         |            |      |
| 82       | Structure Excavation (Type D)                          | CY    | 930       | 15.00      | 13,950.00                | 930.00                   | 13,950.00                 | 930.00                 | 930.00            | 13,950.00                     | 100%         |            |      |
| 83       | Structure Excavation (Retaining Wall)                  | CY    | 2,780     | 10.00      | 27,800.00                | 2,780.00                 | 27,800.00                 | 2,780.00               | 2,780.00          | 27,800.00                     | 100%         |            |      |
| 84       | Structure Backfill (Bridge)                            | CY    | 1,480     | 77.00      | 113,960.00               | 1,480.00                 | 113,960.00                | 1,480.00               | 1,480.00          | 113,960.00                    | 100%         |            |      |
| 85       | Structure Backfill (Retaining Wall)                    | CY    | 3,025     | 25.00      | 75,625.00                | 3,025.00                 | 75,625.00                 | 3,025.00               | 3,025.00          | 75,625.00                     | 100%         |            |      |
| 86       | Furnish Steel Piling (HP 14 X 117)                     | LF    | 3,750     | 60.00      | 225,000.00               | 3,750.00                 | 225,000.00                | 4,508.00               | 4,508.00          | 270,486.00                    | 120%         |            |      |
| 87       | Drive Steel Pile (HP 14 X 117)                         | EA    | 75        | 1,950.00   | 146,250.00               | 75.00                    | 146,250.00                | 74.00                  | 74.00             | 144,306.00                    | 99%          |            |      |
| 88       | Rotary Boring (8' Min.)                                | LF    | 1,455     | 5.00       | 7,275.00                 | 1,455.00                 | 7,275.00                  | 1,382.00               | 1,382.00          | 6,910.00                      | 95%          |            |      |
| 89       | 102" Cast-In-Drilled-Hole Concrete Piling              | LF    | 935       | 1,900.00   | 1,776,500.00             | -135.80                  | -258,020.00               | -135.80                | -258,020.00       | 935.00                        | 1,518,486.00 | 100%       |      |
| 89A      | 84" Cast-In-Drilled-Hole Concrete Piling (Rock Socket) | LF    | 520       | 2,500.00   | 1,300,000.00             | -189.50                  | -473,750.00               | -189.50                | -473,750.00       | 520.00                        | 330.50       | 828,250.00 | 100% |
| 90       | Prestressing Cast-In-Place Concrete                    | LS    | 1         | 700,000.00 | 700,000.00               |                          | 1.00                      | 700,000.00             | 1.00              | 700,000.00                    | 100%         |            |      |
| 91       | Structural Concrete, Bridge Footing                    | CY    | 318       | 385.00     | 122,430.00               | 318.00                   | 122,430.00                | 318.00                 | 318.00            | 122,430.00                    | 100%         |            |      |
| 92       | Structural Concrete, Bridge & CCO 4                    | CY    | 9,906     | 574.00     | 5,686,044.00             | 46.00                    | 26,404.00                 | 9,952.00               | 5,712,448.00      | 9,952.00                      | 5,712,448.00 | 100%       |      |
| 93       | Structural Concrete, Retaining Wall                    | CY    | 1,072     | 550.00     | 589,600.00               | 1,072.00                 | 589,600.00                | 1,072.00               | 1,072.00          | 589,600.00                    | 100%         |            |      |
| 94       | Structural Concrete, Approach Slab (Type N)            | CY    | 254       | 1,075.00   | 273,050.00               | 254.00                   | 273,050.00                | 254.00                 | 254.00            | 273,050.00                    | 100%         |            |      |
| 95       | Structural Concrete, [Leveling Course]                 | CY    | 300       | 264.00     | 79,200.00                | 16,970.00                | 203,640.00                | 16,970.00              | 16,970.00         | 300.00                        | 300.00       | 79,200.00  | 100% |
| 96       | Fractured Rib Texture                                  | SQFT  | 16,970    | 12.00      | 203,640.00               | 216.00                   | 27,432.00                 | 216.00                 | 212.00            | 212.00                        | 212.00       | 203,640.00 | 100% |
| 97       | Joint Seal Assembly (MR=4")                            | LF    | 216       | 127.00     | 41,580.00                | 108.00                   | 41,580.00                 | 108.00                 | 108.00            | 40,810.00                     | 98%          |            |      |
| 97A      | Joint Seal Assembly (MR=6")                            | LF    | 108       | 385.00     | 41,580.00                | 36,750.00                | 22,050.00                 | 2,987,750.00           | 2,987,750.00      | 2,987,750.00                  | 1,788,650.00 | 100%       |      |
| 98       | Bar Reinforcing Steel (Bridge) & CCO 4                 | LBS   | 2,961,000 | 0.60       | 1,776,600.00             | 93,420.00                | 70,065.00                 | 93,420.00              | 93,420.00         | 70,065.00                     | 70,065.00    | 100%       |      |
| 99       | Bar Reinforcing Steel (Retaining Wall)                 | LBS   | 93,420    | 0.75       | 70,065.00                | 3,080.00                 | 46,970.00                 | 3,080.00               | 3,080.00          | 46,970.00                     | 46,970.00    | 100%       |      |
| 100      | Miscellaneous Metal (Bridge) & CCO 4                   | LBS   | 3,080     | 15.25      | 46,970.00                | 600.00                   | 3,600.00                  | 600.00                 | 7,725.00          | 7,725.00                      | 7,725.00     | 98%        |      |
| 101      | Miscellaneous Metal (Bridge) & CCO 4                   | LBS   | 7,245     | 6.00       | 43,470.00                |                          |                           |                        |                   |                               |              |            |      |

| PROJECT: Van Buren Bridge Street and Bridge Improvements<br>County Project No.: BG-0001, BRLS2D - 5956 (124)<br>Contract No.: 09-04-011 |                                      | Contractor:<br>Address:<br>City, State, Zip: |                          | Estimate No.: E3 Final<br>From: January 25, 2014<br>To: February 5, 2014 |                        |
|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|----------------------------------------------|--------------------------|--------------------------------------------------------------------------|------------------------|
| Item No.                                                                                                                                | Item Description                     | Original Contract Amount                     | Change Authorized Amount | Total Authorized Quantity                                                | This Estimate Quantity |
|                                                                                                                                         | Units                                | Quantity                                     | Unit Price               | Amount                                                                   | Amount                 |
| 102                                                                                                                                     | Bridge Deck Drainage System          | LBS 26,620                                   | 8.00                     | 212,960.00                                                               | 212,960.00             |
| 103                                                                                                                                     | Tubular Handrailing                  | LF 5,297                                     | 47.00                    | 248,958.00                                                               | 5,297.00               |
| 104                                                                                                                                     | Concrete Barrier (Type 26)           | LF 206                                       | 90.00                    | 18,540.00                                                                | 206.00                 |
| 105                                                                                                                                     | Concrete Barrier (Parapet)           | LF 2,303                                     | 78.00                    | 179,634.00                                                               | 2,303.00               |
| 106                                                                                                                                     | Concrete Barrier (Type 732)          | LF 2,816                                     | 79.00                    | 222,464.00                                                               | 2,816.00               |
| 107                                                                                                                                     | Concrete Barrier (Type 732 Modified) | LF 2,195                                     | 77.00                    | 162,085.00                                                               | 2,105.00               |
| 108                                                                                                                                     | Mobilization                         | LS 1                                         | 1,300,000.00             | 1,300,000.00                                                             | 1.00                   |
| 109                                                                                                                                     | De-Mobilization                      | LS 1,309,561                                 | 1.00                     | 1,309,561.00                                                             | 1,309,561.00           |
| 110                                                                                                                                     | Federal Trainee Program              | FA 40,600                                    | 1.00                     | 40,600.00                                                                | 9,584.80               |

| Item No. | Item Description                                                                                                                                       | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized Amount | Total Authorized Quantity | This Estimate Quantity | Amount     | Previous Quantity |     | Total Estimate To Date Quantity | Amount     | % Auth. |
|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-------|----------|------------|--------------------------|--------------------------|---------------------------|------------------------|------------|-------------------|-----|---------------------------------|------------|---------|
|          |                                                                                                                                                        |       |          |            |                          |                          |                           |                        |            | From:             | To: |                                 |            |         |
| 111      | <b>ALTERNATE "A" Jurupa Community Services - District - Recycled Water Lines</b>                                                                       | LS    | 1        | 2,000.00   | 2,000.00                 |                          |                           | 1.00                   | 2,000.00   |                   |     | 1.00                            | 1.00       | 100%    |
| 112      | Mobilization, Insurance and Bonds                                                                                                                      | LS    | 1        | 2,200.00   | 2,200.00                 |                          |                           | 1.00                   | 2,200.00   |                   |     | 1.00                            | 1.00       | 100%    |
| 113      | Trench and Excavation Sheeting, Shoring and Bracing for Protection of life and limb                                                                    | EA    | 2        | 2,100.00   | 4,200.00                 |                          |                           | 2.00                   | 4,200.00   |                   |     | 2.00                            | 2.00       | 100%    |
| 114      | 2" Air Valve (Recycled Water Line)                                                                                                                     | LF    | 96B      | 73.00      | 70,664.00                |                          |                           | 968.00                 | 70,664.00  |                   |     | 967.00                          | 70,591.00  | 100%    |
| 115      | 18" CMU/Tape Wrapped WSP STD Wt. Steel Pipe w/ Appurtenances (Recycled Water Line)                                                                     | LF    | 1,083    | 140.00     | 151,620.00               |                          |                           | 1,083.00               | 151,620.00 |                   |     | 1,083.00                        | 151,620.00 | 100%    |
| 116      | 34" Welded Steel Pipe (1/4" Min.) Casing (Recycled Water Line)                                                                                         | LF    | 140      | 105.00     | 14,700.00                |                          |                           | 140.00                 | 14,700.00  |                   |     | 138.00                          | 14,490.00  | 99%     |
| 117      | 18" Flange End Cap (Recycled Water Line)                                                                                                               | EA    | 2        | 1,700.00   | 3,400.00                 |                          |                           | 2.00                   | 3,400.00   |                   |     | 2.00                            | 2.00       | 100%    |
| 118      | 1" Blow-Off Valve Per JCSD STD. DWG. F-1 (Recycled Water Line)                                                                                         | EA    | 3        | 3,800.00   | 11,400.00                |                          |                           | 3.00                   | 11,400.00  |                   |     | 3.00                            | 3.00       | 100%    |
| 119      | 18" Double Ball Expansion Joint (Recycled Water Line)                                                                                                  | EA    | 2        | 12,400.00  | 24,800.00                |                          |                           | 2.00                   | 24,800.00  |                   |     | 2.00                            | 24,800.00  | 100%    |
| 120      | 18" High Pressure Butterfly Valve Per JCSD STD. DWG. B-3 (Recycled Water Line)                                                                         | EA    | 2        | 10,500.00  | 21,000.00                |                          |                           | 2.00                   | 21,000.00  |                   |     | 2.00                            | 21,000.00  | 100%    |
| 121      | Pressure Test Recycled Water Line Along With All Other Work in The Contract Documents Outlined in Bid Items 110 Through 120 to Make System Operational | LS    | 1        | 3,200.00   | 3,200.00                 |                          |                           | 1.00                   | 3,200.00   |                   |     | 1.00                            | 3,200.00   | 100%    |



January 26, 2014

February 25, 2014

Estimate No.

63 Final

SHEET 6 of 12

Processed Construction Inspection 2/14/2014

| Item No.                                                                  | Item Description                                                                   | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized | Total Authorized Quantity | This Estimate Quantity | Amount     | Previous Quantity | Total Estimate To Date Amount | % Auth.         |
|---------------------------------------------------------------------------|------------------------------------------------------------------------------------|-------|----------|------------|--------------------------|-------------------|---------------------------|------------------------|------------|-------------------|-------------------------------|-----------------|
|                                                                           |                                                                                    |       |          |            |                          |                   |                           |                        |            |                   |                               |                 |
| <b>ALTERNATE "B" "Juniata Community Services, District - Sewer Lines"</b> |                                                                                    |       |          |            |                          |                   |                           |                        |            |                   |                               |                 |
| 122                                                                       | Mobilization, Insurance and Bonds                                                  | LS    | 1        | 2,000.00   | 2,000.00                 |                   |                           | 1.00                   | 2,000.00   | 1.00              | 1.00                          | 2,000.00 100%   |
| 123                                                                       | Trench and Excavation Sheetig, Shoring and Bracing for Protection of Life and Limb | LS    | 1        | 3,100.00   | 3,100.00                 |                   |                           | 1.00                   | 3,100.00   | 1.00              | 1.00                          | 3,100.00 100%   |
| 124                                                                       | 2" Air Valve Per Details on DWG. SHT. 123 (Sewer Line)                             | EA    | 2        | 5,400.00   | 10,800.00                |                   |                           | 2.00                   | 10,800.00  | 2.00              | 2.00                          | 10,800.00 100%  |
| 125                                                                       | 34" Welded Steel Pipe (1/4" Min.) Casing (Sewer Line)                              | LF    | 2,143    | 145.00     | 310,735.00               |                   |                           | 2,143.00               | 310,735.00 | 2,143.00          | 2,143.00                      | 310,735.00 100% |
| 126                                                                       | 24" DIP Class 150 Sewer Forcemain w/ Appurtenances                                 | LF    | 811      | 150.00     | 121,650.00               |                   |                           | 811.00                 | 121,650.00 | 799.45            | 799.45                        | 119,917.50 99%  |
| 127                                                                       | 24" HDPE DR II HDPE Forcemain w/ Appurtenances                                     | LF    | 2,401    | 92.00      | 220,892.00               |                   |                           | 2,401.00               | 220,892.00 | 2,347.00          | 2,347.00                      | 215,924.00 98%  |
| 128                                                                       | 24" Flange End Cap (Sewer Line)                                                    | EA    | 2        | 3,300.00   | 6,600.00                 |                   |                           | 2.00                   | 6,600.00   | 1.00              | 1.00                          | 3,300.00 50%    |
| 129                                                                       | 24" TEE with 24" Knife Gate Valve (Sewer Line)                                     | EA    | 4        | 52,000.00  | 208,000.00               |                   |                           | 4.00                   | 208,000.00 | 4.00              | 4.00                          | 208,000.00 100% |
| 130                                                                       | Thrust Block (Sewer Line)                                                          | CY    | 13       | 155.00     | 2,015.00                 |                   |                           | 13.00                  | 2,015.00   | 12.00             | 12.00                         | 1,860.00 92%    |
| 131                                                                       | Combination Air Release / Air Vacuum Air Valve                                     | EA    | 1        | 6,300.00   | 6,300.00                 |                   |                           | 1.00                   | 6,300.00   | 1.00              | 1.00                          | 6,300.00 100%   |



53 Final

January 26, 2014

February 25, 2014

Estimate No.

From:

To:



| Item No. | Item Description                                                   | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized Amount | Total Authorized Quantity | This Estimate Quantity | Previous Quantity | Total Estimate To Date |            | % Auth.  |
|----------|--------------------------------------------------------------------|-------|----------|------------|--------------------------|--------------------------|---------------------------|------------------------|-------------------|------------------------|------------|----------|
|          |                                                                    |       |          |            |                          |                          |                           |                        |                   | Amount                 | Amount     |          |
| CCO 8    | Item J: Minor Concrete - Driveway CRS 207A Mod.                    | SF    | 0        | 20.79      | 0.00                     | 308.00                   | 6,403.32                  | 308.00                 | 311.00            | 311.00                 | 6,465.69   | 101%     |
| CCO 8    | Item K: Minor Concrete - Sidewalk CRS 400 & 404                    | SF    | 0        | 6.00       | 0.00                     | 7,080.00                 | 42,480.00                 | 7,080.00               | 6,210.00          | 6,210.00               | 37,260.00  | 88%      |
| CCO 8    | Item L: Sidewalk Only Type 26 Barrier No Conduit                   | LF    | 0        | 153.74     | 0.00                     | 220.00                   | 33,822.80                 | 220.00                 | 196.00            | 196.00                 | 30,133.04  | 89%      |
| CCO 8    | Item M: Catch Basin - CRS 300 & Gutter Depression Case C - CRS 312 | EA    | 0        | 9,500.00   | 0.00                     | 1.00                     | 9,500.00                  | 1.00                   | 1.00              | 1.00                   | 9,500.00   | 100%     |
| CCO 8    | Item N: Install Paint Traffic Stripe - 2 Coat                      | LF    | 0        | 0.42       | 0.00                     | 1,200.00                 | 504.00                    | 1,200.00               | 504.00            | 1,200.00               | 1,200.00   | 504.00   |
| CCO 8    | Item O: Thermoplastic Markings                                     | SF    | 0        | 3.18       | 0.00                     | 92.00                    | 292.56                    | 92.00                  | 92.00             | 92.00                  | 292.56     | 100%     |
| CCO 8    | Item P: Edison Hand Hole - Calttrans Type 5 on Lid Street Lighting | EA    | 0        | 367.50     | 0.00                     | 5.00                     | 1,837.50                  | 5.00                   | 5.00              | 5.00                   | 1,837.50   | 100%     |
| CCO 8    | Item Q: 3" PVC (Sch 80) Conduit (Street Lighting)                  | LF    | 0        | 17.85      | 0.00                     | 1,000.00                 | 17,850.00                 | 1,000.00               | 1,000.00          | 1,000.00               | 17,850.00  | 98%      |
| CCO 8    | Item R: 1 1/2" PVC (Sch 80) Conduit                                | LF    | 0        | 10.50      | 0.00                     | 100.00                   | 1,050.00                  | 100.00                 | 100.00            | 100.00                 | 1,050.00   | 93%      |
| CCO 8    | Item S: 1/8" Mule Tape - Street Lighting                           | LF    | 0        | 2.10       | 0.00                     | 1,200.00                 | 2,520.00                  | 1,200.00               | 2,520.00          | 2,520.00               | 2,520.00   | 90%      |
| CCO 8    | Item T: Pull Box Sweeps - Street Lighting                          | LS    | 0        | 126.77     | 0.00                     | 1.00                     | 128.77                    | 1.00                   | 1.00              | 1.00                   | 126.77     | 100%     |
| CCO BS1  | Construction of Driveway Approach                                  | SF    | 0        | 12.87      | 0.00                     | 1,000.00                 | 12,870.00                 | 1,000.00               | 12,870.00         | 12,870.00              | 774.00     | 9,961.38 |
| CCO BS2  | Type A-6 and Type D Curb Tie-Ins                                   | FA    | 0        | 2,982.26   | 0.00                     | 1.00                     | 2,982.26                  | 1.00                   | 1.00              | 1.00                   | 2,982.26   | 100%     |
| CCO BS3  | Traffic Loops, Adjust Electrical Box, Irrigation                   | FA    | 0        | 1.00       | 0.00                     | 4,197.34                 | 4,197.34                  | 4,197.34               | 4,197.34          | 4,197.34               | 3,602.81   | 86%      |
| CCO 9    | Landscape Irrigation and Planting                                  | AP    | 0        | 1.00       | 0.00                     | 51,095.54                | 51,095.54                 | 51,095.54              | 51,095.53         | 51,095.53              | 51,095.53  | 100%     |
| CCO SS1  | Landscape and Irrigation Changes                                   | AP    | 0        | 1.00       | 0.00                     | 105,162.86               | 105,162.86                | 105,162.86             | 104,978.39        | 104,978.39             | 104,978.39 | 100%     |
| CCO 10   | Item A: 42" RCP                                                    | LF    | 0        | 178.50     | 0.00                     | 576.00                   | 102,816.00                | 576.00                 | 102,816.00        | 102,816.00             | 102,816.00 | 100%     |
| CCO 10   | Item B: 48" RCP                                                    | LF    | 0        | 178.50     | 0.00                     | 86.00                    | 15,351.00                 | 86.00                  | 86.00             | 86.00                  | 15,351.00  | 100%     |
| CCO 10   | Item C: 18" RCP                                                    | LF    | 0        | 73.50      | 0.00                     | 22.00                    | 1,617.00                  | 22.00                  | 21.50             | 21.50                  | 1,580.25   | 98%      |
| CCO 10   | Item D: 24" RCP                                                    | LF    | 0        | 84.00      | 0.00                     | 25.00                    | 2,100.00                  | 25.00                  | 25.00             | 25.00                  | 2,100.00   | 100%     |
| CCO 10   | Item E: Manholes APWA 320-1                                        | EA    | 0        | 4,830.00   | 0.00                     | 5.00                     | 24,150.00                 | 5.00                   | 5.00              | 5.00                   | 24,150.00  | 100%     |
| CCO 10   | Item F: 48" Flared End Section                                     | EA    | 0        | 3,360.00   | 0.00                     | 1.00                     | 3,360.00                  | 1.00                   | 1.00              | 1.00                   | 3,360.00   | 100%     |
| CCO 10   | Item G: Remove Existing Storm Drain                                | LF    | 0        | 36.00      | 0.00                     | 490.00                   | 17,640.00                 | 490.00                 | 490.00            | 490.00                 | 17,640.00  | 100%     |
| CCO 10   | Item H: Join Existing Catch Basin                                  | EA    | 0        | 3,780.00   | 0.00                     | 1.00                     | 3,780.00                  | 1.00                   | 1.00              | 1.00                   | 3,780.00   | 100%     |
| CCO 10   | Item I: OGPI Inlet                                                 | EA    | 0        | 2,730.00   | 0.00                     | 2.00                     | 5,460.00                  | 2.00                   | 2.00              | 2.00                   | 5,460.00   | 100%     |
| CCO 10   | Item J: Remove Existing Headwall/Install Double Wall               | EA    | 0        | 5,145.00   | 0.00                     | 2.00                     | 10,290.00                 | 2.00                   | 2.00              | 2.00                   | 10,290.00  | 100%     |

| Estimate No:                 |                                                              | Front:                   |                          | To:                       |                        |
|------------------------------|--------------------------------------------------------------|--------------------------|--------------------------|---------------------------|------------------------|
| January 26, 2014             |                                                              | February 25, 2014        |                          |                           |                        |
| Contractor: Griffith Company | Address: 12200 Bonsai Avenue Santa Fe Springs, CA 90670-0160 | Original Contract Amount | Change Authorized Amount | Total Authorized Quantity | This Estimate Quantity |
|                              |                                                              |                          |                          |                           |                        |



| % Auth. |
|---------|
|---------|

| Item No. | Item Description                                                         | Units | Quantity | Unit Price | Original Contract Amount | Change Authorized Amount | Total Authorized Quantity | This Estimate Quantity | Amount     | Previous Quantity | Total Estimate To Date | Estimate No. | 52 Final          |                        |
|----------|--------------------------------------------------------------------------|-------|----------|------------|--------------------------|--------------------------|---------------------------|------------------------|------------|-------------------|------------------------|--------------|-------------------|------------------------|
|          |                                                                          |       |          |            |                          |                          |                           |                        |            |                   |                        |              | City, State, Zip: | From: January 26, 2014 |
| CCO 10   | Item K: Bioswale                                                         | LF    | 0        | 34.20      | 0.00                     | 295.00                   | 10,089.00                 | 295.00                 | 10,089.00  | 282.00            | 262.00                 | 6,960.40     | 89%               |                        |
| CCO 10   | Item L: Repair Landscaping at In N Out Restaurant                        | LS    | 0        | 1,811.49   | 0.00                     | 1.00                     | 11,811.49                 | 1.00                   | 11,811.49  | 1.00              | 1.00                   | 11,811.49    | 100%              |                        |
| CCO 10S1 | Pothole SCE Line                                                         | FA    | 0        | 1.00       | 0.00                     | 4,000.00                 | 4,000.00                  | 4,000.00               | 4,000.00   | 2,136.04          | 2,136.04               | 2,136.04     | 53%               |                        |
| CCO 10S1 | Generator for Animal Shelter                                             | FA    | 0        | 1.00       | 0.00                     | 8,000.00                 | 8,000.00                  | 8,000.00               | 8,000.00   | 4,478.84          | 4,478.84               | 4,478.84     | 56%               |                        |
| CCO 10S1 | Construct Various Drainage Structures                                    | FA    | 0        | 1.00       | 0.00                     | 22,500.00                | 22,500.00                 | 22,500.00              | 22,500.00  | 20,475.56         | 20,475.56              | 20,475.56    | 91%               |                        |
| CCO 10S2 | Item M: Install 36" RCP in lieuof 24" RCP                                | AP    | 0        | 115.50     | 0.00                     | 37.00                    | 4,273.50                  | 37.00                  | 4,273.50   | 36.00             | 36.00                  | 4,158.00     | 97%               |                        |
| CCO 10S2 | Item N: Remove Existing Headwall and Install Double Headwall for 36" RCP | AP    | 0        | 6,195.00   | 0.00                     | 2.00                     | 12,390.00                 | 2.00                   | 12,390.00  | 2.00              | 2.00                   | 12,390.00    | 100%              |                        |
| CCO 10S2 | Item: D 24" RCP                                                          | AP    | 0        | 84.00      | 0.00                     | -25.00                   | -2,100.00                 | -25.00                 | -2,100.00  | -25.00            | -25.00                 | -2,100.00    | 100%              |                        |
| CCO 10S2 | Item J: Remove Existing Headwall/Install Double Wall                     | EA    | 0        | 5,145.00   | 0.00                     | -2.00                    | -10,290.00                | -2.00                  | -10,290.00 | -2.00             | -2.00                  | -10,290.00   | 100%              |                        |
| CCO 10S2 | Storm Drain System No. 5                                                 | FA    | 0        | 1.00       | 0.00                     | 5,472.76                 | 5,472.76                  | 5,472.76               | 5,472.76   | 2,955.43          | 2,955.43               | 2,955.43     | 54%               |                        |
| CCO 10S3 | Remove Temporary Junction Structure                                      | FA    | 0        | 11,885.99  | 0.00                     | 1.00                     | 11,885.99                 | 1.00                   | 11,885.99  | 1.00              | 1.00                   | 11,885.99    | 100%              |                        |
| CCO 12   | Item A: 24" DIP Class 150                                                | LF    | 0        | 173.25     | 0.00                     | 1,044.00                 | 180,673.00                | 1,044.00               | 180,673.00 | 1,044.00          | 1,044.00               | 180,673.00   | 100%              |                        |
| CCO 12   | Item B: 24" DIP Class 150                                                | LF    | 0        | 210.00     | 0.00                     | 268.00                   | 56,280.00                 | 268.00                 | 56,280.00  | 268.00            | 268.00                 | 56,280.00    | 100%              |                        |
| CCO 12   | Item C: 24" DIP Bend                                                     | EA    | 0        | 1,880.00   | 0.00                     | 2.00                     | 3,760.00                  | 2.00                   | 3,760.00   | 2.00              | 2.00                   | 3,760.00     | 100%              |                        |
| CCO 12   | Item D: 24" X 6" Blow Off                                                | EA    | 0        | 7,560.00   | 0.00                     | 2.00                     | 15,120.00                 | 2.00                   | 15,120.00  | 1.00              | 1.00                   | 7,560.00     | 50%               |                        |
| CCO 12   | Item E: CDF Between SD and Sewer                                         | LS    | 0        | 1,280.00   | 0.00                     | 1.00                     | 1,260.00                  | 1.00                   | 1,260.00   | 1.00              | 1.00                   | 1,260.00     | 100%              |                        |
| CCO 12   | Item F: Remove Flange and Join Existing                                  | EA    | 0        | 630.00     | 0.00                     | 1.00                     | 630.00                    | 1.00                   | 630.00     | 1.00              | 1.00                   | 630.00       | 0%                |                        |
| CCO 12   | Item G: Install 24" X 12" TEE                                            | EA    | 0        | 2,940.00   | 0.00                     | 1.00                     | 2,940.00                  | 1.00                   | 2,940.00   | 1.00              | 1.00                   | 2,940.00     | 100%              |                        |
| CCO 12   | Item H: Install 12" Plug Valve                                           | EA    | 0        | 5,040.00   | 0.00                     | 1.00                     | 5,040.00                  | 1.00                   | 5,040.00   | 1.00              | 1.00                   | 5,040.00     | 0%                |                        |
| CCO 12   | Item I: 12" DIP Class 150                                                | LF    | 0        | 136.50     | 0.00                     | 120.00                   | 16,380.00                 | 120.00                 | 16,380.00  | 120.00            | 120.00                 | 16,380.00    | 100%              |                        |
| CCO 12   | Item J: 24" End Cap                                                      | EA    | 0        | 1,470.00   | 0.00                     | 1.00                     | 1,470.00                  | 1.00                   | 1,470.00   | 1.00              | 1.00                   | 1,470.00     | 100%              |                        |
| CCO 12   | Item K: 12" End Cap                                                      | EA    | 0        | 1,050.00   | 0.00                     | 1.00                     | 1,050.00                  | 1.00                   | 1,050.00   | 1.00              | 1.00                   | 1,050.00     | 100%              |                        |
| CCO 12   | Item L: Crispin Air Valves                                               | LS    | 0        | 16,391.04  | 0.00                     | 1.00                     | 16,391.04                 | 1.00                   | 16,391.04  | 1.00              | 1.00                   | 16,391.04    | 100%              |                        |
| CCO 12   | Item M: Traffic Control and Trench Repair (Van Buren & Clay)             | LS    | 0        | 24,424.52  | 0.00                     | 1.00                     | 24,424.52                 | 1.00                   | 24,424.52  | 1.00              | 1.00                   | 24,424.52    | 100%              |                        |
| CCO 12   | Item N: Traffic Control and Trench Repair                                | LS    | 0        | 37,454.73  | 0.00                     | 1.00                     | 37,454.73                 | 1.00                   | 37,454.73  | 1.00              | 1.00                   | 37,454.73    | 100%              |                        |
| CCO 12   | Item O: Time Related Overhead                                            | DAY   | 0        | 3,500.00   | 0.00                     | 16.00                    | 56,000.00                 | 16.00                  | 56,000.00  | 16.00             | 16.00                  | 56,000.00    | 100%              |                        |

PROGRESS ESTIMATE RECORD-COUNTY OF RIVERSIDE  
 PROJECT: Van Buren Bridge Street and Bridge Improvements  
 County Project No.: Bd-0601, BRLS2D - 5956 (124)  
 Contract No.: 09-04-011

| Item No. | Item Description                                                                        | Units  | Quantity | Unit Price | Original Contract Amount | Charge Authorized Quantity | Total Authorized Amount | This Estimate Quantity | Previous Quantity | Total Estimate To Date | Amount     | % Auth |
|----------|-----------------------------------------------------------------------------------------|--------|----------|------------|--------------------------|----------------------------|-------------------------|------------------------|-------------------|------------------------|------------|--------|
| CCO 12   | Item P: Sewer Forcemain Extension (STA 97+44 to 98+06)                                  | LF     | 0        | 150.00     | 0.00                     | 64.00                      | 9,600.00                | 64.00                  |                   | 64.00                  | 9,600.00   | 100%   |
| CCO 12   | Item Q: Sewer Forcemain Extension (STA 97+44 to 98+06)                                  | LS     | 0        | 3,092.25   | 0.00                     | 1.00                       | 3,092.25                | 1.00                   | 1.00              | 1.00                   | 3,092.25   | 100%   |
| CCO 12S1 | Item M: Traffic Control and Trench Repair Additional Removals and TC (Van Buren & Clay) | LS     | 0        | 1,693.40   | 0.00                     | 1.00                       | 1,693.40                | 1.00                   | 1.00              | 1.00                   | 1,693.40   | 100%   |
| CCO 12S1 | Item R: 18" PVC C905 DR18 Forcemain                                                     | LF     | 0        | 152.25     | 0.00                     | 120.00                     | 18,270.00               | 120.00                 | 120.00            | 120.00                 | 18,270.00  | 100%   |
| CCO 12S1 | Item S: 18" End Cap                                                                     | EA     | 0        | 1,890.00   | 0.00                     | 1.00                       | 1,890.00                | 1.00                   | 1.00              | 1.00                   | 1,890.00   | 100%   |
| CCO 12S1 | Item T: 24" x 18" TEE                                                                   | EA     | 0        | 8,190.00   | 0.00                     | 1.00                       | 8,190.00                | 1.00                   | 1.00              | 1.00                   | 8,190.00   | 100%   |
| CCO 12S1 | Item U: Field Lok Gaskets on 24" DIP FM                                                 | EA     | 0        | 840.00     | 0.00                     | 4.00                       | 3,360.00                | 4.00                   | 4.00              | 4.00                   | 3,360.00   | 100%   |
| CCO 12S1 | Item V: Install 24" Blow Off Per JCSJD                                                  | EA     | 0        | 15,330.00  | 0.00                     | 1.00                       | 15,330.00               | 1.00                   | 1.00              | 1.00                   | 15,330.00  | 100%   |
| CCO 12S1 | Credit Due to Changes in the Work and Materials                                         | Credit | 0        | 1.00       | 0.00                     | -4,620.00                  | -4,620.00               | -4,620.00              | -4,620.00         | -4,620.00              | -4,620.00  | 100%   |
| CCO 12S1 | Item G: Install 24" X 12" TEE - CCO 12 Deletion                                         | EA     | 0        | 2,940.00   | 0.00                     | -1.00                      | -2,940.00               | -1.00                  | -1.00             | -1.00                  | -2,940.00  | 100%   |
| CCO 12S1 | Item I: 12" DIP Class 150 - CCO 12 Deletion                                             | EA     | 0        | 136.50     | 0.00                     | -120.00                    | -16,380.00              | -120.00                | -120.00           | -120.00                | -16,380.00 | 100%   |
| CCO 12S1 | Item K: 12" End Cap - CCO 12 Deletion                                                   | EA     | 0        | 1,050.00   | 0.00                     | -1.00                      | -1,050.00               | -1.00                  | -1.00             | -1.00                  | -1,050.00  | 100%   |
| CCO 12S2 | Miscellaneous Extra Work for Reclaimed Water and Sewer                                  | FA     | 0        | 7,023.71   | 0.00                     | 1.00                       | 7,023.71                | 1.00                   | 1.00              | 1.00                   | 7,023.71   | 100%   |
| CCO 12S3 | Repair 4" Sewer Lateral and Pothole Charter                                             | FA     | 0        | 1.00       | 0.00                     | 10,176.02                  | 10,176.02               | 10,176.02              | 10,176.02         | 10,176.02              | 10,176.02  | 100%   |
| CCO 14   | Time Related Overhead                                                                   | DAY\$  | 0        | 4,000.00   | 0.00                     | 50.00                      | 200,000.00              | 50.00                  | 50.00             | 50.00                  | 200,000.00 | 100%   |
| CCO 15   | Falsework Redesign                                                                      | AP     | 0        | 480,000.00 | 0.00                     | 1.00                       | 480,000.00              | 1.00                   | 1.00              | 1.00                   | 480,000.00 | 100%   |
| CCO 17   | Miscellaneous Items of Work                                                             | FA     | 0        | 1.00       | 0.00                     | 34,600.00                  | 34,600.00               | 34,600.00              | 34,600.00         | 34,600.00              | 34,600.00  | 100%   |
| CCO 17   | Miscellaneous Items of Work                                                             | AP     | 0        | 1.00       | 0.00                     | 45,390.52                  | 45,390.52               | 45,390.52              | 45,390.52         | 45,390.52              | 45,390.52  | 93%    |
| CCO 17   | Catch Basin (City STD 406)                                                              | AP     | 0        | 4,830.00   | 0.00                     | 2.00                       | 9,660.00                | 2.00                   | 2.00              | 2.00                   | 9,660.00   | 100%   |
| CCO 18   | Revegetation River Bottom                                                               | AP     | 0        | 147,738.90 | 0.00                     | 1.00                       | 147,738.90              | 1.00                   | 1.00              | 1.00                   | 147,738.90 | 100%   |
| CCO 18S1 | Revegetation Plant Establishment and 90 Day Maintenance                                 | AP     | 0        | 11,046.00  | 0.00                     | 1.00                       | 11,046.00               | 1.00                   | 1.00              | 1.00                   | 11,046.00  | 100%   |
| CCO 19   | Various Extra Work                                                                      | AP/IFA | 0        | 1.00       | 0.00                     | 98,066.68                  | 98,066.68               | 98,066.68              | 98,066.68         | 98,066.68              | 98,066.68  | 95%    |
| CCO 19   | Item 28 Minor Concrete (Stamped Concrete)                                               | SF     | 0        | 7.49       | 0.00                     | 2,638.75                   | 19,764.24               | 2,638.75               | 2,638.75          | 2,638.75               | 19,764.24  | 100%   |
| CCO 20   | Various Extra Work                                                                      | AP/IFA | 0        | 1.00       | 0.00                     | 60,694.16                  | 60,694.16               | 60,694.16              | 60,694.16         | 60,694.16              | 60,694.16  | 80%    |

| SHEET 11 of 12                              |  |  |  |  |  |  |  |  |  |  |  |                                                                           |
|---------------------------------------------|--|--|--|--|--|--|--|--|--|--|--|---------------------------------------------------------------------------|
| Processed Construction Inspection 2/14/2014 |  |  |  |  |  |  |  |  |  |  |  | From:                                                                     |
| Estimate No. \$3 Final                      |  |  |  |  |  |  |  |  |  |  |  | To:                                                                       |
| January 26, 2014                            |  |  |  |  |  |  |  |  |  |  |  | February 25, 2014                                                         |
| Contractor: Griffith Company                |  |  |  |  |  |  |  |  |  |  |  | City, State, Zip: 12200 Bloomfield Avenue Santa Fe Springs, CA 90670-0150 |

## **Attachment B**

**Contract Change Order No. 6**  
**Revised (2)**

## **LETTER OF TRANSMITTAL**

**Local Agency:** **County of Riverside  
Transportation Department**

**DATE:** February 20, 2014  
**File:** Van Buren Bridge Project  
**W.O. No.:** B0-0801  
**C.C.O.:** 6 Revised (2)

**TO:** Juan C. Perez

**From:** Hugh Smith

**\$1,215,363.10 (5.31% of the original contract amount of \$22,875,573.00)**

This CCO 6 Revised (2) became necessary because the lengths of the Cast In-place Drilled Hole (CIDH) piles as determined by the exploratory borings needed to be adjusted to the actual elevations of the bedrock as found when the full diameter borings were drilled. The uneven surfacing of the weathered bedrock encountered during the drilling for the CIDHs required additional depth in order to seat the steel casing and create a seal around the shaft to prevent water entry, dirt cave-ins and to reach solid bedrock elevations. Additionally, the exploratory borings indicated the top of bedrock at higher elevations than what was encountered at the time of full diameter drilling (102") because of bedrock weathered surfacing and/or large boulders (thought to be bedrock by the exploratory borings) relative to the precise elevations of solid bedrock.

The contractor had filed a Notice of Potential Claim in excess of two million five hundred thousand dollars (\$2,500,000.00) for the pile subcontractor plus an unspecified amount for the prime contractor for issues related to the construction of the cast-in-drilled-hole piles. At the time that the original Change Order 6 was issued, only the southbound bridge had been constructed and their initial notice of potential claim was for an amount in excess of one million one hundred thousand dollars (\$1,100,000) for that portion of the project. A resolution with the Contractor for the initial notice of potential claim was still pending, and contract change order 6 was issued to compensate the contractor for work determined by the field staff to be warranted by the extra work reports. The contractor did not agree at the time on the amount of compensation and refused to sign the change order. The change order was executed unilaterally in order to provide compensation that was deemed appropriate at the time.

This Contract Change Order reflects a settlement of the all outstanding issues related to the CIDH pile construction and is to compensate the contractor for all the work associated with the construction of CIDH piling, decreasing quantity of CIDH piling to reflect the actual quantity installed at contract item price, deleting Contract Change Order 6, and additional compensation for delay costs incurred during construction of CIDHs.

**File: Van Buren Bridge Project**  
**W.O. No.: B0-0801**  
**C.C.O.: 6 Revised (2)**

**Page 2**

The amount of this Change Order is \$1,215,363.10 and the accumulation of all Contract Change Orders thus far, including this one, is \$4,476,230.33.

Previous Contract Change Order Amounts Approved:

|                                  |                |
|----------------------------------|----------------|
| See C.C.O. History<br>(attached) | \$3,260,867.23 |
|----------------------------------|----------------|

This Contract Change Order was discussed with Mr. Tayfun Saglam and he gave his concurrence to this change.

Adjustment of Time: 69 Days

| <b>ESTIMATE OF COST</b> |                       |
|-------------------------|-----------------------|
| Items                   | (\$731,770.00)        |
| Force Account           |                       |
| Agreed Price            | \$ 2,184,500.00       |
| Adjustment              | (\$237,366.90)        |
| <b>TOTAL</b>            | <b>\$1,215,363.10</b> |



Hugh Smith

Engineering Division Manager

C. C. O. Category

|                            |   |
|----------------------------|---|
| Agency Mandated            |   |
| Anticipated Force Account  |   |
| Change in Field Conditions | ✓ |
| Design Omission            |   |
| ROW Obligations            |   |
| Upgrades / Benefits        |   |
| Utilities                  |   |



COUNTY OF RIVERSIDE  
TRANSPORTATION DEPARTMENT

SHEET 1 OF 2 SHEETS

Contract Change Order No. 6 – REVISED (2)

CONTRACT: Van Buren Bridge Project

WORK ORDER NO. B0-0801

TO: Griffith Company CONTRACTOR: YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS ON THIS CONTRACT.

Description of work to be done, estimate of quantities and prices to be paid. Segregated between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

**Estimate of Extra Work at Agreed Price:**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions compensate the Contractor for supplementary drilling and other associated incidentals for the Cast-in-Place Drilled Hole (CIDH) piles of both the Southbound and Northbound Van Buren Bridges. The lengths of the CIDH piles were adjusted to the actual elevations of the bedrock vs. the elevations specified in the exploratory borings and additional depth was required to seat the steel casing to create a seal and prevent the shaft from cave-ins. The extra work was also due to existing irregular bedrock formation exceeding 10:1 gradient to seat steel casing during the CIDH pile construction.

Estimate of Extra Work at Agreed Price **\$1,984,500.00**

**Estimate of Decreases of Contract Items at Contract Prices:**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions adjust decrease Item No. 89 - 102" Cast in Drilled Hole Concrete Piling and Item No. 89A - 84" Cast in Drilled Hole Concrete Piling (Rock Socket) as follows:

Item No. 89 – 102" Cast in Drilled Hole Concrete Piling:

-135.8 LF (-14.52%) @ \$1,900.00 / LF = **(\$258,020.00)**

Item No. 89A – 84" Cast in Drilled Hole Concrete Piling (Rock Socket):

-189.5 LF (-36.44%) @ \$2,500.00 / LF = **(\$473,750.00)**

There will be no adjustment in the Contract Unit Prices for the above items due to decreases in quantity in excess of 25% of the Engineer's Estimate by reason of this Change Order.



COUNTY OF RIVERSIDE  
TRANSPORTATION DEPARTMENT  
Contract Change Order No. 6 – REVISED (2)

SHEET 2 OF 2 SHEETS

CONTRACT: Van Buren Bridge Project

WORK ORDER NO. B0-0801

TO: Griffith Company CONTRACTOR: YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS ON THIS CONTRACT.

Description of work to be done, estimate of quantities and prices to be paid. Segregated between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

**Delete Contract Change Order No. 6 - REVISED**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions delete CCO No. 6 – REVISED which was issued to the Contractor for partial compensation of the Notice of Potential Claim for CIDH piles construction of the southbound Van Buren Bridge.

The arrangement to compensate the Contractor at agreed price in the first part of this CCO No. 6 – REVISED (2) include the payment for all extra work incurred for the Southbound Bridge CIDH construction.

Delete CCO No. 6 (Revised): (-100%) @ \$237,366.90 / FA = **(\$237,366.90)**

**Adjustment in Compensation and Contract Time for CIDH Pile Delays:**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions; compensate the Contractor for Time Related Overhead (TRO) expenses for delays incurred from July 20, 2011 to December 19, 2011 due to the extra work caused by irregular bedrock exceeding 10:1 gradient to seat steel casing during the CIDH piles construction.

The TRO amount shown below has been verified by force account analysis of the Contractor's daily overhead. The Contractor will accept the following compensation for 50 working days at the TRO amount of \$4,000.00 per day and a contract time extension of 69 working days for expenses related to all delay issues that were incurred for the period beginning July 20, 2011 through December 19, 2011.

Time Related Overhead (TRO): 50 Days @ \$4,000.00 / Day = **\$200,000.00**

Estimated Cost: Decrease \$ \_\_\_\_\_ Increase \$ **1,215,363.10**

WE, the undersigned contractor, have given careful consideration to the change proposed and hereby agree that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

By reason of this proposed change 69 days adjustment of time will be allowed.

Accepted John Griffith 11/14 Date  
Griffith Company

NOTE: This change order is not effective until approved by County. If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest with the time therein specified.

  
Approval Recommended

12/18/13  
Date

  
Approval Recommended  
Juan C. Perez, Director of Transportation and Land Management Date  
3-10-14

Approved  
Chairman, Riverside County Board of Supervisors Date

## Van Buren Bridge and Street Improvements

## Contract CCO History

Contract No. 09-04-011  
 Work Order No. B0-0801  
 Contract Amount \$22,875,573.70  
 Single Maximum CCO \$150,000.00  
 Maximum CCO's \$2,287,557.37

| CCO Category Legend |                           |
|---------------------|---------------------------|
| AFA                 | Anticipated Force Account |
| CFC                 | Changed Field Condition   |
| CME                 | Contract Management Error |
| DO                  | Design Omission           |
| OAM                 | Outside Agency Mandate    |
| RWO                 | Right-of-Way Obligation   |
| SE                  | Survey Error              |
| UB                  | Upgrade/Betterment        |
| UI                  | Utility Interference      |

\$3,431,336.06 (increased from 10% to 15% per Board Date 7/3/12, Agn. 3.36)

Tip Budget \$40,627,000.00

| CCO No. | Amount This CCO | Authority | Cumulative CCO's | % Original Authorized | Cumulative CCO % | CCO Category | Classification |
|---------|-----------------|-----------|------------------|-----------------------|------------------|--------------|----------------|
| 1       | \$50,000.00     | Director  | \$50,000.00      | 0.22%                 | 0.22%            | CFC          | Unavoidable    |
| 2       | \$49,957.00     | Director  | \$99,957.00      | 0.22%                 | 0.44%            | CFC          | Unavoidable    |
| 3       | \$35,000.00     | Director  | \$134,957.00     | 0.15%                 | 0.59%            | AFA          | Unavoidable    |
| 3S1     | \$40,000.00     | Director  | \$174,957.00     | 0.17%                 | 0.76%            | AFA          | Unavoidable    |
| 5       | \$50,590.94     | Director  | \$225,547.94     | 0.22%                 | 0.99%            | CFC          | Unavoidable    |
| 4       | \$57,633.61     | Director  | \$283,181.55     | 0.25%                 | 1.24%            | DO           | Avoidable      |
| 6       | \$237,366.90    | Board     | \$520,548.45     | 1.04%                 | 2.28%            | CFC          | Unavoidable    |
| 7       | \$86,856.00     | Director  | \$607,404.45     | 0.38%                 | 2.66%            | DO           | Avoidable      |
| 10      | \$176,270.49    | Board     | \$783,674.94     | 0.77%                 | 3.43%            | UB           | Avoidable      |
| 11      | \$5,812.97      | Director  | \$789,487.91     | 0.03%                 | 3.45%            | OAM          | Extra/Others   |
| 9       | \$51,095.54     | Director  | \$840,583.45     | 0.22%                 | 3.67%            | OAM          | Extra/Others   |
| 13      | \$55,217.24     | Director  | \$895,800.69     | 0.24%                 | 3.92%            | CFC          | Unavoidable    |
| 8       | \$401,782.09    | Board     | \$1,297,582.78   | 1.76%                 | 5.67%            | OAM          | Extra/Others   |
| 12      | \$431,785.54    | Board     | \$1,729,368.32   | 1.89%                 | 7.56%            | OAM          | Extra/Others   |
| 14      | \$200,000.00    | Board     | \$1,929,368.32   | 0.87%                 | 8.43%            | CFC          | Unavoidable    |
| 15      | \$480,000.00    | Board     | \$2,409,368.32   | 2.10%                 | 10.53%           | CFC          | Unavoidable    |
| 10S1    | \$34,500.00     | Director  | \$2,443,868.32   | 0.15%                 | 10.68%           | UB           | Extra/Others   |
| 8S1     | \$12,870.00     | Director  | \$2,456,738.32   | 0.06%                 | 10.74%           | RWO          | Extra/Others   |
| 5S1     | \$3,900.00      | Director  | \$2,460,638.32   | 0.02%                 | 10.76%           | CFC          | Unavoidable    |
| 1S1     | \$62,000.00     | Director  | \$2,522,638.32   | 0.27%                 | 11.03%           | OAM          | Extra/Others   |
| 16      | \$113,855.00    | Director  | \$2,636,493.32   | 0.50%                 | 11.53%           | CFC          | Unavoidable    |
| 17      | \$94,050.52     | Director  | \$2,730,543.84   | 0.41%                 | 11.94%           | DO           | Avoidable      |
| 12S1    | \$23,743.40     | Director  | \$2,754,287.24   | 0.10%                 | 12.04%           | OAM          | Extra/Others   |
| 10S2    | \$9,746.26      | Director  | \$2,764,033.50   | 0.04%                 | 12.08%           | UB           | Extra/Others   |
| 11S1    | \$5,702.07      | Director  | \$2,769,735.57   | 0.02%                 | 12.11%           | OAM          | Unavoidable    |
| 12S2    | \$7,023.71      | Director  | \$2,776,759.28   | 0.03%                 | 12.14%           | CFC          | Unavoidable    |
| 10S3    | \$11,885.99     | Director  | \$2,788,645.27   | 0.05%                 | 12.19%           | CFC          | Unavoidable    |
| 8S2     | \$2,992.26      | Director  | \$2,791,637.53   | 0.01%                 | 12.20%           | CFC          | Unavoidable    |
| 9S1     | \$99,162.86     | Director  | \$2,890,800.39   | 0.43%                 | 12.64%           | OAM          | Unavoidable    |
| 16S1    | \$11,895.00     | Director  | \$2,902,695.39   | 0.05%                 | 12.69%           | CFC          | Unavoidable    |
| 8S3     | \$4,197.34      | Director  | \$2,906,892.73   | 0.02%                 | 12.71%           | DO           | Avoidable      |
| 18      | \$147,738.90    | Director  | \$3,054,631.63   | 0.65%                 | 13.35%           | OAM          | Unavoidable    |
| 18S1    | \$11,046.00     | Director  | \$3,065,677.63   | 0.05%                 | 13.40%           | OAM          | Unavoidable    |
| 19      | \$124,319.42    | Director  | \$3,189,997.05   | 0.54%                 | 13.94%           | DO           | Avoidable      |
| 20      | \$60,694.16     | Director  | \$3,250,691.21   | 0.27%                 | 14.21%           | CFC          | Unavoidable    |
| 12S3    | \$10,176.02     | Director  | \$3,260,867.23   | 0.04%                 | 14.25%           | CFC          | Unavoidable    |
| 6 Rev 2 | \$1,215,363.10  | Board     | \$4,476,230.33   | 5.31%                 | 19.57%           | CFC          | Unavoidable    |
|         | \$4,476,230.33  |           |                  | 19.57%                |                  |              |                |

|                               |                 |
|-------------------------------|-----------------|
| New Authorized Contract Total | \$27,351,804.03 |
| Total CCO Dollars To Date     | \$4,476,230.33  |
| Total % Increased by CCO's    | 19.57%          |

## **LETTER OF TRANSMITTAL**

**Local Agency:** **County of Riverside  
Transportation Department**

**DATE:** February 20, 2014  
**File:** Van Buren Bridge Project  
**W.O. No.:** B0-0801  
**C.C.O.:** 6 Revised (2)

**TO:** Juan C. Perez

**From:** Hugh Smith

**\$1,215,363.10 (5.31% of the original contract amount of \$22,875,573.00)**

This CCO 6 Revised (2) became necessary because the lengths of the Cast In-place Drilled Hole (CIDH) piles as determined by the exploratory borings needed to be adjusted to the actual elevations of the bedrock as found when the full diameter borings were drilled. The uneven surfacing of the weathered bedrock encountered during the drilling for the CIDHs required additional depth in order to seat the steel casing and create a seal around the shaft to prevent water entry, dirt cave-ins and to reach solid bedrock elevations. Additionally, the exploratory borings indicated the top of bedrock at higher elevations than what was encountered at the time of full diameter drilling (102") because of bedrock weathered surfacing and/or large boulders (thought to be bedrock by the exploratory borings) relative to the precise elevations of solid bedrock.

The contractor had filed a Notice of Potential Claim in excess of two million five hundred thousand dollars (\$2,500,000.00) for the pile subcontractor plus an unspecified amount for the prime contractor for issues related to the construction of the cast-in-drilled-hole piles. At the time that the original Change Order 6 was issued, only the southbound bridge had been constructed and their initial notice of potential claim was for an amount in excess of one million one hundred thousand dollars (\$1,100,000) for that portion of the project. A resolution with the Contractor for the initial notice of potential claim was still pending, and contract change order 6 was issued to compensate the contractor for work determined by the field staff to be warranted by the extra work reports. The contractor did not agree at the time on the amount of compensation and refused to sign the change order. The change order was executed unilaterally in order to provide compensation that was deemed appropriate at the time.

This Contract Change Order reflects a settlement of the all outstanding issues related to the CIDH pile construction and is to compensate the contractor for all the work associated with the construction of CIDH piling, decreasing quantity of CIDH piling to reflect the actual quantity installed at contract item price, deleting Contract Change Order 6, and additional compensation for delay costs incurred during construction of CIDHs.

**File: Van Buren Bridge Project  
W.O. No.: B0-0801  
C.C.O.: 6 Revised (2)**

**Page 2**

The amount of this Change Order is \$1,215,363.10 and the accumulation of all Contract Change Orders thus far, including this one, is \$4,476,230.33.

Previous Contract Change Order Amounts Approved:

|                                  |                |
|----------------------------------|----------------|
| See C.C.O. History<br>(attached) | \$3,260,867.23 |
|----------------------------------|----------------|

This Contract Change Order was discussed with Mr. Tayfun Saglam and he gave his concurrence to this change.

Adjustment of Time: 69 Days

| <b>ESTIMATE OF COST</b> |                       |
|-------------------------|-----------------------|
| Items                   | (\$731,770.00)        |
| Force Account           |                       |
| Agreed Price            | \$ 2,184,500.00       |
| Adjustment              | (\$237,366.90)        |
| <b>TOTAL</b>            | <b>\$1,215,363.10</b> |



**Hugh Smith  
Engineering Division Manager**

C. C. O. Category

|                            |   |
|----------------------------|---|
| Agency Mandated            |   |
| Anticipated Force Account  |   |
| Change in Field Conditions | ✓ |
| Design Omission            |   |
| ROW Obligations            |   |
| Upgrades / Benefits        |   |
| Utilities                  |   |



COUNTY OF RIVERSIDE  
TRANSPORTATION DEPARTMENT  
**Contract Change Order No. 6 – REVISED (2)**

SHEET 1 OF 2 SHEETS

CONTRACT: **Van Buren Bridge Project**

WORK ORDER NO. **B0-0801**

TO: **Griffith Company** CONTRACTOR: YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS ON THIS CONTRACT.

Description of work to be done, estimate of quantities and prices to be paid. Segregated between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

**Estimate of Extra Work at Agreed Price:**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions compensate the Contractor for supplementary drilling and other associated incidentals for the Cast-in-Place Drilled Hole (CIDH) piles of both the Southbound and Northbound Van Buren Bridges. The lengths of the CIDH piles were adjusted to the actual elevations of the bedrock vs. the elevations specified in the exploratory borings and additional depth was required to seat the steel casing to create a seal and prevent the shaft from cave-ins. The extra work was also due to existing irregular bedrock formation exceeding 10:1 gradient to seat steel casing during the CIDH pile construction.

Estimate of Extra Work at Agreed Price                                                                                                                                  \$1,984,500.00

**Estimate of Decreases of Contract Items at Contract Prices:**

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions adjust decrease Item No. 89 - 102" Cast in Drilled Hole Concrete Piling and Item No. 89A - 84" Cast in Drilled Hole Concrete Piling (Rock Socket) as follows:

Item No. 89 – 102" Cast in Drilled Hole Concrete Piling:

$$-135.8 \text{ LF } (-14.52\%) @ \$1,900.00 / \text{LF} = (\$258,020.00)$$

Item No. 89A – 84" Cast in Drilled Hole Concrete Piling (Rock Socket):

$$-189.5 \text{ LF } (-36.44\%) @ \$2,500.00 / \text{LF} = (\$473,750.00)$$

There will be no adjustment in the Contract Unit Prices for the above items due to decreases in quantity in excess of 25% of the Engineer's Estimate by reason of this Change Order.