

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

440A



FROM: TLMA - Transportation Department

SUBMITTAL DATE:
July 14, 2011

SUBJECT: Notice of Completion - Paving on the entry drive to the Lake Skinner Recreation Area and Warren Road

RECOMMENDED MOTION: That the Board execute and file the attached "Notice of Completion".

BACKGROUND: By Minute Order 3.50 of May 3, 2011, the Board entered into a contract with Manhole Adjusting, Inc., of Pico Rivera, California, for pavement rehabilitation of the Lake Skinner Recreation Area Entry drive in the Temecula area of Riverside County. The originally authorized amount of the contract was \$213,713.

Departmental Concurrence

Juan C. Perez
Director of Transportation

dj
(Continued On Attached Page)

FINANCIAL DATA	Current F.Y. Total Cost:	\$219,798	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0	For Fiscal Year:	2011/2012

SOURCE OF FUNDS: County Parks District (86.8%), Gas Tax (13.2%)	Positions To Be Deleted Per A-30	<input type="checkbox"/>
There are no general funds used in this project	Requires 4/5 Vote	<input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

BY:
Tina Grande

County Executive Office Signature

- Dep't Recomm.: Consent Policy
- Per Exec. Ofc.: Consent Policy

MINUTES OF THE BOARD OF SUPERVISORS

On motion of Supervisor Buster, seconded by Supervisor Benoit and duly carried, IT WAS ORDERED that the above matter is approved as recommended.

Ayes: Buster, Stone, Benoit and Ashley
Nays: None
Absent: Tavaglione
Date: July 26, 2011
xc: Transp., Recorder

Kecia Harper-Ihem
Clerk of the Board
By:
Deputy

Prev. Agn. Ref. 5/3/11, Item 3.50 | District: 3 | Agenda Number:

3.79

The Honorable Board of Supervisors

RE: Notice of Completion - Paving on the entry drive to the Lake Skinner Recreation Area and Warren Road

July 14, 2011

Page 2 of 2

The total amended contract is \$219,798 which is 2.8% more than the originally authorized amount.

This work was completed at the direction of the Department on June 7, 2011, and was inspected by the Construction Engineering Section of the Transportation Department. Work Order C1-0619.

Budget

Original Contract Amount		\$213,713.00
Tot. Chg Orders Authorized -	0.0%	\$0.00
Est. Pending Change Orders	0.0%	\$0.00
Amended Contract Amount		\$213,713.00
* Quantity Adjustments	2.8%	\$6,085.34
+ CCO FA Adjustments	0.0%	\$0.00
Total Amended Contract Amount	102.8%	\$219,798.34

Expenditures

Total Progress Payments -		\$0.00
Estimated Pending Payments		\$219,798.34
Total Expenditures		\$219,798.34

(Over)\Under Contract Amount \$0.00

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineers Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

PLEASE COMPLETE THIS INFORMATION
RECORDING REQUESTED BY:

**KECIA HARPER-IHEM, CLERK OF THE BOARD
RIVERSIDE CO. CLERK OF THE BOARD
4080 LEMON STREET, 1ST FLOOR CAC
P O BOX 1147 - RIVERSIDE, CA 92502
MAIL STOP # 1010**

DOC # 2011-0338422

08/03/2011 08:19A Fee:NC

Page 1 of 2

Recorded in Official Records

County of Riverside

Larry W. Ward

Assessor, County Clerk & Recorder



AND WHEN RECORDED MAIL TO:

RETURN TO: STOP #1010
RIVERSIDE COUNTY CLERK OF THE BOARD
P. O. BOX 1147 - RIVERSIDE, CA 92502

S	R	U	PAGE	SIZE	DA	MISC	LONG	RFD	COPY
1			2						
M	A	L	465	426	PCOR	NCOR	SMF	NCHG	EXAM
wch						T:	CTY	UNI	5/2



NOTICE OF COMPLETION

To be recorded with County Recorder
within 10 days after completion.
No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Entry Drive Paving Rehabilitation

Date of Completion: Date of this notice 7/26/11

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: Manhole Adjusting, Inc.

Street or legal description of site: Lake Skinner Recreation Area Entry Drive and Warren Road

Dated: July 26, 2011

Owner: County of Riverside
(Name of Public Entity)

By: Bob Buster
Chairman, Board of Supervisors
Bob Buster

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on 7/26/11 (Date)

Bob Buster, Chairman of the Board of Supervisors
Bob buster



ATTEST:
Kecia Harper-Ihem, Clerk

By [Signature]
Deputy

07.26.11 3.79

2011-8-109145



**LARRY W. WARD
COUNTY OF RIVERSIDE
ASSESSOR-COUNTY CLERK-RECORDER**

Recorder
P.O. Box 751
Riverside, CA 92502-0751
(951) 486-7000

<http://riverside.asrclrec.com>

CERTIFICATION

Pursuant to the provisions of Government Code 27361.7, I certify under the penalty of perjury that the following is a true copy of illegible wording found in the attached document:

(Print or type the page number(s) and wording below):

CLARIFICATION OF THE SEAL for the Riverside County Board of Supervisors
(embossed on document)



Date:

7-26-11

Signature:

Karen Barton

Print Name:

Karen Barton, Board Assistant, Riverside County Clerk of the Board



PROJECT: Lake Skinner Recreation Area Entry Drive Borel Road/Warren Road to Check Stand/Entry Station Paving Rehabilitation Project
 County Project No.: C1-0619
 Contract No.: 11-04-008

Contractor: Manhole Adjusting, Inc.
 Address: 9800 Beverly Road
 City, State, Zip: Pico Rivera, CA 90660-2135

Estimate No. 1 Final
 From: May 16, 2011
 To: June 7, 2011

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Amount	Total Authorized Quantity	Amount	This Estimate Quantity	Amount	Previous Quantity	Total Estimate To Date Quantity	Amount	% Auth.
PROJECT TOTAL															
					213,713.00		0.00		213,713.00		219,798.34			219,798.34	

Made by: Itai Nguyen
 Checked by: [Signature]
 OK Const. Supv. [Signature]

Working Days: 20
 Days Added: 0
 Subtotal: 20
 Days Used: 12
 % Time Elapsed: 60%

Start Date: 5-16-11
 End Date: 6-7-11
 % Complete: 103%
 Original Contract: \$213,713.00
 Amended Contract: \$213,713.00

TOTAL VALUE OF WORK TO DATE: \$219,798.34
 LESS RETENTION: 10% 21,979.83
 TOTAL DUE TO DATE: \$197,818.51
 LESS PREVIOUSLY INVOICED: 0.00
 LESS LABOR NON COMPLIANCE: 0.00
 TOTAL DUE THIS PAYMENT: \$197,818.51

This Estimate Approved _____ Date: _____ for: _____
 Juan C. Perez, Director of Transportation

Received by Accounts Payable: _____
 By: _____

PAYMENT APPROVAL

Fund 20080
 Dept ID 31305
 Account 524660
 Project 2-01-0619E
 Activity ID 23500
 Resource Type CNT
 Signature [Signature]
 Date 6/21/11

Quantities on This Estimate Approved [Signature] Date: 6-9-11
 Manhole Adjusting, Inc.

PROJECT: Lake Skinner Reconnection Area Entry Drive Borel Road/Warren Road to Check
 Stand/Entry Station Parking Rehabilitation Project
 County Project No.: C1-0619
 Contract No.: 11-04-008

Contractor: Manhole Adjusting, Inc.
 Address: 9500 Beverly Road
 City, State, Zip: Pico Rivera, CA 90660-2135

Estimate No. 1 Final
 From: May 16, 2011
 To: June 7, 2011

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract		Change Authorized		Total Authorized		This Estimate		Previous		Total Estimate To Date		% Auth.
					Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	
1	DUST ABATEMENT	LS	1	475.00	475.00	1.00			475.00	1.00	475.00	1.00	475.00	1.00	475.00	100%	
2	WATER POLLUTION CONTROL	LS	1	800.00	800.00	1.00			800.00	1.00	800.00	1.00	800.00	1.00	800.00	100%	
3	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	5,200.00	5,200.00	1.00			5,200.00	1.00	5,200.00	1.00	5,200.00	1.00	5,200.00	100%	
4	SEAL RANDOM CRACKS	LS	1	6,300.00	6,300.00	1.00			6,300.00	1.00	6,300.00	1.00	6,300.00	1.00	6,300.00	100%	
5	SLURRY SEAL (TYPE 1)	SY	12,300	1.44	17,712.00	12,300.00			17,712.00	12,300.00	17,712.00	12,300.00	18,180.00	12,825.00	18,180.00	103%	
6	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	12,300	9.50	116,850.00	12,300.00			116,850.00	12,300.00	116,850.00	12,300.00	119,937.50	12,625.00	119,937.50	103%	
7	ROADWAY SIGNS (2-POST)	LS	1	900.00	900.00	1.00			900.00	1.00	900.00	1.00	900.00	1.00	900.00	100%	
8	PAVEMENT MARKERS (NON-REFLECTIVE-TYPE AY)	LS	1	600.00	600.00	1.00			600.00	1.00	600.00	1.00	600.00	1.00	600.00	100%	
9	THERMOPLASTIC TRAFFIC STRIPES AND PAVEMENT MARKINGS	LS	1	5,280.00	5,280.00	1.00			5,280.00	1.00	5,280.00	1.00	5,280.00	1.00	5,280.00	100%	
10	DUST ABATEMENT	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
11	WATER POLLUTION CONTROL	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
12	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
13	SEAL RANDOM CRACKS	LS	1	3,000.00	3,000.00	1.00			3,000.00	1.00	3,000.00	1.00	3,000.00	1.00	3,000.00	100%	
14	SLURRY SEAL (TYPE 1)	SY	5,400	1.44	7,776.00	5,400.00			7,776.00	5,400.00	7,776.00	5,700.00	8,208.00	5,700.00	8,208.00	106%	
15	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	5,400	5.20	28,080.00	5,400.00			28,080.00	5,400.00	28,080.00	5,700.00	29,640.00	5,700.00	29,640.00	106%	
16	DUST ABATEMENT	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
17	WATER POLLUTION CONTROL	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
18	TRAFFIC CONTROL SYSTEM (INCLUDING CONSTRUCTION AREA SIGNS)	LS	1	1.00	1.00	1.00			1.00	1.00	1.00	1.00	1.00	1.00	1.00	100%	
19	SEAL RANDOM CRACKS	LS	1	3,000.00	3,000.00	1.00			3,000.00	1.00	3,000.00	1.00	3,000.00	1.00	3,000.00	100%	
20	SLURRY SEAL (TYPE 1)	SY	2,475	1.44	3,564.00	2,475.00			3,564.00	2,475.00	3,564.00	2,556.00	3,680.64	2,556.00	3,680.64	103%	
21	ASPHALT-RUBBER SEAL COAT (3/8" MAXIMUM)	SY	2,475	5.20	12,870.00	2,475.00			12,870.00	2,475.00	12,870.00	2,556.00	13,291.20	2,556.00	13,291.20	103%	
22	THERMOPLASTIC TRAFFIC STRIPES AND PAVEMENT MARKINGS	LS	1	1,300.00	1,300.00	1.00			1,300.00	1.00	1,300.00	1.00	1,300.00	1.00	1,300.00	100%	

County of Riverside

Department of Transportation

Emergency Storm Damage Repair Work

**La Sierra Avenue
approximately 700 feet northerly of Lake Knoll Parkway**

Project No. 45-111102

Vicinity Map

