


**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



FROM : TRANSPORTATION AND LAND MANAGEMENT AGENCY-
TRANSPORTATION

SUBMITTAL DATE:

August 3, 2016

SUBJECT: Notice of Completion and Contract Change Order No. 2 - Rudell Road Reconstruction Project and Temescal Canyon Road Street Improvements and Traffic Signal Modification Project in the Community of El Cerrito. 2nd District; [\$663,010 - Total Cost]; Local Funds 100%

RECOMMENDED MOTION: That the Board of Supervisors:

1. Execute and Authorize the County of Riverside Transportation Department (Transportation Department) to issue Contract Change Order No. 2 with All American Asphalt; and
2. Accept Rudell Road Reconstruction Project and Temescal Canyon Road Improvements and Traffic Signal Modification Project as completed; and
3. Authorize the Chairman of the Board to execute the Notice of Completion and the Clerk of the Board to record the Notice.

Policy

FINANCIAL DATA	Current Fiscal Year:	Next Fiscal Year:	Total Cost:	Ongoing Cost
COST	\$ 663,010	\$ 0	\$ 663,010	\$ 0
NET COUNTY COST	\$ 0	\$ 0	\$ 0	\$ 0
SOURCE OF FUNDS: Gas Tax (ABX8-9 Mar 2010 New HUTA) (70%), West County DIF Signal Mitigation fund (13%), DIF-AP6 Major Improvement Fund-Temescal Canyon Road (17%). There are no General funds used in this Project.			Budget Adjustment:	N/A
			For Fiscal Year:	16/17

C.E.O. RECOMMENDATION:

MINUTES OF THE BOARD OF SUPERVISORS

On motion of Supervisor Benoit, seconded by Supervisor Washington and duly carried by unanimous vote, IT WAS ORDERED that the above matter is approved as recommended.

Ayes: Jeffries, Tavaglione, Washington, Benoit and Ashley
Nays: None
Absent: None
Date: October 25, 2016
xc: Transp., Recorder

Kecia Harper-Ihem
 Clerk of the Board
 By: *Kalena Panton*
 Deputy

**SUBMITTAL TO THE BOARD OF SUPERVISORS COUNTY OF RIVERSIDE,
STATE OF CALIFORNIA**

BACKGROUND:

Summary

By Minute Order 3-34 of April 28, 2015, the Board of Supervisors entered into a contract with All American Asphalt of Corona, CA for Rudell Road Reconstruction Project and Temescal Canyon Road Improvements and Traffic Signal Modification Project.

Contract Change Order No. 2 became necessary to stabilize unstable/pumping subgrade at multiple locations by over excavating unsuitable wet native soil and placing additional aggregate base and geogrid fabric prior to asphalt paving operations. This stabilization method was required to meet the project schedule to open the roadway prior to the first day of school. The total amount of Contract Change Order No. 2 is \$54,189 (9.11% of the original contract amount) bringing the amount of the total change orders to date \$75,016 (12.61% of the original contract amount), exceeding the single maximum change order amount that can be authorized by the Director of Transportation and requires Board approval in accordance with Resolution No. 93-047.

The originally authorized amount of the contract was \$595,007. The total amended contract is \$663,010 which is 11.4% more than the originally authorized amount. The increase in the original contract price was the result of two (2) contract change orders and bid quantity adjustments. The contract change orders are discussed in detail in the attached Change Order Report.

The work was completed in conformance with the plans and specifications and the contractor was granted relief of maintenance on August 13, 2015. Work Order Numbers B3-0470 and C4-0069.

Impact on Residents and Businesses

The improvements benefit the project area by significantly improving the existing infrastructure, preserving and extending the service life as well as providing upgrades to enhance safety.

SUPPLEMENTAL:

Additional Fiscal Information

Budget		
Original Contract Amount		\$595,007
Total Change Orders Authorized	12.6%	\$75,016
Estimated Pending Change Orders	9.1%	\$54,189
Authorized Contract Amount		\$724,212
* Quantity Adjustments	-10.3%	(\$61,202)
+ CCO FA Adjustments	0.0%	\$0
Total Amended Contract Amount	111.4%	\$663,010
Expenditures		
Total Progress Payments		\$608,821
Estimated Pending Payments		\$54,189
Total Expenditures		\$663,010
(Over)/Under Contract Amount		\$0

**SUBMITTAL TO THE BOARD OF SUPERVISORS COUNTY OF RIVERSIDE,
STATE OF CALIFORNIA**

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineer's Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at the contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

The construction contract for this project was funded with \$486,010 of Gas Tax funds, \$77,000 of West County Development Impact Fee (DIF) Signal Mitigation funds and \$100,000 of DIF-AP6 Major Improvement funds.

Contract History and Price Reasonableness



Eight bids were received on March 4, 2015, ranging from \$595,007 to \$785,566. The basis for the selection of a contractor is the lowest responsive and responsible bid. The lowest responsible bid was submitted by All American Asphalt (Contractor) in the amount of \$595,007, which is \$59,490 (9%) below the Engineer's Estimate.

ATTACHMENTS:

Vicinity Map
Change Order Report
Progress Estimate Report
Notice of Completion
Letter of Transmittal for Change Order No. 2

COUNTY OF RIVERSIDE
TRANSPORTATION DEPARTMENT

Rudell Road Reconstruction Project
and
Temescal Canyon Road
Street Improvements and Traffic Signal Modification Project
Project No. B3-0470 and C4-0069
Community of El Cerrito



10-25-16
MT 2022

CHANGE ORDER REPORT

(Rudell Road Reconstruction Project and Temescal Canyon Road Improvements and Traffic Signal Modification Project)

CCO #	Amount	Percent	Description
	Original Contract Amount \$595,007		
1	\$20,826	3.5%	Construct access ramps in accordance with ADA requirements; Modifications of traffic striping; Adjustments of signal pole locations and various electrical alterations; Extend and reconnect 3" PVC under sidewalk drain in conflict with the construction of the commercial driveway; Increase bid quantity for sidewalk for ADA compliance; Increase of one additional access ramp.
Authorized Change Orders	\$20,826	3.5%	
2	\$54,189	9.11%	Stabilize unstable/pumping subgrade at multiple locations. including but not limited to; over excavation of unstable/saturated native soil, furnish and install geogrid material, furnish additional aggregate base to backfill multiple areas of over excavation, and all other incidentals for stabilization and attain required compaction prior to construction of specified structural section.
Total Change Orders	\$75,015.50	12.61%	
Quantity Adjustments	-\$7,013	-1.2%	
Change Order Total and New Contract Total	\$663,010		

10-25-16
MT 2022

PROGRESS ESTIMATE RECORD - COUNTY OF RIVERSIDE

SHEET 1 of 4

Processed Construction Inspection 3/20/2016

PROJECT: Rudell Road Reconstruction Project and Temescal Canyon Road Improvements & Traffic Signal Modification
 County Project No.: B3-0470, C4-0089
 Contract No.: 15-03-004

Contractor: All American Asphalt
 Address: P.O. Box 2229
 Corona, CA 92878

Estimate No. 6 Final
 From: October 26, 2015
 To: March 25, 2016



Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized		Total Authorized		This Estimate		Previous		Total Estimate To Date		% Auth.
						Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	
1	Rudell Road Reconstruction Project - B3-0470															
1	ROADWAY EXCAVATION	CY	1,868	22.50	44,280.00			1,868.00	44,280.00			2,075.66	46,702.35	2,075.66	46,702.35	105%
2	CLASS 2 AGGREGATE BASE	CY	957	16.00	15,312.00			957.00	15,312.00			902.46	14,439.36	902.46	14,439.36	94%
3	HOT MIX ASPHALT (TYPE A)	TON	1,130	68.00	76,840.00			1,130.00	76,840.00			1,085.70	73,827.60	1,085.70	73,827.60	96%
4	MINOR CONCRETE (CURB RAMP) (CRS 403 - CASE A)	EA	1	1,500.00	1,500.00			1.00	1,500.00			1.00	1,500.00	1.00	1,500.00	100%
5	MINOR CONCRETE (CURB RAMP) (CRS 403 - CASE B)	EA	1	1,500.00	1,500.00			1.00	1,500.00			1.00	1,500.00	1.00	1,500.00	100%
6	MINOR CONCRETE (SIDEWALK) & COO 1	SQFT	130	5.25	682.50	3,071.25	585.00	715.00	3,753.75			715.00	3,753.75	715.00	3,753.75	100%
7	PAINT TRAFFIC STRIPE (2-COAT)	LF	400	0.28	112.00			400.00	112.00			443.00	124.04	443.00	124.04	111%
8	ROADSIDE SIGN - ONE POST	EA	1	260.00	260.00			1.00	260.00			1.00	260.00	1.00	260.00	100%
9	PAVEMENT MARKER (REFLECTIVE)	EA	37	2.60	96.20			37.00	96.20			37.00	96.20	37.00	96.20	100%
10	REMOVE AND SALVAGE ROADSIDE SIGN	EA	1	145.00	145.00			1.00	145.00			1.00	145.00	1.00	145.00	100%
11	DUST ABATEMENT	LS	1	2,000.00	2,000.00			1.00	2,000.00			1.00	2,000.00	1.00	2,000.00	100%
12	WATER POLLUTION CONTROL	LS	1	2,000.00	2,000.00			1.00	2,000.00			1.00	2,000.00	1.00	2,000.00	100%
13	TRAFFIC CONTROL SYSTEM	LS	1	25,000.00	25,000.00			1.00	25,000.00			1.00	25,000.00	1.00	25,000.00	100%
14	DEVELOP WATER SUPPLY	LS	1	250.00	250.00			1.00	250.00			1.00	250.00	1.00	250.00	100%
15	CLEARING AND GRUBBING (REMOVE TREE)	LS	1	3,000.00	3,000.00			1.00	3,000.00			1.00	3,000.00	1.00	3,000.00	100%
16	MINOR CONCRETE (CROSS-GUTTER AND SPANDREL)	SQFT	1,175	12.50	14,687.50			1,175.00	14,687.50			1,187.63	14,970.38	1,187.63	14,970.38	102%
17	MINOR CONCRETE (COMMERCIAL DRIVEWAY) (CRS 207A)	SQFT	790	11.00	8,690.00			790.00	8,690.00			894.00	9,834.00	894.00	9,834.00	113%
18	MINOR CONCRETE (CURB AND GUTTER)	LF	154	32.00	4,928.00			154.00	4,928.00			187.00	5,984.00	187.00	5,984.00	121%
19	MINOR CONCRETE (CURB AND GUTTER) [DEPRESSED CURBI]	LF	278	30.00	8,340.00			278.00	8,340.00			306.00	9,180.00	306.00	9,180.00	110%
20	GEOGRID	SQYD	4,784	4.00	19,136.00			4,784.00	19,136.00			4,512.30	18,049.20	4,512.30	18,049.20	94%
21	RELOCATE CHAIN LINK FENCE	LF	130	40.00	5,200.00			130.00	5,200.00			130.00	5,200.00	130.00	5,200.00	100%
22	MINOR CONCRETE (DRIVEWAY)	SQFT	1,909	10.50	20,044.50			1,909.00	20,044.50			2,092.88	21,975.24	2,092.88	21,975.24	110%
23	THERMOPLASTIC CROSSWALK AND PAVEMENT MARKING	SQFT	172	5.10	877.20			172.00	877.20			159.00	810.90	159.00	810.90	92%
24	PAINT CURB (2-COAT) [RED]	LF	135	1.10	148.50			135.00	148.50			135.00	148.50	135.00	148.50	100%
25	MISCELLANEOUS WORK (AS DIRECTED)	FA	1	6,000.00	6,000.00			1.00	6,000.00			0.866726	5,380.36	0.866726	5,380.36	90%

10-25-16
 MT 20 22

PROJECT: Rudell Road Reconstruction Project and Temescal Canyon Road Improvements & Traffic Signal Modification.
 County Project No.: B3-0470, C4-0069
 Contract No.: 15-03-004

Contractor: All American Asphalt
 Address: P.O. Box 2229
 Corona, CA 92738

Estimate No. 6 Final
 From: October 26, 2015
 To: March 26, 2016



Item No.	Item Description	Units	Quantity	Unit Price	Original Contract		Change Authorized		This Estimate		Previous		Total Estimate To Date		% Auth.
					Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	
26	DE-MOBILIZATION	LS	1	10,000.00	10,000.00	1.00	10,000.00	1.00	10,000.00	1.00	1.00	10,000.00	1.00	10,000.00	100%
CCO 1	CONSTRUCT ACCESS RAMPS IN ACCORDANCE WITH ADA REQUIREMENTS	AP	0	10,418.39	0.00	1.00	10,418.39	1.00	10,418.39	1.00	1.00	10,418.39	1.00	10,418.39	100%
CCO 2	STABILIZE SUBGRADE AT RUDELL ROAD	FA	0	1.00	0.00	54,189.18	54,189.18	54,189.18	54,189.18	54,189.18	54,189.18	54,189.18	54,189.18	54,189.18	100%
Temescal Canyon Road, Street Improvements & Traffic Signal Modification Project - C4-0069															
27	ROADWAY EXCAVATION	CY	355	22.50	7,987.50	355.00	7,987.50	355.00	7,987.50	275.34	275.34	6,185.15	275.34	6,185.15	78%
28	CLASS 2 AGGREGATE BASE	CY	260	16.00	4,160.00	260.00	4,160.00	260.00	4,160.00	158.78	158.78	2,540.48	158.78	2,540.48	81%
29	HOT MIX ASPHALT (TYPE A)	TON	465	68.00	31,620.00	465.00	31,620.00	465.00	31,620.00	487.92	487.92	33,858.56	487.92	33,858.56	107%
30	MINOR CONCRETE (CURB RAMP) (CRS 403 - CASE A) & CCO 1	EA	2	1,500.00	3,000.00	3.00	4,500.00	3.00	4,500.00	3.00	3.00	4,500.00	3.00	4,500.00	100%
31	MINOR CONCRETE (CURB RAMP) (CRS 403 - CASE B)	EA	1	1,500.00	1,500.00	1.00	1,500.00	1.00	1,500.00	1.00	1.00	1,500.00	1.00	1,500.00	100%
32	MINOR CONCRETE (SIDEWALK)	SQFT	1,765	5.25	9,266.25	1,765.00	9,266.25	1,765.00	9,266.25	1,732.50	1,732.50	9,095.63	1,732.50	9,095.63	98%
33	PAINT TRAFFIC STRIPE (2-COAT)	LF	11,300	0.28	3,164.00	11,300.00	3,164.00	11,300.00	3,164.00	11,180.00	11,180.00	3,130.40	11,180.00	3,130.40	89%
34	ROADSIDE SIGN - ONE POST	EA	4	260.00	1,040.00	4.00	1,040.00	4.00	1,040.00	4.00	4.00	1,040.00	4.00	1,040.00	100%
35	PAVEMENT MARKER (REFLECTIVE)	EA	455	2.60	1,183.00	455.00	1,183.00	455.00	1,183.00	287.00	287.00	694.20	287.00	694.20	59%
36	REMOVE AND SALVAGE ROADSIDE SIGN	EA	5	145.00	725.00	5.00	725.00	5.00	725.00	5.00	5.00	725.00	5.00	725.00	100%
37	DUST ABATEMENT	LS	1	2,000.00	2,000.00	1.00	2,000.00	1.00	2,000.00	1.00	1.00	2,000.00	1.00	2,000.00	100%
38	WATER POLLUTION CONTROL	LS	1	2,000.00	2,000.00	1.00	2,000.00	1.00	2,000.00	1.00	1.00	2,000.00	1.00	2,000.00	100%
39	TRAFFIC CONTROL SYSTEM	LS	1	42,000.00	42,000.00	1.00	42,000.00	1.00	42,000.00	1.00	1.00	42,000.00	1.00	42,000.00	100%
40	DEVELOP WATER SUPPLY	LS	1	250.00	250.00	1.00	250.00	1.00	250.00	1.00	1.00	250.00	1.00	250.00	100%
41	CLEARING AND GRUBBING	LS	1	1,500.00	1,500.00	1.00	1,500.00	1.00	1,500.00	1.00	1.00	1,500.00	1.00	1,500.00	100%
42	ASPHALTIC EMULSION (FOG SEAL COAT)	SQFT	13,780	0.14	1,929.20	13,780.00	1,929.20	13,780.00	1,929.20	10,288.00	10,288.00	1,437.52	10,288.00	1,437.52	75%
43	PLACE ASPHALT CONCRETE (MISCELLANEOUS AREA)	SQFT	2,410	3.30	7,953.00	2,410.00	7,953.00	2,410.00	7,953.00	1,159.37	1,159.37	3,825.92	1,159.37	3,825.92	48%
44	REINFORCED CONCRETE PIPE (CLASS V)	LF	400	110.00	44,000.00	400.00	44,000.00	400.00	44,000.00	385.00	385.00	42,350.00	385.00	42,350.00	96%
45	COLD PLANE ASPHALT CONCRETE PAVEMENT (.17)	SQYD	1,295	11.00	14,245.00	1,295.00	14,245.00	1,295.00	14,245.00	1,333.77	1,333.77	14,871.47	1,333.77	14,871.47	103%
46	MANHOLE (RCFC&WCDS MH 251)	EA	1	3,500.00	3,500.00	1.00	3,500.00	1.00	3,500.00	1.00	1.00	3,500.00	1.00	3,500.00	100%
47	CATCH BASIN (CURB INLET) (CRS 300)	EA	1	8,600.00	8,600.00	1.00	8,600.00	1.00	8,600.00	1.00	1.00	8,600.00	1.00	8,600.00	100%
48	CATCH BASIN (COMBINATION INLET) (CRS 302 - NO. 2)	EA	1	6,900.00	6,900.00	1.00	6,900.00	1.00	6,900.00	1.00	1.00	6,900.00	1.00	6,900.00	100%



PROJECT: Rudeil Road Reconstruction Project and Temescal Canyon Road Improvements & Traffic Signal Modification
 County Project No.: BS-0470, C4-0069
 Contract No.: 15-03-004

Contractor: All American Asphalt
 Address: P.O. Box 2229
 Corona, CA 92878

Estimate No: 6 Final
 From: October 26, 2015
 To: March 25, 2016

Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Change Authorized Amount	Total Authorized Quantity	Total Authorized Amount	This Estimate Quantity	This Estimate Amount	Previous Quantity	Previous Amount	Total Estimate To Date Quantity	Total Estimate To Date Amount	% Auth.
49	MINOR CONCRETE (CURB AND GUTTER) (CRS 200)	LF	90	24.00	2,160.00			90.00	2,160.00			89.00	2,136.00	89.00	2,136.00	99%
50	MINOR CONCRETE (CURB AND GUTTER) (CRS 201)	LF	165	24.00	3,960.00			165.00	3,960.00			160.00	3,840.00	160.00	3,840.00	97%
51	MINOR CONCRETE (DRIVEWAY APPROACH) (CRS 207)	SQFT	210	10.00	2,100.00			210.00	2,100.00			192.00	1,920.00	192.00	1,920.00	91%
52	MINOR CONCRETE (COMMERCIAL DRIVEWAY) (CRS 207A)	SQFT	2,330	10.50	24,465.00			2,330.00	24,465.00			2,486.25	26,105.63	2,486.25	26,105.63	107%
53	SIGNAL AND LIGHTING	LS	1	63,000.00	63,000.00			1.00	63,000.00			1.00	63,000.00	1.00	63,000.00	100%
54	REMOVE TRAFFIC STRIPE AND PAVEMENT MARKING	SQFT	2,075	1.20	2,490.00			2,075.00	2,490.00			1,454.16	1,745.02	1,454.16	1,745.02	70%
55	THERMOPLASTIC PAVEMENT MARKING	SQFT	950	3.00	2,850.00			950.00	2,850.00			937.00	2,811.00	937.00	2,811.00	99%
56	RELOCATE SIGNS	EA	2	215.00	430.00			2.00	430.00			2.00	430.00	2.00	430.00	100%
57	MISCELLANEOUS WORK (AS DIRECTED)	FA	1	10,000.00	10,000.00			1.00	10,000.00			0.813317	8,133.17	0.813317	8,133.17	81%
58	DE-MOBILIZATION	LS	1	14,000.00	14,000.00			1.00	14,000.00			1.00	14,000.00	1.00	14,000.00	100%
CCO 1	EXTEND & RECONNECT PVC UNDER SIDEWALK DRAIN FOR HUNNY'S ICE CREAM AND MARKET	AP	0	368.08	0.00	1.00	368.08	1.00	368.08			1.00	368.08	1.00	368.08	100%
CCO 1	ADJUSTMENTS OF SIGNAL POLE LOCATIONS & VARIOUS ELECTRICAL ALTERATIONS	AP	0	4,786.10	0.00	1.00	4,786.10	1.00	4,786.10			1.00	4,786.10	1.00	4,786.10	100%

PROJECT: Rudell Road Reconstruction Project and Temescal Canyon Road Improvements & Traffic Signal Modification
 County Project No.: B3-0470, C4-0069
 Contract No.: 15-03-004

Contractor: All American Asphalt
 Address: P.O. Box 2229
 City, State, Zip: Corona, CA 92878

Estimate No. 8 Final
 From: October 26, 2015
 To: March 25, 2016



Item No.	Item Description	Units	Quantity	Unit Price	Original Contract Amount	Change Authorized Quantity	Change Authorized Amount	Total Authorized Quantity	Total Authorized Amount	This Estimate Quantity	This Estimate Amount	Previous Quantity	Previous Amount	Total Estimate To Date Quantity	Total Estimate To Date Amount	% Auth.
CCO 1	MODIFICATIONS OF TRAFFIC STRIPING	AP	0	682.50	0.00	1.00	682.50	1.00	682.50	1.00	682.50	1.00	682.50	1.00	682.50	100%
Project Subtotals																
	Rudell Road Reconstruction Project - B3-0470				271,029.40		67,678.82		338,708.22		54,189.18		340,738.45		340,738.45	
	Temescal Canyon Road, Street Improvements & Traffic Signal Modification Project - C4-0069				323,977.96		7,336.68		331,314.63		54,189.18		322,271.83		322,271.83	
PROJECT TOTAL																
					595,007.35		75,015.50		670,022.85		54,189.18		663,010.28		663,010.28	

Made by: Ivan Mendoza
 Checked by: [Signature] 3-30-16
 OK Const. Supv. [Signature] 3-31-16

Working Days: 40
 Days Added: 0
 Subtotal: 40
 Days Used: 40
 % Time Elapsed: 100%

Start Date: 6-11-15
 End Date: 8-13-15
 % Complete: 99%
 Original Contract: \$595,007.35
 Amended Contract: \$670,022.85

TOTAL VALUE OF WORK TO DATE: \$663,010.28
 LESS RETENTION: 5% 33,150.51
 TOTAL DUE TO DATE: \$629,859.77
 LESS PREVIOUSLY INVOICED: 578,380.05
 LESS LABOR NON COMPLIANCE: 0.00
 TOTAL DUE THIS PAYMENT: \$51,479.72

This Estimate Approved _____ Date: _____ for: Patricia Romo, Assistant Director of Transportation

Received by Accounts Payable: _____
 By: _____

Quantities on This Estimate Approved: [Signature] Date: 7/21/16
 All American Asphalt

LETTER OF TRANSMITTAL

**Local Agency: County of Riverside
Transportation Department**

DATE: August 26, 2016

**File: Rudell Road Reconstruction and
Temescal Canyon TS Modification Project
W.O. No.: B3-0470, C4-0069
C.C.O.: 2**

TO: Patricia Romo

From: Hugh Smith

\$54,189.18 (9.11% of the original contract amount of \$595,007.37)

This contract change order became necessary to stabilize unstable/pumping subgrade at multiple locations on Rudell Rd. Since predetermination of the depth and limits of over excavation is not established, field assessment of every location was indispensable. Therefore, the appropriate payment to the Contractor is by force account.

Furthermore, the preset completion date of the project specified in the contract to open the roadway by the first day of school left no other stabilization alternative but to over excavate, use geogrid and backfill with aggregate base. This preferred method for stabilization was concurred by the Materials Laboratory.

The amount of this Contract Change Order is \$54,189.18. The accumulation of all Contract Change Orders thus far, including this one, is \$75,015.50.

Previous Contract Change Order Amounts Approved:

See C.C.O. History
(attached)

\$20,826.32

OCT 25 2016 3-40


10-25-16
mt 2022

This Contract Change Order was discussed with County Staff and they gave their concurrence to this change.

Adjustment of Time: Deferred

ESTIMATE OF COST

Items	
Force Account	\$54,189.18
Agreed Price	
Adjustment	
TOTAL	\$54,189.18



Hugh Smith
Engineering Division Manger

CCO	Amount	Funding Source
2	\$54,189.18	Gas Tax (100%)

CCO Category		
AFA	Anticipated Force Account	
CFC	Changed Field Condition	√
CME	Contract Management Error	
DO	Design Omission	
OAM	Outside Agency Mandate	
RWO	Right-of-Way Obligation	
SE	Survey Error	
UB	Upgrade/Betterment	
UI	Utility Interference	



COUNTY OF RIVERSIDE
TRANSPORTATION DEPARTMENT

SHEET 1 OF 1 SHEETS

Contract Change Order No. 2

CONTRACT: Rudell Road Reconstruction and Temescal Canyon TS Modification Project

WORK ORDER NO. B3-0470, C4-0069
CALTRANS EA NO.
LOCAL-FED AID NO.
STATE-FED AID NO.

TO: All American Asphalt CONTRACTOR: YOU ARE HEREBY DIRECTED TO MAKE THE HEREIN DESCRIBED CHANGES FROM THE PLANS AND SPECIFICATIONS OR DO THE FOLLOWING DESCRIBED WORK NOT INCLUDED IN THE PLANS AND SPECIFICATIONS ON THIS CONTRACT.

Description of work to be done, estimate of quantities and prices to be paid. Segregated between additional work at contract price, agreed price and force account. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time.

Estimate of work at Force Account

As directed by the Engineer and in accordance with the applicable sections of the Special Provisions, compensate the Contractor for extra works to stabilize subgrade at Rudell Rd. including but not limited to; over excavation of unstable/saturated native soil, furnish and install geogrid material, furnish additional aggregate base to backfill multiple areas of over excavation, and all other incidentals for stabilization and attain required compaction prior to construction of specified structural section.

Force Account Payment will be in accordance with Section 9-1.03, Force Account, of the Standard Specifications.

FORM APPROVED COUNTY COUNSEL
BY: *Marshall Victor* 9/20/16
MARSHALL VICTOR
DATE
ATTEST: KECIA HARPER-JHEM, Clerk
BY: *Kecia Harper-Jhem*
DEPUTY

Estimated Cost: Decrease \$ Increase \$ 54,189.18

Participating: Yes: No: N/A:

WE, the undersigned contractor, have given careful consideration to the change proposed and hereby agree that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. By reason of this proposed change Deferred days adjustment of time will be allowed.

Hugh Smith 11/17/15
Approval Recommended Date
Hugh Smith, Engineering Division Manager

Accepted *All American Asphalt* 11/19/15 Date

Patricia Romo 9/22/16
Approval Recommended Date
Patricia Romo, Director of Transportation

NOTE: This change order is not effective until approved by County. If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest with the time therein specified.

John J. Benoit 10/29/16
Approved Date
JOHN J. BENOIT
Chairman, Riverside County Board of Supervisors

Rudell Road & Temescal Canyon TS Modificatio Project
 Contract CCO History

Contract No. 15-03-004
 Work Order No. B3-0470, C4-0069
 Contract Amount \$595,007.35
 Single Maximum CCO \$42,250.37
 Maximum CCO's \$59,500.74

CCO Category Legend	
AFA	Anticipated Force Account
CFC	Changed Field Conditon
CME	Contract Management Error
DO	Design Omission
OAM	Outside Agency Mandate
RWO	Right-of-Way Obligation
SE	Survey Error
UB	Upgrade/Betterment
UI	Utility Interference

CCO No.	Amount This CCO	Authority	Cumulative CCO's	% Original Authorized	Cumulative CCO %	CCO Category	Classification
1	\$20,826.32	Director	\$20,826.32	3.50%	3.50%	DO	Avoidable
2	\$54,189.18	Board	\$75,015.50	9.11%	12.61%	CFC	Unavoidable
	\$75,015.50			12.61%			

New Authorized Contract Total \$670,022.85
 Total CCO Dollars To Date \$75,015.50
 Total % Increased by CCO's 12.61%

PLEASE COMPLETE THIS INFORMATION
RECORDING REQUESTED BY:

KECIA HARPER-IHEM, CLERK OF THE BOARD
RIVERSIDE CO. CLERK OF THE BOARD
4080 LEMON STREET, 1ST FLOOR CAC
P O BOX 1147 - RIVERSIDE, CA 92502

MAIL STOP # 1010

AND WHEN RECORDED MAIL TO:

RETURN TO: STOP #1010
RIVERSIDE COUNTY CLERK OF THE BOARD
P. O. BOX 1147 - RIVERSIDE, CA 92502

2016-0482729

11/01/2016 11:38 AM

Customer Copy Label

The paper to which this label is affixed
has not been compared with the
filed/recorded document

Peter Aldana
County Of Riverside
Assessor-County Clerk-Recorder

THIS SPACE FOR RECORDERS USE ONLY

NOTICE OF COMPLETION

To be recorded with County Recorder
within 10 days after completion.
No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of
improvement has been completed, as follows:

Project title or description of work: Rudell Road Reconstruction Project and Temescal Canyon Road Improvements &
Traffic Signal Modification

Date of Completion: Date of this notice 10/25/16

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501

Name of contractor: All American Asphalt

Street or legal description of site: Rudell Road and Temescal Canyon Road

Dated: October 25, 2016

Owner: County of Riverside
(Name of Public Entity)

By: John J. Benoit
Chairman, Board of Supervisors
John J. Benoit

STATE OF CALIFORNIA)

ss

COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the
foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is
true. I certify under penalty of perjury that the foregoing is true and correct.

ATTEST:

Executed at Riverside California on 10/25/16 (Date)

KECIA HARPER-IHEM, Clerk
By Aldana
DEPUTY

John J. Benoit, Chairman of the Board of Supervisors
John J. Benoit

10.25.16 3-40

COPY

FORM APPROVED COUNTY COUNSEL
BY: Marshal Victor 9/26/16
MARSHAL VICTOR DATE



PETER ALDANA
COUNTY OF RIVERSIDE
ASSESSOR-COUNTY CLERK-RECORDER

Recorder
P.O. Box 751
Riverside, CA 92502-0751
(951) 486-7000


www.riversideacr.com

CERTIFICATION

Pursuant to the provisions of Government Code 27361.7, I certify under the penalty of perjury that the following is a true copy of illegible wording found in the attached document:

(Print or type the page number(s) and wording below):

CLARIFICATION OF THE SEAL for the Riverside County Board of Supervisors
(embossed on document)



Date:

10-25-16

Signature:

Karen Barton

Print Name:

Karen Barton, Board Assistant, Riverside County Clerk of the Board