

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



ITEM
3.41
(ID # 4866)

MEETING DATE:

Tuesday, December 12, 2017

FROM : TLMA-TRANSPORTATION:

SUBJECT: TRANSPORTATION AND LAND MANAGEMENT AGENCY/ TRANSPORTATION:
Notice of Completion – Pyrite Street Sidewalk Improvement Project between
Galena Street and Mission Boulevard in the City of Jurupa Valley. 2nd District.
[\$623,337]; Local Funds 100%

RECOMMENDED MOTION: That the Board of Supervisors:


1. Accept Pyrite Street Sidewalk Improvement Project between Galena Street and Mission Boulevard as completed; and
2. Authorize the Chairman of the Board to execute the Notice of Completion and direct the Clerk of the Board to record the Notice of Completion.

ACTION: Policy

MINUTES OF THE BOARD OF SUPERVISORS

On motion of Supervisor Tavaglione, seconded by Supervisor Jeffries and duly carried, IT WAS ORDERED that the above matter is approved as recommended.

Ayes: Jeffries, Tavaglione, Perez and Ashley
Nays: None
Absent: Washington
Date: December 12, 2017
xc: Transp., Recorder

Kecia Harper-Ihem
Clerk of the Board
By: 
Deputy

**SUBMITTAL TO THE BOARD OF SUPERVISORS COUNTY OF RIVERSIDE,
STATE OF CALIFORNIA**

FINANCIAL DATA	Current Fiscal Year:	Next Fiscal Year:	Total Cost:	Ongoing Cost
COST	\$ 623,337	\$ 0	\$ 623,337	\$ 0
NET COUNTY COST	\$	\$ 0	\$ 0	\$ 0
SOURCE OF FUNDS: City of Jurupa Valley (23%), State Active Transportation Program (ATP) (77%) There are no General funds used in this Project.			Budget Adjustment:	N/A
			For Fiscal Year:	17/18

C.E.O. RECOMMENDATION: [CEO use]

BACKGROUND:

Summary

By Minute Order 3-51 of July 12, 2016, the Board of Supervisors entered into a contract with Hardy and Harper Inc. of Santa Ana, CA for the construction of the Pyrite Street Sidewalk Improvement Project. The originally authorized amount of the contract was \$595,000. The total amended contract is \$623,337 which is 4.8% more than the originally authorized amount. The increase in the total contract price was primarily the result of an increase in roadway excavation and asphalt paving that was required to repair the deteriorated condition of the existing roadway.

The work was completed in conformance with the plans and specifications and the contractor was granted relief of maintenance on September 22, 2017. Work Order Number C5-0081.

Impact on Residents and Businesses

The project has improved pedestrian safety, reduced traffic congestion, and enhanced operational efficiency around Glen Avon elementary School that is consistent with the City's General Plan Circulation Element.

SUPPLEMENTAL:

Additional Fiscal Information

Budget

Original Contract Amount		\$595,000
Total Change Orders Authorized	0.0%	\$0
Estimated Pending Change Orders	0.0%	\$0
Authorized Contract Amount		\$595,000
* Quantity Adjustments	4.8%	\$28,337
+ CCO FA Adjustments	0.0%	\$0
Total Amended Contract Amount	104.8%	\$623,337

Expenditures

Total Progress Payments	\$623,337
Estimated Pending Payments	\$0
Total Expenditures	\$623,337

(Over)/Under Contract Amount	<u>\$0</u>
-------------------------------------	------------

**SUBMITTAL TO THE BOARD OF SUPERVISORS COUNTY OF RIVERSIDE,
STATE OF CALIFORNIA**

+ Change Orders using the Force Account method of payment issued prior to the work being completed generally do not use the total authorized amount.

* CAL-Trans Standard Specifications 4-1.03B. Increases or decreases in the quantity of a contract item of work will be determined by comparing the total pay quantity of such item of work with the Engineer's Estimate. If the total pay quantity of any item of work required under the contract varies from the Engineer's Estimate by 25 percent or less, payment will be made for the quantity of work of said item performed at the contract unit price, unless eligible for adjustment pursuant to Section 4-1.03C, "Changes in Character of Work."

This project was funded with \$143,368 City of Jurupa Valley funds and \$479,969 of Active Transportation Program funds.

Contract History and Price Reasonableness

Ten bids were received on April 6, 2016, ranging from \$595,000 to \$777,560. The basis for the selection of a contractor is the lowest responsive and responsible bid. The lowest responsible bid was submitted by Hardy and Harper, Inc. in the amount of \$595,000, which is \$55,000 (8.5%) lower than the Engineer's Estimate.


ATTACHMENTS:

- Change Order Report
- Vicinity Map
- Progress Estimate Report
- Notice of Completion

SUBMITTAL TO THE BOARD OF SUPERVISORS COUNTY OF RIVERSIDE,
STATE OF CALIFORNIA


Patricia Romo, Director of Transportation

11/15/2017


Cynthia M. Gwartz, Supervising Deputy County Counsel


11/30/2017


Gregory V. Priamos, Director County Counsel

11/30/2017


Melissa Noone, Associate Management Analyst

12/4/2017


Gregory V. Priamos, Director County Counsel

11/30/2017

PLEASE COMPLETE THIS INFORMATION
RECORDING REQUESTED BY:

KECIA HARPER-IHEM, CLERK OF THE BOARD
RIVERSIDE CO. CLERK OF THE BOARD
4080 LEMON STREET, 1ST FLOOR CAC
P O BOX 1147 - RIVERSIDE, CA 92502

MAIL STOP # 1010

AND WHEN RECORDED MAIL TO:

RETURN TO: **STOP #1010**
RIVERSIDE COUNTY CLERK OF THE BOARD
P. O. BOX 1147 - RIVERSIDE, CA 92502

2017-0526999

12/15/2017 12:52 PM Fee: \$ 0.00

Page 1 of 2

Recorded in Official Records
County of Riverside
Peter Aldana
Assessor-County Clerk-Recorder



782-

THIS SPACE FOR RECORDERS USE ONLY

NOTICE OF COMPLETION

To be recorded with County Recorder
within 10 days after completion.
No recording fee.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Pyrite Street Sidewalk Improvement Project between Galena Street and Mission Boulevard, Project No. C5-0081

Date of Completion: On the Date Hereof 12/12/17

Nature of owner: County of Riverside, public entity

Interest or estate of owner: Public Roadway - Right of Way

Address of owner: 4080 Lemon Street, 8th Floor, Riverside, CA 92501


Name and address of contractor: Hardy & Harper, Inc., 1312 E. Warner Ave., Santa Ana, CA 92705

Street or legal description of site: Pyrite Street, between Galena Street and Mission Boulevard, Section 11-13, Township 2S range 6W, City of Jurupa Valley, Project No. C5-0081,

Dated: December 12, 2017

Owner: County of Riverside
(Name of Public Entity)

By: [Signature]
Chairman, Board of Supervisors
John Tavaglione



STATE OF CALIFORNIA)
 ss
COUNTY OF RIVERSIDE)


I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

Executed at Riverside, California on 12/12/17 (Date)

[Signature], Chairman of the Board of Supervisors
John Tavaglione

ATTEST:
KECIA HARPER-IHEM, Clerk
By: [Signature]
DEPUTY

FORM APPROVED COUNTY COUNSEL
BY [Signature] 12/17
KRISTINE BELL-VALDEZ DATE



PETER ALDANA
COUNTY OF RIVERSIDE
ASSESSOR-COUNTY CLERK-RECORDER

Recorder
P.O. Box 751
Riverside, CA 92502-0751
(951) 486-7000


www.riversideacr.com

CERTIFICATION

Pursuant to the provisions of Government Code 27361.7, I certify under the penalty of perjury that the following is a true copy of illegible wording found in the attached document:

(Print or type the page number(s) and wording below):

CLARIFICATION OF THE SEAL for the Riverside County Board of Supervisors
(embossed on document)



Date:

12-12-17

Signature:

Karen Barton

Print Name:

Karen Barton, Board Assistant, Riverside County Clerk of the Board