



229B

**SUBMITTAL TO THE FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

FROM: General Manager-Chief Engineer

SUBMITTAL DATE:
January 10, 2006

SUBJECT: Notice of Completion
County Line Channel
Project No. 2-0-0300

RECOMMENDED MOTION:

The Board accept the referenced project as constructed; authorize the Chairman to execute the attached Notice of Completion; and direct the Clerk of the Board to record the executed Notice of Completion with the Riverside County Clerk and Recorder's Office within 10 calendar days in accordance with Section 3093 of the Civil Code.

BACKGROUND:

Continued on Page 2.

Departmental Concurrence

mcv

WARREN D. WILLIAMS
General Manager-Chief Engineer

FINANCIAL DATA	Current F.Y. District Cost:	N/A	In Current Year Budget:	N/A
	Current F.Y. County Cost:	N/A	Budget Adjustment:	N/A
	Annual Net District Cost:	N/A	For Fiscal Year:	N/A

SOURCE OF FUNDS: N/A	Positions To Be Deleted Per A-30	<input type="checkbox"/>
	Requires 4/5 Vote	<input type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

County Executive Office Signature

- Policy
- Policy
- Consent
- Consent
- Dept's Recomm.:
- Per Exec. Ofc.:

Prev. Agn. Ref.: 11.2, 03/23/04

District: 2nd

Agenda Number:

**ATTACHMENTS FILED
WITH THE CLERK OF THE BOARD**

11.3

**FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD SUBMITTAL
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

SUBJECT: Notice of Completion
County Line Channel
Project No. 2-0-0300

SUBMITTAL DATE: January 10, 2006

Page 2

BACKGROUND:

The Board approved the original contract with Riverside Construction Company, Inc. as Agenda Item Number 11.2 on March 23, 2004 in an amount of \$12,760,930.75. The District is in receipt of requests for addition compensation for increased contract quantities and additional work associated with major flood waters from the unexpected and unusually intense winter storms of 2004 and 2005 in the area that caused significant flood damage to the project (then under construction) and adjacent areas. The total project construction cost is estimated not to exceed \$13,075,000.00, including all the costs associated with the claims for additional compensation.

Final inspection of the above referenced project was made, and the project was found to be complete according to plans and specifications. A brief project description and location map are attached.

COUNTY LINE CHANNEL PROJECT NO. 2-0-0300



The County Line Channel is approximately 2.7 miles in length and is located along the San Bernardino/Riverside County Line and a portion of Bellgrave Avenue. The project begins at Hamner Avenue, proceeds westerly along the County Line and will discharge into Cucamonga Creek Channel. The project is designed to handle the 100-year stormwater runoff from the tributary watershed (San Bernardino County).

The project consists of 7500 lineal feet of underground reinforced concrete box from Hamner Avenue to a point downstream of Haven Avenue, ranging from 10 to 16 feet in width and 10 feet in height. The reinforced concrete box will transition to 6700 lineal feet of open rectangular channel varying from 16 to 22 feet in width and 10 to 16.5 feet in depth. Future storm drains will be able to tie into this major backbone facility at Archibald Avenue, Turner Avenue, Haven Avenue, Cleveland Avenue and Hamner Avenue.