

**SUBMITTAL TO THE FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

106 B



FROM: General Manager-Chief Engineer

SUBMITTAL DATE:
November 30, 2004

SUBJECT: San Jacinto MDP Line E, Stage 2
Contract Change Order No. 2
Project No. 4-0-0120-02

RECOMMENDED MOTION:

The Board approve the attached Contract Change Order No. 2 between the District and KEC Engineering, providing for compensation for extra work required for completion of the San Jacinto MDP Line E, Stage 2 construction contract.

BACKGROUND:

Continued on Page 2

FINANCIAL:

Sufficient funds are available in the District's FY 2004-2005 Zone 4 budget for this contract increase of \$510,000.00 for this project.

Administrative Conference

for
WARREN D. WILLIAMS
General Manager-Chief Engineer

FINANCIAL DATA	Current F.Y. District Cost:	\$510,000	In Current Year Budget:	Yes
	Current F.Y. County Cost:	\$0	Budget Adjustment:	No
	Annual Net District Cost:	\$510,000	For Fiscal Year:	04-05

SOURCE OF FUNDS:	Positions To Be Deleted Per A-30	<input type="checkbox"/>
25140 947460 527980 – Zone 4 Const/Maint/Misc – Contracts	Requires 4/5 Vote	<input checked="" type="checkbox"/>

C.E.O. RECOMMENDATION:
APPROVE

County Executive Office Signature

- Dep't Recomm.: Policy
- Per Exec. Ofc.: Policy
- Consent
- Consent

Prev. Agn. Ref.: 7/29/04 (11.4) | District: 3rd | Agenda Number:

ATTACHMENTS FILED
WITH THE CLERK OF THE BOARD

11.3

RECEIVED RIVERSIDE COUNTY
NOV 30 2004

**FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD SUBMITTAL
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

SUBJECT: San Jacinto MDP Line E, Stage 2
Contract Change Order No. 2
Project No. 4-0-0120-02

SUBMITTAL DATE: November 30, 2004
Page 2

BACKGROUND:

Board authorization of Contract Change Order No. 2 is necessary to authorize payment for extra work not covered in the contract bid items. The existing soil condition of the excavated earthen channel was found to be more erosive than originally anticipated and the channel suffered significant damage in the recent storms. To remedy this condition it is necessary to reconstruct the damaged portions of channel section and line the channel with a vegetated reinforcement matting. The work will be compensated based on actual quantities per Sections 2.07B(2a), (2b) and Section V11, Article 7.03 of the Contract General Provisions.

Change Order No. 2 will increase the cost of the project to \$3,226,315.46.