

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

661



FROM: Waste Management Department

SUBMITTAL DATE:
May 25, 2005

SUBJECT: The Construction of Liner System Phase 2, Stage 2 Expansion at the Lamb Canyon Sanitary Landfill – Contract Change Order No. 3

RECOMMENDED MOTION: That the Board of Supervisors approve Change Order No. 3 to the contract for the Construction of Liner System for Phase 2, Stage 2 Expansion at the Lamb Canyon Sanitary Landfill, and authorize the Chairman to execute it.

BACKGROUND: During earthwork excavation for Phase 2, Stage 2 Liner Expansion project at Lamb Canyon landfill, a few scattered damp areas were encountered on the westerly cut slopes within the proposed liner area of the project. In one area in particular, groundwater was observed seeping through the sloped face and running down to the floor of the project area.

In order to protect the integrity of the composite liner system components, the Department engineering staff has developed a remedial work plan to facilitate the flow of seep water into the native subgrade below the liner system. Department staff has also obtained approval from the Regional Water Quality Control Board for implementing that remedial plan. (Cont'd)

Departmental Concurrence


Hans Kernkamp, General Manager-Chief Engineer

FINANCIAL DATA	Current F.Y. Total Cost:	\$ 45,852.92	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ N/A	Budget Adjustment:	No
	Annual Net County Cost:	\$ N/A	For Fiscal Year:	2005

SOURCE OF FUNDS: Waste Management Department Enterprise Funds	Positions To Be Deleted Per A-30	<input type="checkbox"/>
	Requires 4/5 Vote	<input checked="" type="checkbox"/>

C.E.O. RECOMMENDATION:

APPROVE

County Executive Office Signature



Policy
 Policy

Consent
 Consent

Dep't Recomm.:
 Per Exec. Ofc.:

Prev. Agn. Ref.: 12.1 (10/5/04) & 12.1 (11/16/04) | **District:** 5 | **Agenda Number:**

**ATTACHMENTS FILED
WITH THE CLERK OF THE BOARD**

12.1

FORM APPROVED
COUNTY COUNSEL

MAY 26 2005



F11-The Construction of Liner System Phase 2, Stage 2 Expansion at the Lamb Canyon Sanitary Landfill –
Contract Change Order No. 3

May 25, 2005

Page 2

Road Builders Inc., has provided a cost breakdown showing a total amount of \$45,852.92 for performing this extra work (a copy is attached). Department engineering staff has determined that this total cost is reasonable and that the contractor can complete the work in two additional working days. This will result in a total of 152 project working days.

Budget for this extra work will be provided from Fund 40200, Department ID - 4500100000.

FM:KJ:kj

Attachments

CC: CEO
County Counsel

PD#34189v1