

653A

**SUBMITTAL TO THE BOARD OF SUPERVISORS  
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



**FROM:** TLMA – Transportation Dept.

**SUBMITTAL DATE:**

**SUBJECT:** Construction of Freeway Interchange, Cantu-Galleano Ranch Road at I-15, Mira Loma area. Contract Change Order No. 6

**RECOMMENDED MOTION:** That the Board authorize the Transportation Department to issue Contract Change Order # 6 for additional work of underground electrical system extending on both sides of the Cantu-Galleano Bridge of the I-15 & Cantu-Galleano Ranch Road Project.

**BACKGROUND:** The change order became necessary to provide proper connection for the new improvements of traffic signals, street lightings, and controllers to extend Edison's power source. The original amount of the contract is \$30,013,803.30 and Contract Change Order No. 6 is \$265,253.77, amounting to .88% of the original contract amount. This change order exceeds the individual change order amount (\$100,000.00) that can be authorized by the Director of Transportation, and requires Board approval in accordance with Resolution No. 93-047. Project Work Order No. A2-0421.

**AVOIDABILITY:** This change order is classified as unavoidable because at the time the Cantu-Galleano Road and I-15 Interchange project was advertised and awarded, the Edison company has not completed their plans to provide service to the area and the interchange signals. Rather than delay the interchange project, it was decided to proceed with the bulk of the construction while the Edison Company was completing their plans. (Continue on page 2)

Departmental Concurrence

*George A. Johnson*  
George A. Johnson  
Director of Transportation

HS:tn  
Attachments: Change Order No. 6

<b>FINANCIAL DATA</b>	Current F.Y. Total Cost:	\$ 265,253.77	In Current Year Budget:	Yes
	Current F.Y. Net County Cost:	\$ 0.00	Budget Adjustment:	No
	Annual Net County Cost:	\$ 0.00	For Fiscal Year:	2006/2007

<b>SOURCE OF FUNDS:</b> TUMF, Measure A/RCTC, STP, TEA-21 Demo, Mira Loma Road and Bridge Benefit District, The Gas Company, Jurupa Community Services District	<b>Positions To Be Deleted Per A-30</b>	<input type="checkbox"/>
	<b>Requires 4/5 Vote</b>	<input type="checkbox"/>

**C.E.O. RECOMMENDATION: APPROVE**

County Executive Office Signature

*Steve Gaudin*

- Dep't Recomm.:  Consent  Policy
- Per Exec. Ofc.:  Consent  Policy

Prev. Agn. Ref.: 1/10/06 (3.68)

District: 2

Agenda Number:

3.48

The Honorable Board of Supervisors

RE: Contract Change Order No. 6 for Cantu-Galleano and I-15 Interchange

Page 2 of 2

The County would either have to pay Edison to install the electrical facilities or authorize the project contractor to do so. It is recommended to authorize the project contractor to do the work because it will cost less and the County will be able to retain more control of the project schedule.