

**SUBMITTAL TO THE BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

173



SUBMITTAL DATE:
December 3, 2015

FROM: Economic Development Agency

SUBJECT: Department of Mental Health Administration Building, Tenant Improvements - Approval of Change Order No. 2, Project Budget Adjustment and Notice of Completion, District 1, [\$55,000], Mental Health Services Act 100%

RECOMMENDED MOTION: That the Board of Supervisors:

1. Ratify Change Order No. 2 in the amount of \$64,845 to Angeles Contractor, Inc. (Angeles) for added scope and fire alarm repairs for the Department of Mental Health (DMH) Administration Building, Tenant Improvement (TI) Project; find that the work was integral to the project and that competitive bidding would not produce an advantage and is impractical for the work;
2. Authorize the Assistant County Executive Officer/EDA or designee, to execute Change Order No. 2 on behalf of the county;
3. Approve a project budget adjustment of \$55,000 for the DMH Administration Building TI Project for a revised project budget of \$576,292;

(Continued)

FISCAL PROCEDURES APPROVED
PAUL ANGULO, CPA, AUDITOR-CONTROLLER
BY: Susana Garcia-Bocanegra 12/3/15

Robert Field
Assistant County Executive Officer/EDA

FINANCIAL DATA	Current Fiscal Year:	Next Fiscal Year:	Total Cost:	Ongoing Cost:	POLICY/CONSENT (per Exec. Office)
COST	\$ 55,000	\$ 0	\$ 55,000	\$ 0	Consent <input type="checkbox"/> Policy <input checked="" type="checkbox"/>
NET COUNTY COST	\$ 0	\$ 0	\$ 0	\$ 0	
SOURCE OF FUNDS: Mental Health Services Act 100%				Budget Adjustment: No	
				For Fiscal Year: 2015/16	

C.E.O. RECOMMENDATION:

APPROVE

BY: Rohini Dasika
Rohini Dasika

County Executive Office Signature

MINUTES OF THE BOARD OF SUPERVISORS

On motion of Supervisor Benoit, seconded by Supervisor Jeffries and duly carried by unanimous vote, IT WAS ORDERED that the above matter is approved as recommended.

Ayes: Jeffries, Tavaglione, Washington, Benoit and Ashley
Nays: None
Absent: None
Date: December 15, 2015
xc: EDA., Recorder

Kecia Harper-Ihem
Clerk of the Board
By: [Signature]
Deputy

Prev. Agn. Ref.: 3-7 of 8/5/14

District: 1

Agenda Number:

3-7

REVIEWED BY CIP: [Signature]
 FORM APPROVED COUNTY COUNSEL: [Signature] 11/24/15
 DATE: [Signature]
 BY: GREGORY P. PRIAMOS
 Departmental Concurrence
 Ivan M. Chand 12/3/15

By: [Signature]
 Jerry A. Wengard, Director
 Riverside County Department of Mental Health

A-30
 4/5 Vote
 Positions Added
 Change Order

SUBMITTAL TO THE BOARD OF SUPERVISORS, COUNTY OF RIVERSIDE, STATE OF CALIFORNIA

Economic Development Agency

FORM 11: Department of Mental Health Administration Building, Tenant Improvements - Approval of Change Order No. 2, Project Budget Adjustment and Notice of Completion, District 1, [\$55,000], Mental Health Services Act 100%

DATE: December 3, 2015

PAGE: 2 of 3

RECOMMENDED MOTION: (Continued)

4. Accept the DMH Administration Building TI Project constructed by Angeles as complete, and authorize the Clerk of the Board to record the Notice of Completion; and
5. Authorize the release of \$22,287 in retained funds to Angeles in accordance with the contract terms.

BACKGROUND:

Summary

On August 5, 2014, the Board of Supervisors approved a construction agreement between the County of Riverside and Angeles of Buena Park, California, for the DMH Administration Building TI project in the amount of \$350,902. The project's scope included the conversion of two open office areas into 14 hard-walled offices, remodel of existing conference rooms and lunch room, the addition of one conference room, removal of all wall paper, and painting the inside of the entire facility.

After commencement of construction, it was determined that the design for the new hard offices no longer met the needs of the facility and the layout was changed. This resulted in additional costs which were accounted for in Change Order No.1 in the amount of \$29,990, increasing the contract value to \$380,892. Subsequently, it was determined by DMH staff that additional upgrades were needed to improve the operation and maintenance of the building. These changes included installation of additional emergency lighting, upgraded window shade fabric to inhibit heat infiltration, fire alarm repairs, and complete air balancing of the Heating Ventilation and Air Conditioning system throughout the entire building. These changes were integrally related to the original project in that all of these items were included in the original scope to some extent. It was determined during submittals for the emergency lighting that additional lights would provide better safety for employees and custodial staff; the window shades were upgraded from the original specification to inhibit heat infiltration; the issues with the fire alarm were discovered during inspection of the installed fire sprinklers per the original scope, and an approval of the project by County Fire would not be possible without those repairs; and the contractor was performing air balancing in the locations of the building where new work was taking place and it was determined that air balancing for the entire building would be required to maximize efficiency. Approval of Change Order No. 2 will compensate Angeles in the amount not-to-exceed \$64,845.

Angeles has completed the work and the DMH Administration Building TI project has been inspected and found to comply with all contract requirements. The Economic Development Agency therefore recommends that the Clerk of the Board record the Notice of Completion. This Board action will release the contract retention funds to Angeles in the amount of \$22,287 after the Notice of completion has been recorded and the 35 day lien period as expired per contract terms.

Impact on Citizens and Businesses

Completion of the DMH Administration Building TI provides a safe and inviting space aimed at improving the health and safety of consumers and the community.

CHANGE ORDER REPORT

(Commences on Page 3)

SUBMITTAL TO THE BOARD OF SUPERVISORS, COUNTY OF RIVERSIDE, STATE OF CALIFORNIA

Economic Development Agency

FORM 11: Department of Mental Health Administration Building, Tenant Improvements - Approval of Change Order No. 2, Project Budget Adjustment and Notice of Completion, District 1, [\$55,000], Mental Health Services Act 100%**DATE:** December 3, 2015**PAGE:** 3 of 3**CHANGE ORDER REPORT**

NUMBER	AMOUNT	PERCENT	DESCRIPTION
Construction Agreement	350,902	0.00%	Original construction agreement
Change Order No. 1	29,990	8.55%	Scope changes deemed necessary by Department for layout of new offices
Change Order No. 2	64,845	18.48%	Scope changes deemed necessary by Department to enhance performance and safety of the facility
NEW CONTRACT TOTAL	\$ 445,737	27.03%	

Additional Fiscal Information

The approximate allocation of the project budget adjustment is as follows:

PROJECT BUDGET LINE ITEMS	PHASE	PROJECT BUDGET	PROJECT BUDGET ADJUSTMENT	REVISED PROJECT BUDGET
Architectural Design	1	43,000	6,000	49,000
Construction Management	2	0	0	0
Construction Contract	3	350,902	94,835	445,737
Construction Inspection	4	20,000	0	20,000
Project Management	5	26,000	14,223	40,223
Fixtures, Furnishings, Equipment	6	0	0	0
Other Soft Costs / Specialty Consultants	7	0	0	0
Project Contingency	8	47,390	(47,390)	0
Minor Construction/RCIT	9	34,000	(12,668)	21,332
Project Budget Adjustment		\$ 521,292	\$55,000	\$ 576,292

All costs associated with this agreement will be 100% funded through the Mental Health Services Act, thus no net county costs will be incurred and no departmental budget adjustment is required.

Attachments:

Copy of Change Order No. 2 for Angeles Contractor, Inc.
 Notice of Completion for Angeles Contractor, Inc.

COUNTY OF RIVERSIDE ECONOMIC DEVELOPMENT AGENCY

COPY

CHANGE ORDER NO. 2

Date: 8/4/2015

Project Name: RDMH Admin Office Tenant Improvements

To Contractor:

PeopleSoft Project No: FM 05410004665

Angeles Contractor, Inc.
8461 Commonwealth Ave
Buena Park, CA 90621

Distribution:

- (1) Project Manager
- (2) Contractor
- (3) Fiscal
- (4) Construction Manager
- (5) Inspector
- (6) Architect/Engineer

You are directed to make the following changes. Changes shall include labor, material and equipment; each item to include all charges or indirect arising out of this work:

DESCRIPTION OF CHANGE	REASON FOR CHANGE ORDER	COR#	TYPE	AMOUNT
1) <u>Adds and Credits per attached EZIQC Summary</u>	<u>Department Driven</u>	<u>0</u>	<u>ADD</u>	<u>\$63,088.00</u>
2) <u>Fire Alarm Repairs - EZIQC</u>	<u>Unforeseen Conditions</u>	<u>0</u>	<u>ADD</u>	<u>\$1,296.71</u>
3) <u>Core Drill Counter - EZIQC</u>	<u>Department Driven</u>	<u>0</u>	<u>ADD</u>	<u>\$459.41</u>
4)				
5)				
6)				
7)				
8)				
9)				
10)				
TOTAL				<u>\$64,844.12</u>

The specifications, where pertinent, shall apply to these changes.

This Change Order provides for a time extension of

Original Contract Duration (calendar days):	<u>0</u>	calendar days
Prior Authorized Time Extension (calendar days):	<u>125</u>	
Revised Construction Duration (calendar days):	<u>232</u>	
Original Contract Completion Date:	<u>357</u>	
Revised Contract Completion Date:	<u>12/15/2014</u>	
	<u>8/4/2015</u>	

NOTE: This change order is not effective until ALL signatures below are obtained, and if applicable, signature authority approval by Form 11 as indicated per Change Order Guidelines.

The undersigned contractor has given careful consideration to the change proposed, including its effect on other work already contracted for, and hereby agrees, if this change order is approved, that he will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment for all costs related in any way thereto the prices shown above. Contractor expressly waives any contract right to pursue any further claim related to this change order work.

1) Javier I Gil 9/24/2015
 Contractor (Signature) Date

Javier I Gil
 Contractor's Printed Name

Original Contract \$ 350,902.00
 Prior Authorized ADD DEDUCT \$ 29,990.40
 Total Contract Prior to this Change \$ 380,892.40

Authorized Changes on this Change Order: \$ 64,844.12

2) _____
 Assistant Director Date
 (Signature)

Vincent Coffeen
 Assistant Director
 Printed Name

Amount of Contract Authorized Including this Change Order \$ 445,736.52

3) N/A
 Architect (Signature) Date

Pursuant to: Board Policy B-11
 M.O. and Date

Architect's Printed Name

4) Dominick Lombardi 9/23/15
 Project Manager (Signature) Date

Dominick Lombardi
 Project Manager's Printed Name

FORM APPROVED COUNTY COUNSEL
 BY: Marshall Victor 11/23/15
 MARSHALL VICTOR DATE

PLEASE COMPLETE THIS INFORMATION
RECORDING REQUESTED BY:

KECIA HARPER-IHEM, CLERK OF THE BOARD
4080 LEMON STREET, 1ST FLOOR CAC
P O BOX 1147 - RIVERSIDE, CA 92502

MAIL STOP # 1010

AND WHEN RECORDED MAIL TO:

RETURN TO: STOP #1010
RIVERSIDE COUNTY CLERK OF THE BOARD
P. O. BOX 1147 - RIVERSIDE, CA 92502

2015-0546770

12/17/2015 03:31 PM Fee: \$ 0.00

Page 1 of 2

Recorded in Official Records
County of Riverside
Peter Aldana
Assessor-County Clerk-Recorder



Ⓟ

126					R	A	Exam: 782		
Page	DA	PCOR	Misc	Long	RFD	1st Pg	Adtl Pg	Cert	CC
2	1								
SIZE	NCOR	SMF	NCHG	T:	NCHG CC				

NOTICE OF COMPLETION

(California Civil Code §§ 8100-8118, 9200-9208)

To be recorded with County Recorder within 15 days after completion.

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: Mental Health Administration Tenant Improvements Project (FM05410004665)

Date of Completion: Date Hereof 12/15/15

Nature of owner: Public Entity

Interest or estate of owner: In Fee

Address of owner: Clerk of the Board of Supervisors, County Administrative Center, 4080 Lemon St., Riverside, CA 92501

Name/address of direct contractor: Angeles Contractor, Inc., 8461 Commonwealth Ave., Buena Park, CA 90621

Street or legal description of site: 4095 County Circle Drive, Riverside, CA 92503

Dated: December 15, 2015

Owner: County of Riverside
(Name of Public Entity)

By: Marion Ashley
Marion Ashley, Chairman, Board of Supervisors

STATE OF CALIFORNIA)
 ss
COUNTY OF RIVERSIDE)

I am the Chairman of the governing board of the County of Riverside, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read this notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

ATTEST: Kecia Harper-Ihem, Clerk
By: Kecia Harper-Ihem
Deputy

Executed at Riverside, California on 12/15/15
Marion Ashley
Marion Ashley, Chairman, Board of Supervisors

FORM APPROVED COUNTY COUNSEL
BY: Marshall Victor 11/23/15
MARSHAL L. VICTOR DATE

12.15.15 3-7
2015-12-129961 Updated 11/2014



**PETER ALDANA
COUNTY OF RIVERSIDE
ASSESSOR-COUNTY CLERK-RECORDER**

Recorder
P.O. Box 751
Riverside, CA 92502-0751
(951) 486-7000

www.riversideacr.com

CERTIFICATION

Pursuant to the provisions of Government Code 27361.7, I certify under the penalty of perjury that the following is a true copy of illegible wording found in the attached document:

(Print or type the page number(s) and wording below):

CLARIFICATION OF THE SEAL for the Riverside County Board of Supervisors
(embossed on document)



Date:

12-15-15

Signature:

Karen Barton

Print Name:

Karen Barton, Board Assistant, Riverside County Clerk of the Board