

**SUBMITTAL TO THE FLOOD CONTROL AND
WATER CONSERVATION DISTRICT
BOARD OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**



ITEM: 11.5
(ID # 14506)

MEETING DATE:
Tuesday, March 02, 2021

FROM: FLOOD CONTROL DISTRICT:

SUBJECT: FLOOD CONTROL DISTRICT: Approve Change Order, Contract Increase, and Notice of Completion for Desert Hot Springs MDP Line E-5, Stage 1, Project No. 6-0-00035-01, District 4. [\$269,240 – District funds 100%] (4/5 Vote Required)

RECOMMENDED MOTION: That the Board of Supervisors:

1. Approve Change Order No. 2 in the amount of \$176,745 for Desert Hot Springs MDP Line E-5, Stage 1 (Project) for the work associated with an unforeseen gas main, an integral part of the project work, and authorize the Chair of the Board of Supervisors for the District (Board) to execute the attached Change Order No. 2 on behalf of the Riverside County Flood Control and Water Conservation District (District);
2. Approve the contract increase of \$269,240 for the Project for a total compensation to O'Duffy Bros., Inc. (Contractor) of \$3,767,460;
3. Accept as complete the Project as constructed;
4. Authorize the Chair of the Board to execute the attached Notice of Completion;
5. Authorize the release of \$179,535 in retained funds to Contractor, in accordance with the contract terms and applicable law; and
6. Direct the Clerk of the Board to record the executed Notice of Completion with the Riverside County Clerk and Recorder's Office.

ACTION: 4/5 Vote Required

Jason Uhley, GENERAL MGR-CHF FLD CNTRL ENG 2/17/2021

MINUTES OF THE BOARD OF SUPERVISORS

On motion of Supervisor Jeffries, seconded by Supervisor Hewitt and duly carried by unanimous vote, IT WAS ORDERED that the above matter is approved as recommended.

Ayes: Jeffries, Spiegel, Washington, Perez, and Hewitt
Nays: None
Absent: None
Date: March 2, 2021
xc: Flood, Record

Kecia R. Harper
Clerk of the Board
By:
Deputy

**SUBMITTAL TO THE FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD
OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

FINANCIAL DATA	Current Fiscal Year:	Next Fiscal Year:	Total Cost:	Ongoing Cost
COST	\$269,240	\$0	\$269,240	\$0
NET COUNTY COST	\$0	\$0	\$0	\$0
SOURCE OF FUNDS: 25160-947500-548200 Zone 6 Infrastructure			Budget Adjustment: No	
			For Fiscal Year: 20/21	

C.E.O. RECOMMENDATION: Approve

BACKGROUND:

Summary

The Board approved a contract with Contractor in the amount of \$3,498,219 as Agenda Item Number 11.2 (MT#10849) on September 24, 2019. A brief project description and location map is attached.

Final inspection of the Project was made, and the Project was found to be complete according to plans and specifications. The final price for the contract is \$3,767,460, which is \$269,240 above the original contract amount and represents an approximate 7.7% cost increase. The changes on the project consisted of:

Change	Description	Authority	Cost
Change Order No. 1	Additional Utility Locating/Potholing	Contract Item #38 Extra Directed Work	No added cost
Change Order No. 2	Gas Line Relocation Delay Costs	Board Approval Required in accordance with Section 2.07 of the contract General Provisions	\$176,745
Change Order No. 3	Additional repaving due to project impacts	Authorized by Chief Engineer in accordance with Section 2.06 of the contract General Provisions	\$92,495
Total			\$269,240

Change Order No. 1: Consisted of additional utility locating ("potholing") directed by the District. This work was initiated because DigAlert identified utility locations that did not match the locations shown on our plans. The cost for this work was covered under an existing contract item for 'Extra Directed Work', so there is no additional contract cost for Change Order No. 1.

Change Order No. 2: Is necessary due to an unforeseen and unmarked 2" gas line located within the same alignment as the proposed 66-inch reinforced concrete pipe storm drain. The District coordinated with the Gas Company who relocated the gas line at their cost.

**SUBMITTAL TO THE FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD
OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

Unfortunately, the gas line relocation planning and construction took almost three months between the dates of January 7, 2020 and April 1, 2020. This delay significantly affected the District Contractor's operations, resulting in additional negotiated delay costs of \$176,745 and a contract extension of 60 working days. Change Order No. 2 is considered Extra Work in accordance with Section 2.07 of the contract General Provisions and requires approval by the District's Board.

Change Order No. 3: The original contract included a certain quantity of street repaving, but observations during construction identified the need to expand the limits of repaving to ensure public safety and proper street drainage. Since the original contract already provided a basis for payment of paving, this additional repaving was billed at the contract unit prices for a total added cost of \$92,495. Change Order No. 3 is considered an Alteration pursuant to Section 2.06 of the contract General Provisions and was authorized by the Chief Engineer.

Prev. Agn. Ref.: MT#10126 11.4 of 07/02/2019 (Advertise)
MT#10849 11.2 of 09/24/2019 (Award)

Impact on Residents and Businesses

This Project constructed drainage infrastructure to remedy ongoing flooding problems. This Project including the added costs described herein, is funded by existing ad valorem property tax revenue, and entails no new fees, taxes, or bonded indebtedness. This Project retrofitted an older, built-out neighborhood with drainage infrastructure to alleviate street and intersection flooding and increase the public safety and quality of life for the local residents.

Additional Fiscal Information

Pursuant to MT#10849, Agenda Item Number 11.2 of September 24, 2019, the Board previously approved:

1. A contract with Contractor for \$3,498,219; and
2. A payment to the Western Riverside County Regional Conservation Authority (RCA) for up to \$104,946 as required mitigation under the Western Riverside County Multiple Species Habitat Conservation Plan (MSHCP).

The action items today would authorize an increase in total compensation to Contractor to a total of \$3,767,460. The MSHCP payment previously authorized by the Board has already been remitted to RCA. Upon approval of the motions on this item, the total payments for this Project will consist of \$3,767,460 for the Contractor, and \$104,946 for RCA, for a total of \$3,872,406.

Contract History and Price Reasonableness

Pursuant to Public Contract Code 21091, invitation of sealed bids was solicited by advertising in print and digital media.

**SUBMITTAL TO THE FLOOD CONTROL AND WATER CONSERVATION DISTRICT BOARD
OF SUPERVISORS
COUNTY OF RIVERSIDE, STATE OF CALIFORNIA**

The final price for the contract is \$3,767,460, which is approximately 7.7% above the contract amount. Change Order No. 1 resulted in no additional costs. The cost for Change Order No. 2 was calculated in accordance with Section 7.03 of the contract General Provisions, which provides methods for determining the cost for Extra Work pursuant to prevailing wage law and Caltrans' published equipment rental rates. The cost for Change Order No. 3 was calculated using the competitively bid rates for paving that were included in the original contract.

ATTACHMENTS:

1. Change Order No. 2
2. Notice of Completion
3. Project Description and Location Map


Scott Bruckner

2/22/2021


Gregory V. Prietos, Director County Counsel

2/17/2021

To be recorded with County Recorder
No recording fee.

Recording requested by:
Kecia Harper, Clerk of the Board
Riverside County Clerk of the Board
Stop No. 1010
Post Office Box 1147, Riverside, CA 92502-1147

When recorded return to:
CLERK OF THE BOARD
Stop No. 1010
Post Office Box 1147, Riverside, CA 92502-1147

NOTICE OF COMPLETION

(Civil Code § 9204 – Public Works)

COPY

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: **Desert Hot Springs MDP Line E-5, Stage 1**
Project No. 6-0-00035-01

Date of completion: **On the Date Hereof** **MAR 02 2021**

Nature of owner: **Public Agency**

Interest or estate of owner: **Street Right of Way**

Address of owner: **1995 Market Street, Riverside, CA 92501**

Name and address of contractor: **O'Duffy Bros., Inc., 29254 Duffy Street, Romoland, CA 92585**

Street address or legal description of site: **Underground storm drain totaling approximately 5,000 lineal feet between Mesquite Avenue and West Drive along 8th Street, in the city of Desert Hot Springs.**

FORM APPROVED COUNTY COUNSEL
BY: Synthia M. Gunzel 2-17-2021 DATE
SYNTHIA M. GUNZEL

Dated: MAR 02 2021

Owner: RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT
(Name of public entity)

By: Karen S. Spiegel
KAREN SPIEGEL

Title: Chair, Board of Supervisors for the District

STATE OF CALIFORNIA)
COUNTY OF RIVERSIDE)

I am the Chair of the governing board of the Riverside County Flood Control and Water Conservation District, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read said notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

ATTEST:
Kecia Harper
Clerk of the Board

By: [Signature]
Deputy
County Counsel Form 1 (Rev. 5-71)

Executed at Riverside, California on MAR 02 2021 (Date)

Karen S. Spiegel
Chair, Board of Supervisors for the District
KAREN SPIEGEL

P8\236599
MT#14506

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT

Project Name: Desert Hot Springs MDP Line E-5, Stage 1

Sheet 1 of 2

Project No.: 6-0-00035-01

CONTRACT CHANGE ORDER NO. 2

To **O'Duffy Bros., Inc.**, Contractor you are hereby directed to make the herein described changes from the plans and specifications or to do the following described work not included in the plans and specifications.

NOTE: THIS CHANGE ORDER IS NOT EFFECTIVE UNTIL APPROVED AND EXECUTED BY THE GENERAL MANAGER-CHIEF ENGINEER, IF APPLICABLE SIGNATURE AUTHORITY APPROVAL HAS BEEN GRANTED BY BOARD ORDER OR THE BOARD OF SUPERVISORS OF THE DISTRICT.

Description of work to be done, estimate of quantities, and prices to be paid. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. Change requested by District.

During the construction of the Desert Hot Springs MDP Line E-5, Stage 1 project (Project), the District's Contractor, O'Duffy Bros., Inc., encountered a 2" gas main that was marked incorrectly on the plans. The Gas Company and the District were unaware there was an active line at that location. The gas main was struck, then repaired by The Gas Company, the owner of the public utility. See attached Photos 1 and 2. Potholing was performed by O'Duffy Bros., Inc., to help The Gas Company find their gas line in order to determine the scope of the relocation. The unforeseen and unmarked 2" gas line was located within the same alignment as the proposed 66" reinforced concrete pipe storm drain. The conflict existed between Stations 20+40 to 21+75 and Stations 22+90 to 26+75 which is an approximate length of 520 linear feet. See Exhibit 1 which includes Sheets 5 and 6 of Drawing No. 6-0410. An abandoned 2" steel line was incorrectly marked as an active line and this information was reviewed and confirmed by The Gas Company. The District coordinated with The Gas Company and the gas line relocation planning and construction occurred between the dates of January 7, 2020 and April 1, 2020. The new gas alignment was placed in the location of the abandoned line. See Exhibit 2, Gas Relocation. However, during that time, O'Duffy Bros., Inc. could not construct the mainline.

Section 2.07 of the General Provisions allows the District to add Extra Work, when confronted with unpredicted conditions, unforeseen events, or emergencies. Extra Work is added work of a different character for which no basis for payment is prescribed or work which is indeterminate at the time of advertising.

Exhibit 3, Gas Line Work Estimate, includes a description of the Extra Work which includes additional Labor, Materials and Equipment that was needed in order to work around this unforeseen issue. The total proposed compensation for the Extra Work is \$176,745.49 and an additional 60 working days.

Table 1: Contract Cost Summary

Original Contract Cost	\$3,498,219.90
<u>Prior Authorized Change:</u>	
Increase:	\$92,495.42
Decrease:	-\$0.00
Net:	\$92,495.42
Total Contract Cost Prior to this Change Order	\$3,590,715.32
<u>Authorized Changes on this Change Order:</u>	
Increase:	\$176,745.49
Decrease:	-\$0.00
Net:	\$176,745.49
Amount of Contract Authorized Including this Change Order	\$3,767,460.81

Table 2: Contract Working Days Summary

Original Contract Duration	150 Contract Working Days
Prior Authorized Time Extensions	0 Contract Working Days
Contract Change Order 2 Time Extension	60 Contract Working Days
Revised Contract Duration	210 Contract Working Days

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT

Project Name: Desert Hot Springs MDP Line E-5, Stage 1

Project No.: 6-0-00035-01

FORM APPROVED COUNTY COUNSEL
BY: Synthia M. Gunzel 2-17-2021
SYNTHIA M. GUNZEL
DATE

Submitted by: <u><i>David Garcia</i></u>	Date: <u>12/4/20</u>
DAVID GARCIA, Construction Engineer	
Approved by: <u><i>Jason E. Uhley</i></u>	Date: <u>2/2/2021</u>
JASON E. UHLEY, General Manager-Chief Engineer	
<u><i>Karen S. Spiezel</i></u>	Date: <u>03/02/2021</u>
Chairwoman, Board of Supervisors	

ATTEST:

KECIA R. HARPER, Clerk
By: *[Signature]* DEPUTY

We, the undersigned Contractor, have given careful consideration to the change proposed, including its effect on other work already contracted for, and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may be otherwise noted above, and perform all services necessary for the work above specified, and will accept as full payment for all costs related in any way thereto the prices shown above. Contractor expressly waives any contract right to pursue any further claim, including indirect or impact costs, related to this change order work.

Accepted: Date: 12-5-2020 Contractor: O'Duffy Bros., Inc.

By: *Nick Duffy* - Nick Duffy Title: V.P.

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to the proceeding with the ordered work and filing a written protest within the time therein specified.


DHG:mcv
P8235517



Photo 1 - Gas Line Discovered in Storm Drain Alignment



Photo 2 - Gas Line Repaired in Storm Drain Alignment



CONSTRUCTION DRAWING SET DATED MAY 15, 2019

PROJECT NO: **P8\224649**

DESERT HOT SPRINGS MDP
LINE E-5
STAGE 1
PLAN & PROFILE

CITY DRAWING NO. 2019-20
DATE: MAY 15, 2019

DESIGNED BY: [Signature]
CHECKED BY: [Signature]
DATE: MAY 15, 2019

APPROVED BY: [Signature]
DATE: MAY 15, 2019

PROJECT LOCATION: **DESERT HOT SPRINGS, ARIZONA**

BENCHMARK LOCATION: **STATION 14+00**

SCALE: **1" = 40'**

DATE: **MAY 15, 2019**

SHEET NO: **5** OF **25**

Exhibit 1

**2" GAS LINE
CONFLICT**

STA 20140 to 21+75

- CONSTRUCTION NOTES**
- CONSTRUCT 60" DIA. R/W FOR PUMP & POND (SEE PROFILE FOR BALANCE)
 - CONSTRUCT 18" DIA. 7' PER BAY & W/D STD. NO. 40-20
 - REMOVE ANY EXISTING UTILITY (ELECTRICITY AND TELEPHONE) FROM THE R/W & W/D STD. NO. 40-20 AND RELOCATE TO THE R/W & W/D STD. NO. 40-20
 - CONSTRUCT ANCHOR STRUCTURE NO. 4 PER STD. NO. 40-20
 - CONSTRUCT WITH NO. 4 PER STD. NO. 40-20
 - CONSTRUCT 18" DIA. R/W FOR PUMP & POND (SEE PROFILE FOR BALANCE)
 - REMOVE EXISTING UTILITY (ELECTRICITY AND TELEPHONE) FROM THE R/W & W/D STD. NO. 40-20 AND RELOCATE TO THE R/W & W/D STD. NO. 40-20
 - CONSTRUCT ANCHOR STRUCTURE NO. 4 PER STD. NO. 40-20
 - CONSTRUCT WITH NO. 4 PER STD. NO. 40-20
 - CONSTRUCT 18" DIA. R/W FOR PUMP & POND (SEE PROFILE FOR BALANCE)
 - REMOVE EXISTING UTILITY (ELECTRICITY AND TELEPHONE) FROM THE R/W & W/D STD. NO. 40-20 AND RELOCATE TO THE R/W & W/D STD. NO. 40-20
 - CONSTRUCT ANCHOR STRUCTURE NO. 4 PER STD. NO. 40-20
 - CONSTRUCT WITH NO. 4 PER STD. NO. 40-20

MANHOLE / ANCHOR STRUCTURE DATA

MANHOLE / ANCHOR STRUCTURE NO.	STATION	DIAMETER	DEPTH	TYPE
MS-1	14+00	36"	4'	ANCHOR STRUCTURE
MS-2	15+00	36"	4'	ANCHOR STRUCTURE
MS-3	16+00	36"	4'	ANCHOR STRUCTURE
MS-4	17+00	36"	4'	ANCHOR STRUCTURE
MS-5	18+00	36"	4'	ANCHOR STRUCTURE
MS-6	19+00	36"	4'	ANCHOR STRUCTURE
MS-7	20+00	36"	4'	ANCHOR STRUCTURE
MS-8	21+00	36"	4'	ANCHOR STRUCTURE
MS-9	22+00	36"	4'	ANCHOR STRUCTURE

HYDRAULIC DATA

STATION	INVERT ELEVATION	PIPE DIA.	PIPE SLOPE	VELOCITY	DEPTH
14+00	1165.00	36"	0.01	1.5	3.5
15+00	1165.00	36"	0.01	1.5	3.5
16+00	1165.00	36"	0.01	1.5	3.5
17+00	1165.00	36"	0.01	1.5	3.5
18+00	1165.00	36"	0.01	1.5	3.5
19+00	1165.00	36"	0.01	1.5	3.5
20+00	1165.00	36"	0.01	1.5	3.5
21+00	1165.00	36"	0.01	1.5	3.5
22+00	1165.00	36"	0.01	1.5	3.5

HYDRAULIC DATA

STATION	INVERT ELEVATION	PIPE DIA.	PIPE SLOPE	VELOCITY	DEPTH
14+00	1165.00	36"	0.01	1.5	3.5
15+00	1165.00	36"	0.01	1.5	3.5
16+00	1165.00	36"	0.01	1.5	3.5
17+00	1165.00	36"	0.01	1.5	3.5
18+00	1165.00	36"	0.01	1.5	3.5
19+00	1165.00	36"	0.01	1.5	3.5
20+00	1165.00	36"	0.01	1.5	3.5
21+00	1165.00	36"	0.01	1.5	3.5
22+00	1165.00	36"	0.01	1.5	3.5


HYDRAULIC DATA

STATION	INVERT ELEVATION	PIPE DIA.	PIPE SLOPE	VELOCITY	DEPTH
14+00	1165.00	36"	0.01	1.5	3.5
15+00	1165.00	36"	0.01	1.5	3.5
16+00	1165.00	36"	0.01	1.5	3.5
17+00	1165.00	36"	0.01	1.5	3.5
18+00	1165.00	36"	0.01	1.5	3.5
19+00	1165.00	36"	0.01	1.5	3.5
20+00	1165.00	36"	0.01	1.5	3.5
21+00	1165.00	36"	0.01	1.5	3.5
22+00	1165.00	36"	0.01	1.5	3.5

SECTION AT STA 19+00
(STA 17+32.60 FROM STA 22+00)

SECTION AT STA 15+00
(STA 14+00 FROM STA 15+48.98)

SECTION AT STA 15+00
(STA 14+00 FROM STA 15+48.98)



MATERIALS / LOCATION STRUCTURE DATA	QUANTITY	UNIT
12" DIA. 40' DEEP MANHOLE	1	EA
12" DIA. 40' DEEP MANHOLE	1	EA
12" DIA. 40' DEEP MANHOLE	1	EA
12" DIA. 40' DEEP MANHOLE	1	EA
12" DIA. 40' DEEP MANHOLE	1	EA
12" DIA. 40' DEEP MANHOLE	1	EA

SECTION AT STA. 26+00
(STA 22+00 FROM STA. 30+00)

PROFILE
HORIZ. 1" = 40'
VERT. 1" = 4'

CONSTRUCTION NOTES

- CONTRACTOR TO PER PLAN & PROFILE (SEE PROFILE FOR D-SIZES)
- REMOVE AND REPLACE PAVEMENT FOR EXISTING AND PROPOSED MANHOLES, SEE BEE & BCD SEE SHEET 200 PAVING DETAILS THEREIN
- CONTRACTOR SET NO. 4 FOR BEE & BCD AND BDC (H) DETAILS
- CONSTRUCT NEW 12" DIA. 40' DEEP MANHOLES TO NEW MANHOLE LOCATIONS SHOWN ON PLAN AND PROFILE AND ABUT TO EXISTING MANHOLES TO BE REMOVED TO CONSTRUCTION
- CONTRACTOR TO VERIFY LOCATION OF EXISTING WATER MAINS AND GAS LINES FROM THE CONSTRUCTION
- IN CONSTRUCTION, RELOCATE EXISTING WATER SERVICE PER NOTES TO 4'-0"
- INSTALL NEW 12" DIA. 40' DEEP MANHOLES PER SHEET 5-7 OF THE USDB SHEETS RE LOCATION PLANS

LEGEND

- 1 VISUAL CONFLICTS

PLAN
1" = 40'

Exhibit 1

CONSTRUCTION DRAWING SET DATED MAY 15, 2019

PROJECT NO. PRJ224548
ISSUING NO. B-O-00033
SHEET NO. B-0410
6 OF 25

CITY OF DESERT HOT SPRINGS
DEPARTMENT OF PUBLIC WORKS
STAGE 1
PLAN & PROFILE
STA. 22+00 TO STA. 30+00

RIVERSIDE COUNTY FLOOD CONTROL
AND
WATER CONSERVATION DISTRICT
APPROVED BY: [Signature]
DATE: MAY 15, 2019

CITY DRAWING NO. 2018-20

DESIGNED BY: [Signature]
CHECKED BY: [Signature]
DATE: MAY 15, 2019

ENGINEER: [Signature]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019

PROJECT NO. [Number]
DATE: MAY 15, 2019



**Desert Hot Springs MDP Line E-5 Stage 1-Extra Work-CCO 2
Gasline Conflict and Relocation on 8th Street. January 7, 2020 to April 1, 2020.**

Column1	Column2	Column3	Column4	Column5	Column6
Report No.	Contractor	Description of Work	Location	Number of days Performed	Amount \$
1. Equipment Idle	Oduffy Bros	January 7th to April 1st, idle Time for 6 Equipment . Mon-Friday 8 hours Working Day 661 to 720, 59 working days-6 weather days = 53 Includes shields and site security. A Caltrans Idle factor was applied.	Desert Hot Springs	53	2,096.31 111,104.26
2. Protect Catch Basins		The Catch Basins were constructed without a connection to the mainline. This required special protection to the Catch basins to storm proof the inlets. Additional work protecting new inlets with bulkhead and berms. 1 hour crew at 19 catch basins= 19 hours total 2 operators, 2 laborers and 1 piece of equipment and 2 crew trucks	Desert Hot Springs	Hours 19	\$ 629.48 \$ 11,960.09
3. Lost Production		The laterals were constructed without the mainline. Bulkhead construction and reexcavation was required for each lateral. Additional day crew at each lateral connection due to construction out of sequence. San Pablo, San Miguel, Palm, and Mesquite are 1 day a piece, total of 4 days. 4 operators, 3 Laborers, 4 Pieces of Equipment, 3 Laborers, 2 crew trucks	Desert Hot Springs	4	\$ 13,420.29 \$ 53,681.14
					\$ 176,745.49

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT

DAILY EXTRA WORK REPORT

Project: Desert Hot Springs MDP Line E-5 Stage 1

C.C.O. No. 2 REPORT NO. 1

Project Number: 6-0-00035

DATE PERFORMED: January 7, 2019 to April 1, 2020

Amount Authorized \$ 111,104.26

Drawing Number: 8-0410

DATE OF REPORT: 08/22/20

Previous Expenditure \$ -

Today \$ 111,104.26

To Date \$ 111,104.26

DESCRIPTION OF WORK: Unforeseen Gasline STA 20+40 to 26+75 on 8th Street, January 7th to April 1st, idle Time for 6 Equipment. Mon-Friday 8 hours, Working Day 661 to 720, days
59 working days-8 weather = 53. Includes shields and site security. A Caltrans idle factor was applied.

#		HOURLY RATE	HOURS	EXTENDED AMOUNTS	
LABOR					
1	Factor				
2	0.1833333	80.23	0.00	-	
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
SUB-TOTAL				\$ -	
ADDED PERCENTAGE - (SEE SPECIAL PROVISIONS)		0		-	
SUBSISTENCE NO. @ \$				-	
TRAVEL EXPENSE NO. @ \$				-	
OTHER				-	
TOTAL COST OF LABOR				A \$ -	
EQUIPMENT					
	Factor				
335	CAT 324 EXCAVATOR	0.18	125.60	8.00	180.86
4725	KOBELCO 350 EXCAVATOR	0.18	205.06	8.00	295.29
9602C	VOLVO LOADER	0.12	171.55	8.00	164.69
30-40	A-30 ARTIC	0.22	172.22	8.00	303.11
2809	VOLVO 480 EXCAVATOR	0.18	261.07	8.00	375.94
40-45	VOLVO A-40 ARCTIC	0.22	255.55	8.00	449.77
7	Ave	0.1833333			
8	SHIELDS AND PLATES COSTS (PER DAY)	0.1833333	1,397.74	1.00	256.25
9	Site Security	0.1833333	384.00	1.00	70.40
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
TOTAL COST OF EQUIPMENT				B \$ 2,096.31	
MATERIALS AND/OR WORK DONE BY OTHER THAN CONTRACTOR'S FORCES					
TOTAL COST OF MATERIALS				C \$ -	
SUBTOTAL LABOR				\$ -	
Subtotal DUMP FEES				\$ -	
Plus 5% DUMP FEES				\$ -	
Subtotal EQUIP. & MATLS.				\$ 2,096.31	
Plus 15% EQUIP. & MATLS.				\$ -	
Plus 24% LABOR				\$ -	
TOTAL THIS REPORT				\$ 2,096.31	

The above record is complete and correct

[Signature]
 CONTRACTOR'S REPRESENTATIVE

[Signature]
 RESIDENT ENGINEER

FOR DISTRICT USE ONLY
 Pd. on Est. No. _____
 Checked by _____

ORIG. TO DIST. ENGR.
 DUP. TO CONTRACTOR
 TRIP. TO RES. ENGR.

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT

DAILY EXTRA WORK REPORT

Project: Desert Hot Springs MDP Line E-5 Stage 1
 Project Number: 6-0-00035
 Drawing Number: 6-0410

DATE PERFORMED: January 7, 2019 to April 1, 2020
 DATE OF REPORT: 06/22/20

C.C.O. No. 2 REPORT NO. 2
 Amount Authorized \$ 11,960.09
 Previous Expenditure \$ 111,104.26
 Today \$ 11,960.09
 To Date \$ 123,064.34

DESCRIPTION OF WORK: The Catch Basins were constructed without a connection to the mainline. This required special protection to the Catch basins to storm proof the inlets. Additional work protecting new inlets w/TP bulkhead and baffle.
1 hour crew at 19 catch basins= 19 hours total. 2 operators, 2 laborers and 1 piece of equipment and 2 crew trucks. Install lumber, bulkhead, in pipe and secure opening, temporary berm, plastic and sandbags.

#		HOURLY RATE	HOURS	EXTENDED AMOUNTS
LABOR				
1				
2	Operator Super	Factor	1.00	80.23
3	Operator		1.00	75.23
4			0.00	
5			0.00	
6			0.00	
7			0.00	
8			0.00	
9	Laborer Foreman		1.00	61.38
10	Laborer		1.00	58.38
11			0.00	
12			0.00	
13			0.00	
SUB-TOTAL				\$ 275.22
ADDED PERCENTAGE - (SEE SPECIAL PROVISIONS)		0.11		30.27
SUBSISTENCE		NO.	@ \$	-
TRAVEL EXPENSE		NO.	@ \$	-
OTHER				
TOTAL COST OF LABOR				A \$ 305.49
EQUIPMENT				
		Factor		
12-20	CREW TRUCK		1.00	40.16
12-20	CREW TRUCK		1.00	40.16
1869E			0.00	
3AXL			0.00	
2310H	LOADER		1.00	137.65
32-40			0.00	
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
TOTAL COST OF EQUIPMENT				B \$ 217.97
MATERIALS AND/OR WORK DONE BY OTHER THAN CONTRACTOR'S FORCES				
TOTAL COST OF MATERIALS				C \$ -
Subtotal LABOR				\$ 305.49
Subtotal DUMP FEES				\$ -
Plus 5% DUMP FEES				\$ -
Subtotal EQUIP. & MATLS.				\$ 217.97
Plus 15% EQUIP. & MATLS.				\$ 32.70
Plus 24% LABOR				\$ 73.32
TOTAL THIS REPORT				\$ 629.48

The above record is complete and correct

[Signature]
 CONTRACTOR'S REPRESENTATIVE

[Signature]
 RESIDENT ENGINEER

FOR DISTRICT USE ONLY
 Pd. on Est. No. _____
 Checked by _____

ORIG. TO DIST. ENGR.
 DUP. TO CONTRACTOR
 TRIP TO RES. ENGR.

RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT
DAILY EXTRA WORK REPORT

Project: Desert Hot Springs MDP Line E-5 Stage 1
 Project Number: 6-0-00035
 Drawing Number: 6-0410



DATE PERFORMED: April 1, 2020 to June 22, 2020
 DATE OF REPORT: 06/22/20

C.C.O. No. 2 REPORT NO. 3
 Amount Authorized \$ 53,681.14
 Previous Expenditure \$ 123,064.34
 Today \$ 53,681.14
 To Date \$ 176,745.49

DESCRIPTION OF WORK: The laterals were constructed without the mainline. Bulkhead construction and reexcavation was required for each lateral. Additional day crew at each lateral due to construction out of sequence. San Pablo, San Miguel, Palm, and Mesquite are 1 day a piece, total of 4 days. 4 operators, 3 Laborers, 4 Equipment, 2 crew trucks

#		HOURLY RATE	HOURS	EXTENDED AMOUNTS
LABOR				
1				
2	Operator Super	Factor	8.00	641.84
3	Operator		8.00	601.84
4	Operator		8.00	601.84
5	Operator		8.00	601.84
6				
7				
8				
9	Laborer Foreman	61.38	8.00	491.04
10	Laborer	58.38	8.00	467.04
11	Laborer	58.38	8.00	467.04
12				
13				
SUB-TOTAL				\$ 3,872.48
ADDED PERCENTAGE - (SEE SPECIAL PROVISIONS)		0.11		425.97
SUBSISTENCE		NO @ \$		-
TRAVEL EXPENSE		NO @ \$		-
OTHER				-
TOTAL COST OF LABOR				\$ 4,298.45
EQUIPMENT				
		Factor		
12-20	CREW TRUCK	40.16	8.00	321.28
12-20	CREW TRUCK	40.16	8.00	321.28
28-09	480 EXCAVATOR	261.07	8.00	2,088.56
4725				
40-55	A-40 ARTIC	255.55	8.00	2,044.40
9602C	VOLVO 180 LOADER	171.55	8.00	1,372.40
22-27	WATER TRUCK	110.98	8.00	887.04
12				
13				
14				
15				
16				
17				
18				
19				
20				
TOTAL COST OF EQUIPMENT				\$ 7,034.96
MATERIALS AND/OR WORK DONE BY OTHER THAN CONTRACTOR'S FORCES				
TOTAL COST OF MATERIALS				\$ -
SUBTOTAL LABOR				\$ 4,298.45
Subtotal DUMP FEES				\$ -
Plus 5% DUMP FEES				\$ -
Subtotal EQUIP. & MATLS.				\$ 7,034.96
Plus 15% EQUIP. & MATLS.				\$ 1,055.24
Plus 24% LABOR				\$ 1,031.63
TOTAL THIS REPORT				\$ 13,420.29

The above record is complete and correct.


 CONTRACTOR'S REPRESENTATIVE

 RESIDENT ENGINEER

FOR DISTRICT USE ONLY
 Pd. on Est. No. _____
 Checked by _____

ORIG. TO DIST. ENGR.
 DUP. TO CONTRACTOR
 TRIP. TO RES. ENGR.

To be recorded with County Recorder
No recording fee.

Recording requested by:

Kecia Harper, Clerk of the Board
Riverside County Clerk of the Board
Stop No. 1010
Post Office Box 1147, Riverside, CA 92502-1147

When recorded return to:

CLERK OF THE BOARD
Stop No. 1010
Post Office Box 1147, Riverside, CA 92502-1147

NOTICE OF COMPLETION

(Civil Code § 9204 – Public Works)

2021-0149197

03/09/2021 08:45 AM Fee: \$ 0.00

Page 1 of 1

Recorded in Official Records
County of Riverside
Peter Aldana
Assessor-County Clerk-Recorder



901

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed, as follows:

Project title or description of work: **Desert Hot Springs MDP Line E-5, Stage 1**
Project No. 6-0-00035-01

Date of completion: **On the Date Hereof** **MAR 02 2021**

Nature of owner: **Public Agency**

Interest or estate of owner: **Street Right of Way**

Address of owner: **1995 Market Street, Riverside, CA 92501**

Name and address of contractor: **O'Duffy Bros., Inc., 29254 Duffy Street, Romoland, CA 92585**

Street address or legal description of site: **Underground storm drain totaling approximately 5,000 lineal feet between Mesquite Avenue and West Drive along 8th Street, in the city of Desert Hot Springs.**

FORM APPROVED COUNTY COUNSEL
BY: *Synthia M. Gunzel* 2-17-2021
DATE
SYNTHIA M. GUNZEL

Dated: **MAR 02 2021**

Owner: RIVERSIDE COUNTY FLOOD CONTROL AND WATER CONSERVATION DISTRICT
(Name of public entity)

By: *Karen S. Spiegel*
KAREN SPIEGEL

Title: Chair, Board of Supervisors for the District

STATE OF CALIFORNIA)§
COUNTY OF RIVERSIDE)

I am the Chair of the governing board of the Riverside County Flood Control and Water Conservation District, the public entity which executed the foregoing notice and on whose behalf I make this verification; I have read said notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

ATTEST:
Kecia Harper
Clerk of the Board

By: *[Signature]*
Deputy
County Counsel Form 1 (Rev. 5-71)

Executed at Riverside, California on **MAR 02 2021** (Date)

Karen S. Spiegel
Chair, Board of Supervisors for the District
KAREN SPIEGEL

P81236599
MT#14506

MAR 02 2021 11.5

20

30

1703193 1/3

1703193 1/3

1703193 1/3

1703193 1/3

1703193 1/3

**PETER ALDANA
COUNTY OF RIVERSIDE
ASSESSOR-COUNTY CLERK-RECORDER**

Recorder
P.O. Box 751
Riverside, CA 92502-0751
(951) 486-7000

www.riversideacr.com

CERTIFICATION

Pursuant to the provisions of Government Code 27361.7, I certify under the penalty of perjury that the following is a true copy of illegible wording found in the attached document:

(Print or type the page number(s) and wording below):

CLARIFICATION FOR SEAL for the Riverside County Board of Supervisors
(EMBOSSSED ON DOCUMENT)



Date:

March 2, 2021

Signature:

Priscilla Rasso

Print Name: Priscilla Rasso, Board Assistant